

Balance works in Polavaram project

*302. DR. K. V. P. RAMACHANDRA RAO: Will the Minister of JAL SHAKTI be pleased to state:

(a) whether it is a fact that Polavaram Main Earth Cum Rock Fill (ECRF) dam work has not started yet;

(b) the details of work completed till now, component-wise, sub-component-wise;

(c) the details of balance works left in PIP LC, PIP RC, PIP MC, Cofferdam, ECRF Dam, Spillway, Spill Channel, Gates etc.;

(d) the details of Rehabilitation and Resettlement (R&R) works completed and to be completed; and

(e) the details of Total land required and land acquisition completed and to be completed along with compensation amount already paid and to be paid?

THE MINISTER OF JAL SHAKTI (SHRI GAJENDRA SINGH SHEKHAWAT):

(a) to (c) As reported by the Government of Andhra Pradesh (GoAP), works of Earth-cum-Rock fill (ECRF) Dam (Gap-I) of Polavaram Irrigation Project (PIP) are planned during February, 2021 to October, 2021.

Further, cut-off wall (Plastic Concrete Diaphragm Wall) along the alignment of ECRF Dam (Gap-II) of PIP has been completed. About 60.36% of Vibro Compaction work on both sides adjacent to this cut-off wall has also been completed. The embankment work for the Gap-II of PIP are planned during November, 2020 to October, 2021.

Non-overflow Dam (Gap-III) of PIP is planned during February, 2021 to April, 2021.

Details of progress of works in respect of other components of Polavaram Irrigation Project (PIP) (upto 29th February 2020) as reported by State Government are as under:

Sl. No.	Components		Unit	TOTAL Qty	Executed till date	% of work done
1	2	3	4	5	6	7
1.	Head Works- Main	Earth work	Lcum	1050.40	828.39	78.86
	Dam Package	Embankment	"	253.62	52.64	20.76

1	2	3	4	5	6	7
	including Spillway, Spill Channel, Coffer dam etc.	Concrete Radial Gates (Supply & Fab)	" MT	37.37 22202.00	27.37 16724	73.23 75.33
	Head Works- Connectivities	Earth work Embankment Concrete	Lcum " "	92.31 36.07 5.63	49.86 26.37 1.72	54.01 73.12 30.55
2	Left Main Canal	Earth Work Lining Structures	Lcum Lcum Nos.	1084.22 14.62 453	1007.25 10.72 171	92.90 73.32 37.75
3	Right Main Canal	Earth Work Lining Structures	Lcum Lcum Nos.	1184.67 19.25 255	1180.82 16.85 209	99.68 87.52 81.96

(d) As intimated by the GoAP, out of 105601 Project Displaced Families (PDFs) due to PIP, Rehabilitation and Resettlement (R&R) works in respect of 3922 PDFs has been completed.

(e) As informed by the State Government out 1.67 lakh acres of land identified for acquisition, 1.11 Lakh acres has been acquired. Total funds required for land acquisition are estimated to be ₹ 11317 crore against which an expenditure of ₹5570 crore has been incurred.

Construction of defence corridors

†*303. SHRI REWATI RAMAN SINGH: Will the Minister of DEFENCE be pleased to state:

(a) the details of TOTAL land acquired, in hectares, for construction of defence corridor, so far, State-wise;

(b) the number of people likely to be employed on account of the construction of defence corridor;

†Original notice of the question was received in Hindi.