

**Implementation of PMGSY in Andhra Pradesh**

2398. SHRI C. RAMACHANDRAIAH: Will the Minister of RURAL DEVELOPMENT be pleased to state:

(a) the present status of implementation of PMGSY in Andhra Pradesh, targets fixed and achievements made, year-wise;

(b) the number of habitations connected through PMGSY, since its inception in 2000, and the total population benefited therefrom, till date;

(c) the number of habitations still remaining to be connected and the time-frame therefor;

(d) the total financial investment in PMGSY, year-wise and whether Andhra Pradesh got due share of CRF; and

(e) the total length of new roads constructed, as well as upgraded, year-wise, till date?

THE MINISTER OF STATE IN THE MINISTRY OF RURAL DEVELOPMENT (SHRIMATI SURYAKANTA PATIL): (a) to (e) The Pradhan Mantri Gram Sadak Yojana (PMGSY) is under implementation in Andhra Pradesh since 2000-01. A Statement indicating physical and financial progress made in implementation of this programme in Andhra Pradesh is given in the Statement (See below). There were 980 eligible habitations. Approval has been given to connect 913 habitations. 841 habitations have so far been connected. 67 habitations are yet to be covered which includes 7 habitations of 1000+ population which are in an island. The remaining habitations of 250-499 population and 500-999 population are also not feasible to be connected. The normative allocation of funds for Andhra Pradesh since inception till date is Rs. 950 crore, against which a sum of Rs. 1096.09 crore has been released.

**Statement****Physical and financial progress made in implementation of PMGSY in Andhra Pradesh***(Rs. in Crore and length in Km)*

Sl. No.	State	Value of proposals	Amount Released (Upto 30.09.2006)	No. of road works	Length of road works completed	No. of road works completed (upto Sept. 06)	New Connectivity completed	Upgradation completed	Length of works (upto Sept. 06)	Exp. Upto completed
1	2	3	4	5	6	7	8	9	10	11
1	Phase-I	248.00	248.00	1479	3384.00	1479	151.08	3232.92	3384.00	248.00
2	Phase-II	436.36	409.91	1561	3338.39	1561	394.97	3045.38	3440.35	409.91
3	Phase-III	258.56	253.56	615	2233.52	544	1098.56	677.44	1776.00	204.87
4	Phase-IV	369.24	184.62	607	2638.84	67	0.00	191.00	191.00	117.32
5	Phase-V	320.79	—	318	1689.35	—	—	—	—	77.54
<b>TOTAL:</b>		<b>1632.95</b>	<b>1096.09</b>	<b>4580</b>	<b>13284.10</b>	<b>3651</b>	<b>1644.61</b>	<b>7146.74</b>	<b>8791.35</b>	<b>1057.64</b>

No report received for Oct' 06 from State.