

(b) to (d) The funds to various projects are allocated keeping in view the progress of project, operational priority, availability of resource, regional development etc.

Gauge conversion of Gonda-Anand Nagar rail line

†1617. SHRI BRIJ BHUSHAN TIWARI: Will the Minister of RAILWAYS be pleased to state the time by when the proposed project of gauge conversion on the narrow gauge stretch between Gonda and Anand Nagar under North-Eastern Railway would commence alongwith the details thereof?

THE MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI E. AHAMMED): Gauge conversion of Gonda-Anandnagar section (178.89 km) has already been taken up as a part of Gonda-Gorakhpur, Anandnagar-Nautanwa gauge conversion project. On this section, earthwork, blanketing, bridgework, ballast, etc. have been taken up and are in different stages of progress. The conversion of this section is likely to be completed in next 3-4 years as per availability of resources.

By-pass roads and railway overbridges along national highways

1618. SHRI SANJAY RAUT: Will the Minister of RAILWAYS be pleased to state:

(a) the details of locations along the national highways where by-pass roads and railway overbridges are proposed to be constructed or are under construction in Maharashtra State; and

(b) the time by when the proposed constructions are likely to be completed?

THE MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI E. AHAMMED): (a) and (b) Detail is as under:

By-Pass Roads are exclusively undertaken by National Highway Authority of India (NHAI) who have advised that following by-passes are proposed in Maharashtra:

Project Stretch	NHNo.	Location of bypass	Likely date of completion	Remark
MP/MH	3	172.250-173.400	June 2012	Palasner Bypass
Border-Dhule	3	197.900-199.200	June 2012	Dahiwad Bypass
	3	226.300-229.500	June 2012	Nardana Bypass
	3	252.400-253.300	June 2012	Ngaon bypass
Pune-Solapur	9	132.200-137.200	May 2012	Indapur Bypass

† Original notice of the question was received in Hindi.

Road Over Bridges (ROBs)

S.No.	Name of work	Location	Remarks	Target or likely time for completion
1	2	3	4	5
1.	ROB at LC No.87-A near Udvada quarry/sleeper Factory.	NH-8	General Arrangement Drawing (GAD) has been approved by Railway. NHAI has not approached Railway for getting work executed through their Agency.	Not Fixed
2.	ROB at LC No. 17 at Km.I 1/12-13/1 near Alipore village of Bilimora-Wagai section	NH-8	-do-	Not Fixed
3.	ROB in lieu of LC No. 28B, Km.831/13-15 near Warora	NH-7	Tender has been awarded. Work of strengthening diversion completed	March, 2010 Railway Portion (RP)
4.	ROB in lieu of LC No. 294/A near Nagpur at Mankapur Km. 1037/19-21	NH-69	GAD has been approved. Approaches Estimate taken on higher side involves some deletion and confirmation from State Govt.	Dec. 2010 (RP)
5.	ROB at Santra Market in Nagpur yard Km. 837/1 on BOT concept	NH-6	GAD has been approved Drawing for retaining wall, pedestal of P-4 and Temporary Arrangement Drawing also approved.	Dec.2010

1	2	3	4	5
6.	ROB at LC No.1A Km. 450/3-4 at Fekri on BOT concept	NH-6	Work in progress. Main Slab cast, Post tensioning of PSC girder completed	
7.	Butibori ROB in lieu of LC No. 113 Kms.812/26-28.	NH-7	GAD approved. Contract awarded by NHAI. Work in Railway boundary is in progress. All designs and Temporary Arrangement Drawing (TAD) approved. Commissioner of Railway Safety (CRS) sanction received.	Sept 2009
8.	Borkhedi-ROB (Widening) Kms. 798- 57	NH-7	GAD approved. Work started in Railway boundary. All design cleared by NHAI	Sept 2009
9	Hinganghat - ROB in lieu of LC No. 14- A Kms. 792/2-3	NH-7	Revised GAD approved Details drawing & design for sub-structure and super structure not yet submitted by NHAI for Railway's approval.	Not fixed
10	Ghoti ROB (Widening) Kms. 147/20-21	NH-3	Revised GAD approved Agreement executed. Abutment A1 A2 cap completed. Excavation of pier in progress. 5 out of 5 PSC girder casted on UP side approach road.	Dec.2009
11.	Padli ROB (widening) Kms. 153/24-25.	NH-3	Agreement executed. Abutment A1 & A2 cap completed. Pier PI & P2 completed upto pier cap.	Dec.2009

1	2	3	4	5
12.	Asangaon- ROB (widening) Kms. 85/26 86/1	NH-3	GAD approved. Agreement executed. TAD circulated in divisional approval. Work in Railway portion not started.	Dec.2009
13.	Khardi ROB (widening) Kms 105/16-17	NH-3	GAD approved. Agreement executed. TAD circulated to divisional approval. Work not started in Railway portion	Dec.2009
14.	Umbarmali-ROB (widening) Kms. 114/4-5	NH-6	GAD approved. Design duly proof checked, approved by Railways. Agreement executed TAD circulated to divisional approval. Work in Rly portion not started.	Dec.2009
15.	Igatpuri (Bortembe) ROB (widening) Kms. 139/6-7	NH-3	GAD approved. Original TAD drg. approved Agreement executed. Abutment A1 & A2 completed up to cap level	Dec.2009
16.	Pimpalgaon ROB (DHULE) in lieu of LC No.21/8, Km. 382/1-2	NH-6	GAD approved. Agreement executed. Temp arrangement drawing for launching scheme approved. Piers completed up to bed block level. Casting of 8 non PSC girders completed at casting yard DHI	Dec.2009
17.	Mohol ROB at Km. 423/3-4	NH 9	GAD approved. Plan & Estimate charges deposited by NHAI.	Not fixed

1	2	3	4	5
18.	Modlimb ROB at Km. 398/6-7 on Kurduwadi-Pandharpur sec	NH9	GAD approved. Plan & Estimate charges deposited by NHAI.	Not fixed
19.	Maland ROB in lieu of LC No.8/B at Km. 279/4-5	NH 9	GAD approved. Plan & Estimate charges deposited by NHAI.	Not fixed
20.	Akola - Bye pass Road - ROB between Shivni and Shivpur stations Km. 749/6-7 on Akola-Purna section on deposit terms	NH6	Modified detailed Estimate has been sent to State Govt. for acceptance	Not fixed