Statement

Details of General Pool Residential Accommodation Constructed by CPWD

Sl.	Name of	during	Total fund					
No.	Location/		last thre	e years a	and the c	urrent y	ear	spent on
	State/UT	-						constructions
		Type-	Type-	Type-	Type-	Type-	Туре-	of quarter
		I	Π	Ш	IV	V	M	in Crores
								(approx.)
1.	Delhi							
(i)	Deen Dayal							
	Upadhyay Ma	rg -	-	-	-	140	104	168.00
(ii)	DIZ Area	-	=	=	30	æ	-	15.00
(iii)	Dev Nagar	126	<u> 222</u>	384	-	3 = 0	<u> </u>	116.82
2.	Agartala (Tripura)	=	24	24	12	:=.	1	22.36
3.	Silchar (Assam) -	14	14	8	3	(<u>C</u>)	14.90

Apart from above mentioned projects, NBCC has a project underway in Kidwai Nager East, Delhi which involves construction of 4608 dwelling units at a cost of ₹ 5298 Crores, including maintenance of the complex for 30 years, out of which, NBCC has constructed and handed over 210 Type-II and 153 Type-III General Pool Residential Accommodation (GPRA) units till 23.07.2018. The cost of the project is to be met through long term lease of commercial/office space to Government Bodies and there is no requirement of budgetary provision from the Government Exchequer.

Status of projects under HRIDAY Scheme

- 989. SHRI SANJAY SINGH: Will the Minister of HOUSING ANDURBAN AFFAIRS be please to state:
- (a) whether it is a fact that only 52 per cent of the amount has been released to the State Governments by the Central Government for different projects under HRIDAY Scheme;

- (b) if so, the details of projects undertaken by the State Governments since 2015, year-wise and State-wise;
- (c) the details of status of the projects undertaken by the States until 30 June, 2018; and
- (d) the total amount utilized on each project, project-wise, State-wise and year-wise since 2015?

THE MINISTER OF STATE OF THE MINISTRY OF HOUSING AND URBAN AFFAIRS (SHRI HARDEEP SINGH PURI): (a) No, Sir. HRIDAY, being a central sector scheme, funds are directly released to the cities. Out of the total sanctioned funds of $\overline{2}$ 421 crore, an amount of $\overline{2}$ 276.39 crore (66%) has been released so far.

(b) to (d) The details are given in the Statement.

Statement

Details of projects undertaken by various State Governments and funds released to them and progress status

Sl.	Name of the	Sanction		Amount	Progress	UC
No.	Project	Date	cost of the Project (in crore)	released so far (in crore)	Status (till 30th June, 2018)	Received so far (in crore)
1	2	3	4	5	6	7
		Ajmer (R	ajasthan)			1
1.	Development of Heritage Walk connecting Akbari Quila and Soni ji ki Nasiya	5.01.2016	5.72	4.40	75% Progress	2.44
2.	Development of Jaipur Road Precinct	4.07.2016	3.54	2.82	60% Progress	0.92
3.	Development of Pushkar HeritageWalk	4.07.2016	6.16	4.92	70% Progress	2.73
4.	Development of Subhash Udyan	4.07.2016	8.30	6.58	75% Progress	7.37
5.	Annasagar Lakefront Up-gradation	19.10.2016	5 11.69	9.34	70% Progress	4.34
	Total		35.41	28.06		17.80

Writ	tten Answers to	[26 July, 2	2018]	Uns	starred Question	<i>us</i> 139
1	2	3	4	5	6	7
	Ama	ravati (And	lhra Pra	desh)		
1.	Up-gradation of Approach roads to Heritage Sites in Amaravati	28.10.2015	10.01	8.96	100% Completed	8.92
2.	Development of Heritage Walk in Amaravati	28.10.2015	2.32	2.07	98% Progress	
3.	Development of Heritage Park at Amravati	31.03.2016	6.41	1.28	Project replace with Developme of Amaravati Pond	
y.	Total		18.74	12.31		8.92
ينو	Kane	cheepuram ((Tamil N	ladu)		
1.	Development and Infrastructure Up-gradation around Ekambareswarar Temple	17.02.2016	9.89	7.08	60% Progress	4.64
2.	Development and Infrastructure Up- gradation around Varadharaja Perumal Temple Zone	17.02.2016	7.63	6.08	58% Progress	2.81
3.	DPR for Development and Infrastructure Works Around Kamatchi Amman Temple	10.10.2017	2.46	0.98	15% Progress	0.40
	Total			19.98	14.14	7.85
W		Amritsar (Punjab)			
1.(a)	Landscape Improvements and Historic Edge Delineation of the Rambagh Garden	07.12.2015	1.87	0.37	Implementing agency being finalized by ASI and contract is being awarded	0.82

140	Written Answers to	[RAJYA SA	ABHA]		Unstarred (Questions
1	2	3	4	5	6	7
(b)	Additional payment to AMC for Rejuvenation of Rambagh Garden at Amritsar	09.11.2016	0.63	0.12		
2.	Provision of surface parking in Rambagh Garden	07.12.2015	1.12	0.22	Project cancelled	
3.	Restoration & Adaptive Reuse of Rambagh Gate	07.12.2015	1.08	2.66	95% Progress	
4.	Comprehensive road development and up- gradation of 21 major roads leading to Golden Temple at Amritsar	10.10.2016	31.99	31.98	75% Progress	25.30
5.	Development of Public Plaza along the southern edge of Rambagh Garden at Amritsar	10.10.2016	0.99	0.39	Project cancelled	-
б.	Reorganizing Connectivity and Linkages through Streetscape and Landscape improvement at Gol Bagh at Amritsar	10.10.2016	4.99	3.79	95% Progress	1.80
7.	Comprehensive Improvement of a mobility corridor along the outer and inner circular road at Amritsar	10.10.2016	4.99	3.89	90% Progress	1.90
8.	Revitalization and Infrastructure Development at 40 Khoo, or 40 Wells and Colonial Period Power House	10.10.2016	4.99	3.89	95% Progress	1.90

Written Answers to		[26 July, 2018]		Unsi	tarred Questior	ons	
1	2	3	4	5	6	7	
9.	Development of an Environmental Park at the UBDC Canal at Amritsar	10.10.2016	0.99	0.78	50% Progress	0.4	
10.	Structural retrofitting and up-gradation of the historic fabric of the colonial period building of the current Deputy Commissioner of Amritsar's Office at Amritsar	10.10.2016	1.99	1.58	60% Progress	0.7	
11.	Up-gradation of the Maharaja Ranjit Singh Panorama at Amritsar	10.10.2016	0.50	0.40	98% Progress	0.2	
12.	Interpretative Signage in the City with Sensors	14.10.2016	5.34	2.13		-	
	Total		61.47	52.20		33.1	
		Badami(Ka	rnataka)				
1.	Development of Sullage Treatment Plant in Takkote Village	23.06.2016	0.51	0.37	65% Progress	0.0	
2.	Zero Waste Management for Badami Town	29.06.2016	2.30	1.84	80% Progress	0.4	
3.	Improvement of Historic, Vernacular Building Facade and Streetscape at Badami	29.06.2016	2.09	0.41	Contract to be awarded after ASI recommendation	- 1,,	
	and streetscape at Dadami			r			
4.	Integrated Development and Improvement of Arterial Road, Transportation Infrastructure, Parking and Road Signage at Badami	29.06.2016	13.76	2.75	15% Progress	-	

142	Written Answers to	[RAJYA SA	ABHA]		Unstarred Q	uesno
1	2	3	4	5	6	7
		Dwarka (C	Guiarat)			
1.	Vegetable market square	4.07.2016	3.71	2.49	55% Progress	0.27
2.	Sidheshwar Mahadev Precinct	4.07.2016	3.23	2.53	60% Progress	0.90
3.	Darshan Path - Teen Batti	4.07.2016	1.97	1.40	55% Progress	1.10
4.	Development of heritage zone 01 Dwarkadhish temple square	14.10.2016	2.74	2.13	70% Progress	0.90
5.	Development of heritage zone 04 Main Processional Street (Darshan Path) from ISKON Gate to Dwarkadhis temple	14.10.2016 h	7.24	4.48	60% Progress	1.60
6.	Development of Bet Dwaraka Darshan Circuit	24.08.2017	13.48	5.39	5% Progress	B
	Total		32.37	18.42		4.77
	W	/arangal (T	elangana	a)		
1.	Bhadrakali Lake Foreshore Development at Warangal	14.10.2015	14.94	11.11	58% Progress	2.02
2.	Development work at 1000 pillar temple area	28.03.2016	0.94	0.18	30% Progress	0.14
3.	Development work at Kazipeth Dargah	28.03.2016	1.78	0.35	100% Completed	0.36
4.	Rejuvenation of pond at Padmakshi Temple and Development of Jain Sites of Hanamkonda Hill	28.03.2016	2.03	1.62	70% Progress	0.41
		1410 0016	15.29	6.11	5%	<u>=</u>
5.	Revival and Development of Fort Warangal	14.10.2016	13.23		Progress	

		[26 July, 2	.1		tarred Question	
1	2	3	4	5	6	7
		Gaya (B	ihar)			
1.	Development of Ghats and Sarovars at Gaya: Brahmsat and Baitarani Sarovar	31.03.2016	5.86	4.68	45% Progress	2.07
2.	Development of Ghat and Vishnupad temple complex (Zone-1) at Gaya	29.12.2016	8.78	3.51	8% Progress	0.85
3.	Development of Akshay Vat Complex	29.12.2016	1.61	1.28	70% Progress	0.64
4.	Development of Connecting pathway- Dungeshwari hill to Mahabodhi temple (Zone-6) at Bodh Gaya	29.12.2016	18.42	7.36	2% Progress	2
	Total		34.67	16.83		3.56
	Ma	thura (Utta	ır Prade	sh)		
1.	Redevelopment and Revitalization of Vrindavan Parikrama Marg	08.03.2016	10.56	7.68	68% Progress	2.27
		29.12.2016	13.02	5.20	30%	4.21
2.	Krishna Janmabhoomi Precinct	29.12.2010	13.02	5.20	Progress	
		29.12.2016	6.15	2.46	Progress 5% Progress	2
2. 3.	Precinct Revitalization of the Historic Chatta Bazaar				5%	2

144	Written Answers to	[RAJYA S.	ABHA]		Unstarred (Questic
1	2	3	4	5	6	7
		Puri (O	lisha)			
1.	Development of Landscape Garden by using treated water from waste water treatment plant at Banki Muhana at Puri	31.03.2016	3.66	3.65	90% Progress	2.72
2.	Landscape development of Shri Jagannatha Ballabh Matha Garden at Puri	10.10.2016	8.80	3.52	20% Progress	
3.	Landscape development etc. along the River Front Athamala at Puri	10.10.2016	1.99	1.54	50% Progress	0.35
4.	Improvement and facades up-gradation of Bada Odiya Matha and Ganga Mata Matha at Puri	10.10.2016	1.84	0.73	40% Progress	
5.	Revival of Pokharis, Ponds located in 7 Jagaghara at Puri	10.10.2016	1.14	0.79	60% Progress	0.34
6.	Retrofitting of building facades along the Parikrama Marg (periphery) of Shri Jagannatha Temple at Puri	10.10.2016	2.97	1.19	50% Progress	
	Total		20.40	11.42		3.41
	Vel	ankanni (T	amil Nac	du)		
1.	Development of support infrastructure at Velankjcanni	21.12.2015	0.97	0.77	100% Completed	0.07
2.	Heritage linked infrastructure development of Three Delineated zones (Town Core, Beach Civic & Recreational zone, Transit mode)	29.12.2016	10.37	7.66	55% Progress	3.52

1	2	3	4	5	6	7
3.	DPR for "Additional Heritage linked infrastructure development of Three Delineated zones (Town Core, Beach Civic & Recreational zone, Transit node)	16.11.2017	8.66	3.46	20% Progress	
	Total		20.00	11.89		3.59
	Vai	ranasi (Utta	r Prade	sh)		
1.	Construction of 10 approach Roads to various heritage sites at Varanasi	01.06.2015	7.91	7.91	100% Completed	6.28
2.	Development of Dashashwamedh - Godowlia Culture Quarter	18.04.2016	2.04	0.40	Project Cancelled	2
3.	Redevelopment of Town Hall as Heritage Centre	18.04.2016	2.58	2.24	100% Completed	1.67
4.	Development of 24 Roads leading to various heritage sites at Varanasi	13.04.2016	29.89	21.68	100% Completed	3.70
5.	Development of Heritage precinct of Road Connecting Durgakund, Kurushetra Pokhra and Assi Ghat	29.06.2016	1.86	1.42	100% Completed	0.30
6.	Carrying out Heritage Artistic Paint Work at Varanasi	23.08.2016	0.07	0.07	100% Completed	-
7.	Heritage Walk around Kabir Chaura and Piplani Katra	14.10.2016	2.51	2.29	80% Progress	1.43

146	Written Answers to	[RAJYA SA	ABHA]		Unstarred Questions		
1	2	3	4	5	6	7	
8.	Development of 81 heritage sites of Varanasi	14.10.2016	10.75	9.40	95% Progress	6.88	
9.	Implementation of Heritage Sensitive Infrastructure for LED Street Lighting at Old Kashi Zone	15.05.2017	26.50	21.20	100% Completed	21.80	
10.	Thematic Development of 10 Roads leading to Various Heritage Sites in Varanasi	30.05.2017	6.00	2.40	25% Progress		
11.	Facade Lighting for Historic monument of Town Hall and Durga Mandir	06.02.2018	1.03	0.82	100% Completed	0.41	
V.	Total		91.14	69.01		42.53	

Construction of dwelling units for urban poor

†990. DR. SATYANARAYAN JATIYA: Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state the latest details of number of dwelling units constructed and the facilities like drinking water, roads and healthcare provided for urban poor along with the expenditure incurred thereon, State-wise?

THE MINISTER OF STATE OF THE MINISTRY OF HOUSING AND URBAN AFFAIRS (SHRI HARDEEP SINGH PURI): In pursuance of the Government's vision of "Housing for All by 2022", the Ministry of Housing and Urban Affairs is implementing the Pradhan Mantri Awas Yojana (Urban) [PMAY (U)] and providing assistance to States/Union Territories (UTs) in addressing the housing requirements along with the basic civic infrastructure like water, sanitation, sewerage, road, electricity etc. of the slum dwellers and other urban poor.

Under the PMAY(U), total 10,371 projects involving Central Assistance of ₹ 78,017.11 crore have been approved for construction of total 51,10,821 houses across the country. Central Assistance of ₹ 27,684.31 Crore has been released, 28,98,700 houses have been grounded for construction and 7,93,531 houses have been completed. State-wise financial and physical progress of the PMAY (U) is given in the Statement-I (*See* below).

[†]Original notice of the question was received in Hindi.