

- (d) if so, the details thereof?

THE MINISTER OF STATE OF THE MINISTRY OF SHIPPING (SHRI MANSUKH MANDAVIYA): (a) to (d) Development works in the Vijayawada - Muktyala (82 Km) stretch of river Krishna (National Waterway-4) in Andhra Pradesh commenced by the Inland Waterways Authority of India (IWAI) in 2017. These include fairway development and establishing four floating terminals at Durga Ghat, Bhavani Island, Amarawati and Vedadri. The completion of the project is scheduled by March, 2021.

Indian Port Rail Corporation Limited

950. SHRI PRABHAKAR REDDY VEMIREDDY: Will the Minister of SHIPPING be pleased to state:

- (a) whether it is a fact that Indian Port Rail Corporation Limited, has taken up some projects in Visakhapatnam in Andhra Pradesh;
- (b) if so, the details of the projects and the status of the same; and
- (c) by when they are likely to be completed?

THE MINISTER OF STATE OF THE MINISTRY OF SHIPPING (SHRI MANSUKH MANDAVIYA): (a) Yes, Sir. Indian Port Rail & Ropeway Corporation Ltd. (earlier named as Indian Port Rail Corporation Ltd.) has taken up four rail line construction projects for Visakhapatnam Port Trust (VPT).

(b) The details of Projects and the status of the same is given in the Statement (*See below*).

(c) Out of four projects, three are completed and fourth is under implementation.

Statement

Status as on 15.09.2020

Sl. No.	Name of Project	Client	Completion Cost (₹)	Progress (Physical (%))	
1.	Providing a direct connection between OEC and Western sector joining at NAD Curve from E.Co. Railway.	VPT	2255 Lakhs	100%	Work completed by June
2.	Connection of dead end line at North of R&D yard to Eastern Grid (Third line) from E.Co. Railways.	VPT	1514 Lakhs	100%	Work completed by Dec.
3.	Providing 3rd line near 14 lever goompty of NH yard	VPT	290 Lakhs	100%	Work completed by Dec.
4.	Extension of lines No. 11 to 15 to full length at R&D yard	VPT	1339 Lakhs	95%	Physical work completed by Dec. 2019. OHE work completed by Dec. 2019. Inspection and submittal of drawings completed by Dec. 2019. ECo. work completed by Dec. 2019. Renovation work completed by Dec. 2019. Giveaway work completed by Dec. 2019. Takeover work completed by Dec. 2019. Blockading work completed by Dec. 2019. Commissioning work completed by Dec. 2019. Weighbridge work completed by Dec. 2019. Line work completed by Dec. 2019.