

GOVERNMENT OF INDIA
 MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO-144
 ANSWERED ON- 19/07/2021

PROGRESS OF PATNA-GAYA-DOBHI ROAD ON NH-22

144. SHRI SUSHIL KUMAR MODI:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:-

- (a) whether it is a fact that Patna-Gaya-Dobhi 127 kms stretch of NH-22 is being constructed in three packages with the assistance of the Government of Japan at a cost of Rs. 1600 crore;
- (b) the status of land availability in each package;
- (c) the physical progress of each package and the amount of money that has been spent; and
- (d) the targeted timelines given to the contractors for completion of the said project?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) Yes Sir.
- (b) Land is available for construction in the entire stretch.
- (c) & (d) The details are as under:

Package	Civil Awarded Cost (Rs. in crore)	Physical progress	Amount Spent till 31.05.2021 (Rs. in crore)	Date of start	Scheduled date of completion
Package-I (Km 0.0 to Km 39.0)	649.90	7.2%	29.03	14.12.2020	December, 2022
Package –II (Km 39.0 to Km 83.0)	496.48	11.90%	32.55	09.11.2020	November, 2022
Package-III (Km 83.0 to Km 127.21)	464.09	8.7%	29.57	24.11.2020	November, 2022
