

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO-1694
ANSWERED ON-16/03/2022

PROGRESS OF FOUR LANE PROJECTS IN BIHAR

1694. SHRI SUSHIL KUMAR MODI:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the project-wise cost of Patna-Bakhtiarapur-Mokama four-lane, Koilwar-Bhojpur Buxar four-lane, Ara-Mohaniya four-lane and Patna-Gaya-Dobhi four-lane and the physical and financial progress made so far; and
- (b) the project-wise likely dates of completion?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) & (b) The cost, physical & financial progress and likely date of completion of project packages in the stretches Patna-Bakhtiarapur-Mokama, Koilwar-Bhojpur Buxar, Ara-Mohaniya and Patna-Gaya-Dobhi are tabulated below:

Sl. no	Project	Cost (Cr.)	Physical Progress (%)	Financial Progress (%)	Likely date of completion
Patna-Bakhtiarapur-Mokama					
1.	Patna-Bakhtiarapur	908.02	99.78	99.60	Completed (PCC issued on 01.04.2020)
2.	Bakhtiarapur-Mokama	837.09	41.76	36.49	31.12.2022
Koilwar-Bhojpur-Buxar					
3.	Koilwar-Bhojpur	825.17	84.25	80.55	31.12.2022
4.	Bhojpur-Buxar	681.67	73.60	72.32	17.10.2022
Ara-Mohaniya					
5.	Ara-Pararia	700.00	52.03	50.01	16.07.2023
6.	Pararia-Mohania	690.00	28.1	26.01	16.07.2023
Patna-Gaya-Dobhi					
7.	Patna-Gaya-Dobhi Pkg-1	649.90	21.26	19.32	31.03.2023
8.	Patna-Gaya-Dobhi Pkg-2	496.47	27.00	25.29	31.03.2023
9.	Patna-Gaya-Dobhi Pkg-3	464.09	31.25	27.89	31.03.2023
