GOVERNMENT OF INDIA MINISTRY OF ROAD TRANSPORT AND HIGHWAYS **RAJYA SABHA**

UNSTARRED QUESTION NO-892

ANSWERED ON- 14/12/2022

DEVELOPMENT OF HIGHWAY PROJECTS IN TRIPURA

892 SHRI BIPLAB KUMAR DEB:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) whether it is a fact that the Ministry has undertaken large scale development of highway projects in Tripura since 2014;
- (b) the details of various highway projects undertaken in Tripura including details of the funds spent on these projects during last three years; and
- (c) the details of the completion status of the highway projects undertaken in Tripura including expected date of completion of ongoing projects?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS (SHRI NITIN JAIRAM GADKARI)

- (a) Yes, Sir.
- (b) & (c) The details of projects undertaken for development of National Highways (NHs) in Tripura during last three years, expenditure incurred thereon during last three years, and their completion status is annexed.

ANNEXURE

ANNEXURE REFERRED TO PART (b) & (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 892 ANSWERED ON 14.12.2022 ASKED BY SHRI BIPLAB KUMAR DEB REGARDING "DEVELOPMENT OF HIGHWAY PROJECTS IN TRIPURA"

Sl. No.	Name of Project	NH No. (Old/New)	Length	Sanctioned Cost/TPC (Rs. in cro re)	Cost	Date of A	Date of Completio n/Likely date of co mpletion		
1	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712		73.712	915	497.89	02-05-201 4	25.05.2018 Completed	100.00	854
2	Construction of Extra-dosed RCC Bridge including viaduc t and approaches over river F eni at Sabroom on Indo-Bang ladesh Border on NH-8 (old NH-44)	44/08	1.888	128.69	82.57	22-03-201 7	04.03.2021 Completed	99.50	94.7
3	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00		48.2	649	369	31-10-201 4	30.11.2021 Completed	99.21	532.33
	Strengthening of Churaibari - Agartala section of NH-08 (7 4.876 Km) on EPC basis	8	74.9	257.96	202	03-06-202 0	31.12.2021 Completed	100.00	144.93
5	Improvement/strengthening t o 2-lane with hard shoulder o f Khayerpur-Amtali (Agartal a) section from Ch. 0.00 Km to 12.900 Km of NH-8 on EP C basis [Tripura Bypass]	8	12.9	147.06	97.07	20-03-202 0	02.06.2022 Completed	95.00	100.09
6	Rehabilitation & Upgradatio n of Road from Km 0.00 to Km 18.600 (Total length-18. 600 km) of Kumarghat-Kaila shahar section on NH-208 to 2-lane with Paved shoulder o n EPC basis	208	18.6	277.5	127.68	03-06-202 0	June'23	39.30	122.03
7	Improvement and Widening to 2 lanes with paved shoulde rs of Jolaibari - Belonia (from km 0.000 to km 21.412) se ction of NH-108A	108A	21.412	272.11	141.44	03-06-202 0	Mar'23	45.00	107.19

8	Rehabilitation & Upgradation of Road from design Km 0. 00 to Km 11.800 (Total length -11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC bais(PKG-I)	208A	11.8	154.51	84.9	20-03-202	Mar'23	40.39	56.816
9	Rehabilitation and up-gradati on of road from design km 1 1.800 to km 25.250 (Total le ngth: 13.450km) of Kailasha har-Kurti Bridge section on NH-208A to 2- lane with pav ed shoulder on EPC basis (Pa ckage-II)	208A	13.45	178.43	88.9	30-03-202 0	Mar'23	38.68	101.82
10	Rehabilitation and up-gradati on of road from design km 2 5.250 to km 36.460 (Total le ngh: 11.210 km) of Kailasha har-Kurti Bridge section on NH-208A to 2-lane with pav ed shoulder (Package-III)	208A	11.21	140.55	73.21	03-06-202 0	Dec'23	12.58	71.31
11	Rehabilitation and up-gradati on of road from design km 6. 500 to km 19.300 (Total leng h: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulde r (Package-I)	208A/ NH -108B	12.8	165.55	86.47	30-03-202	Jan'23	52.10	123.96
12	Rehabilitation and up-gradati on of road from km 19.300 t o km 31.300 (Total length: 1 2.000km) of Agartala-Khow ai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-II)	208A/ NH -108B	12	141.48	67.01	08-02-202 1	Mar'24	5.85	23.2
	Rehabilitation and up-gradati on of raod from design km 3 1.300 to km 45.300 (Total le ngth: 14.000km) of Agartala- Khowai section on NH-108B to 2- lane with paved shoulde r on EPC basis (Package-III)		14	173.17	96	21-09-202 0	June'23	30.45	79.71
	Rehabilitation and up-gradati on of road from km 0.000 to km 16.29 (Total Length: 16.2 9 km) of Manu-Lalchara Sect ion on Nh-44A to 2- lane wit h paved shoulder-on EPC M ode (Manu-Simlung -I)		16.077	247.76	166.94	30-03-202 0	June'23	51.30	78.91

	<u> </u>				I	T			1
15	Rehabilitation and up-gradati on of road from km 16.077 t o km 43.935 (total length 27. 858 km) of Lalchara-Kancha npur section on NH-44A to 2 lane with paved shoulder (M anu-Simlung -II)	108 / 44A	27.858	456.88	257.512	23-03-202 2 Appointed Date not y et declare d	-	0.00	0
16	on NH-44A to 2 -lane with Paved shoulder (Manu-Simlu ng-III)	108 / 44A	20.25	347.36	225.09	03-06-202 0	June'23	77.01	187.57
17	Rehabilitation and up-gradati on of road from Km 66.845 t o 85.125 (Total length: 18.28 0 Km) of Vaghmun-simlung section on NH-44A (Package -IV) to 2-lane with paved sho ulder (Manu-Simlung-IV)		18.28	354.79	220.87	27-03-202 1	Mar'23	14.00	45.49
18	Improvement & widening to 2-lane with paved shoulder o f road Kailashahar - Fultali s ection from Km 21.100 to K m 29.200 (Pkg-1)	208	8.1	99.48	62.25	24-11-202 0	Apr'23	45.95	43.26
19	Improvement & widening to 2-lane with paved shoulder o f road Fultali - Jurichhara sec tion from Km 29.200 to Km 49.200 (Pkg-2)	208	20	206.78	121	24-11-202 0	Feb'23	86.31	112.46
20	Improvement & widening to 2-lane with paved shoulder o f road Jurichhara - Bamancha ra section from Km 49.200 to Km 63.700 (Pkg-3)		14.5	296.48	199.49	24-11-202 0	Jan'23	83.43	168.66
21	Improvement & widening to 2-lane with paved shoulder o f road Bamanchara - Sriramp ur section from Km 63.700 t o Km 75.700 (Pkg-4)	208	12	159.13	84.48	24-11-202 0	Apr'23	45.10	42.86
22	Improvement & widening to 2-lane with paved shoulder o f road Srirampur - Khowai se ction from Km 75.700 to Km 101.300 (Pkg-5)	208	25.6	332.14	149.92	24-11-202 0	Mar'23	49.92	100.82
23	Construction of 2 bridge on r iver Gomti and Mahuri	8	1.877	86.53	49.8	13-08-202 0	June'23	30.90	13.09
	Total		491.41	6188.34	3551.49				1724.18