

1	2	3	4	5	6
8.	Sivok- Rangpo	1339.48	0.00	10.00	Final Location Survey taken up. The work has been entrusted to IROON for execution. Target is December, 2015.
Gauge Conversion					
1.	Lumding- Silchar- Jiribam & Badarpur to Kumargah at	2500.00	1657.35	120.00	Construction works for earthwork, major and minor bridges and ballasting etc. is in progress. Overall physical progress is about 45%. Progress is adversely affected due to militancy and law & order problems in the region. The project is targeted for completion by March, 2012.
2.	Rangia - Murkongs elek with linked fingers	1556.23	71.64	54.28	On Rangia - Rangpara North Section, works of formation, bridges etc. taken up. On Rangapara North-Murkongselek section, tenders for bridges processed. The project is targeted for completion by March, 2013.

The outlays indicated above are through Railway Gross Budgetary Support (GBS). Additional funds would be available as an additionality. The National Project in NE Region are to be funded to the extent of 25% through Railway GBS and balance 75% as an additionality.

The expenditure during the year gets firmed up after finalization of accounts at the end of the year. The provisions for the subsequent years would be made as per the Budget allocations keeping in view the progress of the projects.

Anti-social elements on railway platforms in Orissa

271. SHRI RAMA CHANDRA KHUNTIA: Will the Minister of RAILWAYS be pleased to state:

(a) whether the platform area of all railway station in Orissa are very dirty and have become a centre of all anti-social elements, pick pocketers, eve teasers and local mafias are using station platform as their own area and Railway Police and RPF are only silent spectators; and