

(b) The Index of Industrial Production (IIP) and growth rate based on IIP for April, 2010 — March, 2011 were 165.5 and 8.2% respectively. Thus there was decline in growth rate based on IIP in April, 2011 — March, 2012 compared to April, 2010 — March, 2011.

(c) The major sectors that have adversely affected IIP growth are manufacturing and mining.

(d) The action plan of the Government to revive the economy, *inter-alia*, includes better access to finance for manufacturing sector, fast tracking of large investment projects in the areas of power, petroleum and gas, roads, coal, etc., use of buffer stocks to moderate food inflation, strengthening of financial and banking sector, reducing the volatility of exchange rate, etc. Certain specific measures taken by the Government to achieve the growth target, *inter-alia*, include enhancing the level of investment for agriculture sector including irrigation projects, promoting Micro Small and Medium Enterprises (MSME) sector by way of higher allocation of funds, enhancing investment in the infrastructure sector focusing on Public Private Partnerships, a number of legislative measures to develop the financial sector, etc. A new National Manufacturing Policy has also been introduced. The fiscal policy as enunciated in the Budget 2012-13 also aims at reducing the fiscal deficit from 5.8 per cent in 2011-12 to 5.1 per cent in 2012-13.

Central projects in Odisha

927. SHRI BALBIR PUNJ: Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

- (a) the various Central projects running in Odisha;
- (b) the amount spent in each project;
- (c) the time-frame fixed to complete each project;
- (d) the new projects to be taken up in Odisha during the current Five Year Plan; and
- (e) the allocation to be made in each project?

THE MINISTER OF STATE OF THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION (SHRI SRIKANT JENA): (a) to (c) A Statement of Central projects costing Rs. 150 crores and above in Odisha, which are on the monitor of MOSPI, is given in Statement (*See below*).

- (d) The current Five Year Plan is yet to be finalised.
- (e) Does not arise.

Statement

List of ongoing projects in Odisha (As on 31.05.2012)

Sl. No.	Project Name	Date of Commissioning		Cost anticipated	Cumulative expenditure
		Original	Anticipated		
1	2	3	4	5	6
1.	Lanjhigarh-Junagarh (New Line) (ECOR)	03/2002	03/2012	227.94	200.21
2.	Khurda Road-Bolangir (New Line) (ECOR)	N.A.	03/2012	1100.00	206.43
3.	Talcher-Bimalagarh (New Line) (ECOR)	N.A.	03/2013	810.78	109.94
4.	Paradip Refinery Project	11/2012	06/2013	30426.00	15728.00
5.	Integrated Crude Oil handling facilities at Paradip (2nd SPM)	06/2012	06/2012	1300.00	1113.63
6.	Kulda Opencast Coal Projects (Mahanadi Coalfields Ltd.)	03/2010	03/2014	302.96	92.54
7.	Gopal Prasad Opencast Coal Projects	03/2015	03/2015	395.87	59.64
8.	Bhubaneswari Opencast Coal Projects, Mahanadi Coalfields Ltd. (20.0 Mty)	03/2017	03/2017	490.10	109.50
9.	Kaniha Opencast Coal Projects, MCL (10.0 Mty)	03/2013	03/2013	457.77	119.28
10.	Talabira Opencast Coal Projects	03/2016	03/2016	447.72	46.63
11.	Ananta Opencast Coal Expansion Phase-III (15.0 Mty)	03/2012	03/2014	207.28	100.06
12.	Hingula Opencast Coal-II Expansion Phase-III (15 Mty)	03/2013	03/2013	479.53	96.69
13.	Balram Opencast Coal Projects Extension, MCL (8.00 Mty)	03/2010	03/2015	172.08	101.88
14.	Sunakhala-Ganjam (Golden Quadrilateral) Km. 338 – Km. 284 (NH-5)	04/2004	07/2012	241.53	116.80

Written Answers to

117 AUG, 2012]

Unstarred Questions 195

1	2	3	4	5	6
15.	Panikholi-Rimoli	09/2014	09/2014	1410.00	120.31
16.	Sambalpur-Bargarh-Chhattisgarh/Odisha Border	05/2014	05/2014	909.00	844.05
17.	Niroli-Roxy-Rajamunda	01/2014	01/2014	586.00	154.47
18.	Bhubaneswar-Puri	08/2013	08/2013	500.29	329.47
19.	Ganjam-Icchapurum, NH-5 (NHAI)	02/2004	06/2012	263.27	265.81
20.	Balasore Bhadrak (Revived) km. 136.5 – km. 199.4 (NH-5)	02/2004	07/2012	228.70	188.72
21.	Transmission System for Phase-I Generation Projects in Odisha Part B	N.A.	12/2013	2743.19	587.20
22.	Transmission System for Phase-I Generation Projects in Odisha	N.A.	03/2013	2074.86	545.80
23.	Deepening of Cheenel at Paradip Port	N.A.	03/2012	253.36	0.00
24.	Haridaspur-Paradeep (New Line)	N.A.	12/2011	1185.00	211.91
25.	Khurda Road-Barang 3rd Line (Double Lines) (ECOR)	03/2009	04/2013	225.00	206.01
26.	Sukinda Road-Angul (New Line) (ECOR)	02/2015	N.A.	818.29	67.86
27.	Rajatgarh-Barang (LD) (ECOR)	02/2009	04/2013	243.40	248.52
28.	Expansion of Rourkela Steel Plant	11/2013	03/2013	11812.00	7081.02
29.	Enhancement of Prod. Cap. at Bolani I/O Mines	N.A.	11/2013	254.55	6.12
30.	Rupsa-Bangriposi (Gauge Conversion) (SER)	03/1998	08/2005	639.97	173.67
TOTAL:				61206.44	29232.17

N.A.: Not Available.