

1	2	3	4
4.	Bangladesh	23.6	28.4
5.	Ethiopia	14.7	17.0
6.	Kenya	19.9	24.0
7.	Madagascar	27.1	32.0
8.	Rwanda	13.8	19.0
9.	Uganda	12.1	15.0
10.	Zimbabwe	33.8	39.0
11.	Cambodia	18.6	20.0
12.	Myanmar	27.2	32.0
13.	Vietnam	24.4	31.0

(d) The State Government Authorities facilitate provision of housing and space for economic activities for urban residents including migrants.

JNNURM in Bihar

1229. SHRI RAM KRIPAL YADAV : Will the Minister of URBAN DEVELOPMENT be pleased to state:

(a) whether objectives have been achieved in Bihar under Jawaharlal Nehru National Urban Renewal Mission (JNNURM); and

(b) the details of amount so far released to Patna and Gaya in Bihar under JNNURM and how much amount have already been spent so far?

THE MINISTER OF STATE IN THE MINISTRY OF URBAN DEVELOPMENT (SHRI SAUGATA RAY) : (a) and (b) Patna and Bodh Gaya are the two Mission Cities covered under Urban Infrastructure and Governance (UIG) Sub-mission of Jawaharlal Nehru National Urban Renewal Mission (JNNURM). Details of Additional Central Assistance (ACA) released for utilisation for the projects approved for these cities are given in Statement (*See* below). The projects are at different stages of implementation and on upgradation of basic services, benefits shall accrued on completion of these projects.

Statement*Project implementation status : Bihar**Amount Rs. in Lakhs
Data as on 31.07.2011*

Sl. No.	Name of the City	Project Title	Sector	Approved Cost	Date of CSMC/ CCEA/CCI Meeting/ Project Approval	Total ACA Commitment (Central Share)	ACA Released for Utilisation	% of Amount Utilised against Approved Cost	% of Work Completed (Physical Progress)	Implementation Status
1	2	3	4	5	6	7	8	9	10	11
1.	Patna	Municipal Solid Waste Mgnagement for Patna town	Solid Waste Management	3,695.40	26 Mar., 2007	1,847.70	461.93	6%	2%	Under Progress
2.	Patna	Integrated Solid Waste Management in Patna UA towns Phulwarishariff, Khagul and Danapur	Solid Waste Management	1,155.81	29 Dec., 2008	577.91	144.48	0%	0%	Under Progress
3.	Patna	Phulwarishariff Water Supply Scheme	Water Supply	2,470.26	29 Dec., 2008	1,235.13	308.78	11%	5%	Under Progress

4.	Patna	Khagul Water Supply Scheme	Water Supply	1,315.43	29 Dec., 2008	657.72	154.43	13%	5%	Under Progress				
5.	Patna	Augmentation of Water Supply Scheme for Danapur	Water Supply	6,896.45	13 Feb., 2009	3,448.23	862.06	10%	5%	Under Progress				
6.	Patna	Improvement and augmentation of water supply system at Patna City	Water Supply	42,698.00	21 Feb., 2009	21,349.00	5,337.25	0%	0%	Under Progress				
<hr/>				6.	Patna	58,231.35	29,115.68	7,268.93	2%					
<hr/>				1.	Bodhgaya	Bodhgaya Water Supply Project	Water Supply	3,355.72	14 Jan., 2009	2,684.56	671.14	9%	5%	Under Progress
2.	Bodhgaya	Sewerage scheme for Bodhgaya Nagar Panchayat	Sewerage	9,594.34	21 Feb., 2009	7,675.48	1,918.87	10%	5%	Under Progress				
<hr/>				2.	Bodhgaya	12,950.06	10,350.04	2,590.01	9%					
<hr/>				TOTAL		71,181.41	39,475.72	9,858.94	4%					
<hr/>														