

**Four lane highways in Assam**

1268. SHRI KAMAKHYA PRASAD TASA: Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the progress of four-lane highways in Assam;
- (b) whether Government is aware of the slow progress of construction of four lanes in Assam; and
- (c) measures taken by Government to speed up the construction of four lanes in Assam?

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS (SHRI NITIN JAIRAM GADKARI): (a) to (c) Yes, Sir. The construction of 4 lane highways in Assam is being done by the Ministry through National Highways and Infrastructure Development Corporation Ltd. (NHIDCL) and National Highways Authority of India (NHAI). The details of these works are given in the Statement-I and II respectively (*See below*). There is regular monitoring of projects, periodic meetings to resolve issues related to various departments at field level, and notice to contractors as per the provisions of contract agreement to expedite the progress of projects.

***Statement-I****Details of works relating to construction of 4 Lane hiaways in Assam**National Highways and Infrastructure Development Corporation Ltd.*

Sl. No.	Name of Project	Length (km.)	Sanctioned Cost/TPC (₹ in crore)	Date of commencement	Revised scheduled/likely date	Up to date Physical progress%
1	2	3	4	5	6	7
1.	4 laning from end of Nagaon bypass to Rangagara (km. 278.600 to km. 297.000) of NH-37on EPC basis	18.4	291.628	23.05.2016	18.11.2018 (The Contract was terminated. Re-bidding is under progress.)	20.23%

1	2	3	4	5	6	7
2.	4 laning from Rangagara to Kaliabhor Tinali from km. 297.00 to km. 315.315 of NH-37 on EPC basis.	18.315	289.99	23.10.2017	21.04.2020	11.58%
3.	4 laning from Kaliabor Tinali to Dolabari section from km. 0.0 to km. 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.3	873.91	29.11.2014	09.11.2020	67.47%
4.	4 - lane highway connecting km. 17.3 of NH 37A and km. 182 of NH 52 between Dolabari and Jamuguri on EPC basis	18.81	1050	01.09.2017	29.02.2020	13.31%
5.	4 laning from Jamuguri to Biswanath Chariali from km. 182 to km. 208 of NH-52	26	520.01	19.12.2016	19.06.2016	19.01%
6.	4 laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	57.5	1307.5	15.01.2016	14.01.2019	41.44%
7.	4 laning from Gohpur to Holongi section from km. 264.10 of NH 52 to km. 20.37 of NH 52A	10.08	259.79	11.12.2015	31.12.2019	49.66%
8.	4 Laning of Numaligarh to Jorhat section from km. 402.500 to km. 453.000	39.72	814.56	23.05.2015.	22.05.2018	37.04%

1	2	3	4	5	6	7
	(Design km. 403.200 to km. 454.240) except Dergaon bypass (withToll Plaza)					
9.	4 Laning of Jorhat to Jhanji section from km. 453.00 to km. 491.08	37.8	738.15	01.01.2018	31.12.2020	4.09%
10.	Four Laning of Jhanjhi Jn to Demow section from km. 491.050 to km. 535.250 (Design km 490.800 to km 534.800) (with Toll Plaza)	44.075	801.54	20.01.2018	19.01.2021	11.03%
11.	4 laning of NH-37 Section between Demow to End of Moran Bypass (From km. 534.800 to km. 561.700)on EPC Mode.	26.9	385.57	17.08.2016	12.02.2019	39%
12.	Construction of Dibrugarh By Pass/realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the State of Assam	19	330.3	06.07.2019	05.12.2021	6.57%
13.	4 laning of Balachera- Harangjao section of NH-54 (ext.) from km. 275.00 to km. 244.00 in the state of Assam under east west corridor project	25.25	818.4	26.12.2017	24.06.2020	8.51%

**Statement-II***Details of 4 - Lane / 2 - Lane in NE Region**National Highways Authority of India**NE Division*

Sl. No.	Project	NHNo. (Old /New)	District	Scheme	TOTAL Length (Km)	TOTAL Length Completed (Km)	\	Status
1	2	3	4	5	6	7	8	9
State Assam (East -West Corridor Projects)								
1	4 laning from WB Border (Srirampur) to Kochugaon section (AS-12)	31C / 27	Kokrajhar (BTC)	NHDP PH -II	30.000	27.595	31.12.2020	Ongoing Project
2	4 laning from Kachugaon to Karigaon section (AS-11)	31C / 27		NHDP PH -II	29.715	29.715	-	Project Completed
3	4 laning from Karigaon to Rakhaldobi section (AS-10)	31C / 27	Bongaigaon & Chirang (BTC)	NHDP PH -II	32.671	32.671	-	Project Completed

1	2	3	4	5	6	7	8	9
4	4 laning from Rakhaldobi to Patiladoha section (AS-09)	31 / 27	Bongaigaon	NHDP PH -II	21.500	21.500	-	Project Completed
5	4 laning from Patiladoha to Kaljhar section (AS-08)	31 / 27	Barpeta & Baska (BTC)	NHDP PH -II	30.000	30.000	-	Project Completed
6	4 laning from Kaljhar to Patacharkuchi section (AS-07)	31 / 27	Barpeta	NHDP PH -II	27.300	26.300	30.04.2020	Ongoing Project
7	4 laning from Patacharkuchi to Nalbari section (AS-06)	31 / 27	Nalbari & Baska (BTC)	NHDP PH -II	24.700	24.700	-	Project Completed
8	4 laning from Nalbari to Puthimari section (AS-05)	31 / 27	Nalbari & Kamrup (Rural)	NHDP PH -II NHDP PH -II	28.000	28.000	-	Project Completed
9	4 laning from Puthimari to Amingaon section (AS-04)	31 / 27	Kamrup (Rural)		26.814	26.814	-	Project Completed
10	Construction of New Brahamaputra Bridge (Amingaon to Jalukbari) (AS-28)	31 / 27	Kamrup (Metrol)	NHDP PH -II	4.700	4.700	-	Project Completed
11	4 laning of Guwahati Bypass	37 / 27	Kamrup (Metrol)	NHDP PH -I	18.000	18.000	-	Project Completed
12	4 laning from Khanapara (Guwahati) to Sonapur (AS-03)	37 / 27	Kamrup (Metrol)	NHDP PH -II	19.100	19.100	-	Project Substantially Completed

13	4 laning from Sonapur to Jagiroad section (AS-20)	37 / 27	Kamrup (Metrol)	NHDP PH -II	22.000	22.000	-	Project Completed
14	4 laning from Jagirod to Dharmatul section (AS-19)	37 / 27	Morigaon	NHDP PH -II	25.500	25.500	-	Project Completed
15	4 laning from Dharmaful to Raha section (AS-02)	37 / 27	Morigaon & Nagaon	NHDP PH -II	24.500	24.500	-	Project Completed
16	4 laning from Raha to Nagaon section (i/c Naogaon Bypass) (AS-18)	37 / 27		NHDP PH -II	23.663	23.663	-	Project Completed
17	4 laning from Nagaon to Doboka section (AS-17)	36 / 27	Nagaon	NHDP PH -II	30.362	30.362	-	Project Completed
18	4 laning from Doboka to Lanka section (i/c Daboka Bypass) (AS-16)	54 / 27		NHDP PH -II	24.032	24.032	-	Project Completed
19	4 laning from Lanka to Udali section (AS-15)	54 / 27		NHDP PH -II	18.000	18.000	-	Project Completed
20	4 laning from Udali to Manderdisa (Lumding) section (AS-27)	54 / 27	Hojai	NHDP PH -II	20.250	20.250	-	Project Completed
21	4 laning from Manderdisa (Lumding) to Hatikhali section (AS-26)	54 / 27		NHDP PH -II	22.900	22.900	-	Project Completed

1	2	3	4	5	6	7	8	9
22	4 laning from Hatikhali to Lailing section (AS-25)	54 / 27	Dima Hasao	NHDP PH -II	27.600	27.600	-	Project Completed
23	4 laning from Lailing to Maibong section (AS-24)	54 / 27		NHDP PH -II	15.450	15.450	-	Project Completed
24	4 laning from Maibong to Narimbanglo section (AS-23)	54 / 27	Dima Hasao	NHDP PH -II	15.570	15.390	-	Project Completed
25	4 laning from Narimbanglo to Jatinga section (AS-22)	54 / 27		NHDP PH -II	23.380	20.940	-	Foreclosed
26	4 laning from Jatinga to Harangajao section (AS-21)	54 / 27		NHDP PH -II	25.190	4.000	-	Foreclosed
27	4 laning from Balachera to Silchar section (AS-01)	54 / 27	Cachar	NHDP PH -II	25.760	25.760	-	Project Completed
				TOTAL	636.657	609.442		