

GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS  
**RAJYA SABHA**  
**UNSTARRED QUESTION NO-3917**  
ANSWERED ON-06/04/2022

**STATUS OF AMAS-DARBHANGA EXPRESSWAY**

3917. SHRI SUSHIL KUMAR MODI:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the package-wise cost of Amas-Darbhanga Expressway;
- (b) the total length of each package of the said expressway;
- (c) the packages for which tender process has been completed;
- (d) by when tender process of remaining packages would be completed;
- (e) whether acquisition process of land for entire expressway has been completed; and
- (f) since when construction work on each package would be started and by when it would be completed?

**ANSWER**

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (f) The package-wise details of Amas-Darbhanga stretch is tabulated below:

Package name	Length (km)	Cost (Rs. in Cr.)	Status	LA status	Actual/Target start date	Target completion date
Amas to Shivrampur	52.002	1390.92	Tender process completed	LA and disbursement in progress	September 2022	September 2024
Shivrampur to Ramnagar	54.322	1494.31	Tender process completed		September 2022	September 2024
Ramnagar to Kachhi Dargha	13	DPR initiated for finalization of project cost, viability, pre-construction requirements, features etc.				
Kachhi Dargha to Kalyanpur including bridge across Ganga	19.6	4988.4	Construction stage (Physical progress – 47%)		16.01.2017	June 2023
Kalyanpur to Balbhadarpur	47.00	1857.78	Tender process completed	LA and disbursement in progress	September 2022	September 2024
Balbhadarpur to Bela Nawada	42.21	2185.75	Tender process completion targeted by May 2022		October 2022	October 2024

\*\*\*\*\*