

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO- 3920
ANSWERED ON - 06/04/2022

PROGRESS OF NH-102B IN MANIPUR SECTOR

3920. SHRI LUIZINHO JOAQUIM FALEIRO:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

be pleased to state:

- (a) whether work on National Highway No. 102B in Manipur Sector has been progressing as per scheduled timeframe;
- (b) if so, the details of timeframe and progress of each agency on the stretch;
- (c) if not, the reasons therefor; and
- (d) the details of mechanism adopted for monitoring of the works for avoiding substandard work?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- a) & b) Yes sir, the work on National Highway No. 102B in Manipur Sector is progressing as per scheduled timeframe. The package wise details of progress of work are enclosed as Annexure-A.
- c). Does not arise.
- d). All projects, awarded by NHIDCL, are on EPC mode of execution, with provision for appointment of Authority's Engineer for monitoring the quality of work at site. Further, NHIDCL has engaged the services of Special Project Monitors, to inspect and check the quality of work under execution apart from regular visits by Executive Director (Project) stationed at the State Headquarter, Officers from PMU and inspection by Officers from NHIDCL, HQ.

ANNEXURE REFERRED IN REPLY TO PART a) & b) OF RAJYA SABHA UNSTARRED QUESTION NO. 3920 FOR 06.04.2022 ASKED BY SHRI LUIZINHO JOAQUIM FALEIRO REGARDING PROGRESS OF NH-102B IN MANIPUR SECTOR

Status of National Highway Works, for the Stretch from Churachandpur to Tuivai of NH 102 B, in the State of Manipur:

Sl. No	Details of NH Package		Design Length, Km	Details of Contract				Progress as on 31.03.2022	
				Firm	Amount in Rs. Crore	Period	Start		Finish
1	Pkg -1 A	Ccpur to Lamjang from existing Chainage km.0.000 to km.14.210	13.747	M/s Krishna Construction Co.	92.71	24 Months	01-Jul-20	30-Jun-22	75.42%
2	Pkg -1 B	Lamzan to Singhat from existing Chainage km. 14.210 to km.34.800	19.088	M/s RSM Infrastructure	139.8	24 Months	01-Jul-20	30-Jun-22	42.63%
3	Pkg -2 A	Singhat to Tuiveljang from existing Chainage km. 34.800 to km.51.147	15.752	M/s Bharat Vanijya Eastern Pvt. Ltd	139.2	24 Months	01-Jul-20	30-Jun-22	55.79%
4	Pkg -2 B	Tuiveljang to Bualjang from existing Chainage km. 51.147 to Km.73.00	21.288	M/s Bharat Vanijya Eastern Pvt. Ltd	206.41	24 Months	05-Aug-20	04-Aug-22	54.04%
5	Pkg -3	Bualjang to Songtal from existing Chainage km.73.00 to Km.134.270	51.894	M/s M&S Co.	404.48	24 Months	25-Aug-21	24-Aug-23	16.07%
6	Pkg -4 A	Songtal to Khuanggin from existing Chainage km.134.270 to Km.149.630	11.150	M/s GPT Infrastructure Projects Limited	114.68	24 Months	01-Jul-20	30-Jun-22	58.04%
7	Pkg -4 B	Kwangin to Sinzwal from existing Chainage km.149.630 to km.161.440	11.029	M/s GPT Infrastructure Projects Limited	102.8	24 Months	05-Aug-20	04-Aug-22	58.63%
		Sub - Total of A	143.948		1,200.080				
