

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO-892
ANSWERED ON- 14/12/2022

DEVELOPMENT OF HIGHWAY PROJECTS IN TRIPURA

892 SHRI BIPLAB KUMAR DEB:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) whether it is a fact that the Ministry has undertaken large scale development of highway projects in Tripura since 2014;
- (b) the details of various highway projects undertaken in Tripura including details of the funds spent on these projects during last three years; and
- (c) the details of the completion status of the highway projects undertaken in Tripura including expected date of completion of ongoing projects?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) Yes, Sir.
- (b) & (c) The details of projects undertaken for development of National Highways (NHs) in Tripura during last three years, expenditure incurred thereon during last three years, and their completion status is annexed.

ANNEXURE

ANNEXURE REFERRED TO PART (b) & (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 892 ANSWERED ON 14.12.2022 ASKED BY SHRI BIPLAB KUMAR DEB REGARDING “DEVELOPMENT OF HIGHWAY PROJECTS IN TRIPURA”

Sl. No.	Name of Project	NH No. (Old/New)	Length (Km)	Sanctioned Cost/TPC (Rs. in crore)	Awarded Cost (Rs. in crore)	Date of Award	Date of Completion/Likely date of completion	Physical Progress (%)	Total expenditure in the last 3 years (Rs. in crore)
1	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712	44/08	73.712	915	497.89	02-05-2014	25.05.2018 Completed	100.00	854
2	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44)	44/08	1.888	128.69	82.57	22-03-2017	04.03.2021 Completed	99.50	94.7
3	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00	44/08	48.2	649	369	31-10-2014	30.11.2021 Completed	99.21	532.33
4	Strengthening of Churaibari - Agartala section of NH-08 (74.876 Km) on EPC basis	8	74.9	257.96	202	03-06-2020	31.12.2021 Completed	100.00	144.93
5	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 on EPC basis [Tripura Bypass]	8	12.9	147.06	97.07	20-03-2020	02.06.2022 Completed	95.00	100.09
6	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length-18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC basis	208	18.6	277.5	127.68	03-06-2020	June'23	39.30	122.03
7	Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A	108A	21.412	272.11	141.44	03-06-2020	Mar'23	45.00	107.19

8	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length-11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC basis(PKG- I)	208A	11.8	154.51	84.9	20-03-2020	Mar'23	40.39	56.816
9	Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2- lane with paved shoulder on EPC basis (Package-II)	208A	13.45	178.43	88.9	30-03-2020	Mar'23	38.68	101.82
10	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder (Package-III)	208A	11.21	140.55	73.21	03-06-2020	Dec'23	12.58	71.31
11	Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulder (Package-I)	208A/ NH-108B	12.8	165.55	86.47	30-03-2020	Jan'23	52.10	123.96
12	Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2-lane with paved shoulder on EPC basis (Package-II)	208A/ NH-108B	12	141.48	67.01	08-02-2021	Mar'24	5.85	23.2
13	Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-III)	208A/ NH-108B	14	173.17	96	21-09-2020	June'23	30.45	79.71
14	Rehabilitation and up-gradation of road from km 0.000 to km 16.29 (Total Length: 16.29 km) of Manu-Lalchara Section on Nh-44A to 2- lane with paved shoulder-on EPC Mode (Manu-Simlung -I)	108 / 44A	16.077	247.76	166.94	30-03-2020	June'23	51.30	78.91

15	Rehabilitation and up-gradation of road from km 16.077 to km 43.935 (total length 27.858 km) of Lalchara-Kanchanpur section on NH-44A to 2 lane with paved shoulder (Manu-Simlung -II)	108 / 44A	27.858	456.88	257.512	23-03-2022 Appointed Date not yet declared	-	0.00	0
16	Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vaghmun section(PKG- III) on NH-44A to 2-lane with Paved shoulder (Manu-Simlung-III)	108 / 44A	20.25	347.36	225.09	03-06-2020	June'23	77.01	187.57
17	Rehabilitation and up-gradation of road from Km 66.845 to 85.125 (Total length: 18.280 Km) of Vaghmun-simlung section on NH-44A (Package-IV) to 2-lane with paved shoulder (Manu-Simlung-IV)	108 / 44A	18.28	354.79	220.87	27-03-2021	Mar'23	14.00	45.49
18	Improvement & widening to 2-lane with paved shoulder of road Kailashahar - Fultali section from Km 21.100 to Km 29.200 (Pkg-1)	208	8.1	99.48	62.25	24-11-2020	Apr'23	45.95	43.26
19	Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 (Pkg-2)	208	20	206.78	121	24-11-2020	Feb'23	86.31	112.46
20	Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 (Pkg-3)	208	14.5	296.48	199.49	24-11-2020	Jan'23	83.43	168.66
21	Improvement & widening to 2-lane with paved shoulder of road Bamanchara - Srirampur section from Km 63.700 to Km 75.700 (Pkg-4)	208	12	159.13	84.48	24-11-2020	Apr'23	45.10	42.86
22	Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 (Pkg-5)	208	25.6	332.14	149.92	24-11-2020	Mar'23	49.92	100.82
23	Construction of 2 bridge on river Gomti and Mahuri	8	1.877	86.53	49.8	13-08-2020	June'23	30.90	13.09
Total			491.41	6188.34	3551.49				1724.18