

GOVERNMENT OF INDIA
MINISTRY OF PORTS, SHIPPING AND WATERWAYS

RAJYA SABHA
UNSTARRED QUESTION NO. 1903
ANSWERED ON 19.12.2023

IMPLEMENTATION OF SAGARMALA PARIYOJANA IN KARNATAKA

1903. SHRI NARAYANA KORAGAPPA:

Will the Minister of PORTS, SHIPPING AND WATERWAYS be pleased to state:

- (a) whether the Ministry has identified three ports to develop in Karnataka under the Sagarmala pariyojana;
- (b) if so, the details of ports that have been identified and projects that are taken up for upgradation of identified ports;
- (c) the details of funds sanctioned, approved, released and spent so far; and
- (d) the expected date of upgradation of the above ports?

ANSWER

MINISTER OF PORTS, SHIPPING AND WATERWAYS
(SHRI SARBANANDA SONOWAL)

(a) to (d) The Sagarmala is the flagship Central Sector Scheme of the Ministry of Ports, Shipping, and Waterways to promote port-led development in the country through harnessing India's 7,500 km long coastline, 14,500 km of potentially navigable waterways and strategic location on key international maritime trade routes. Under the Sagarmala Scheme, Ministry provides financial assistance to State Governments for port infrastructure projects, coastal berth projects, road & rail connectivity projects, fishing harbours, skill development projects, coastal community development, cruise terminal, and projects such as Ro-Pax ferry services etc.

Under the Sagarmala Scheme, in the State of Karnataka, currently 31 projects worth Rs. 1440 cr. have been partially funded. The details of number of projects, status, funds sanctioned, funds released and utilization in the State of Karnataka for Sagarmala Projects is annexed [**Annexure-I**].

Annexure-I

| Sr. No. | Project Name | Cost | Funds Sanctioned | Funds Released | Funds Utilized | Implementing Agency | Status |
|---------|---|----------|------------------|----------------|----------------|---|----------------------|
| | | (INR Cr) | (Rs. Cr) | (Rs. Cr) | (Rs. Cr) | | |
| 1 | Modernisation of the existing fishing harbour at Amadalli in Uttara Kannada | 19.00 | 4.68 | 4.68 | 4.68 | Dept. of Fisheries, Karnataka | Completed |
| 2 | Third stage expansion including modernisation of the existing fishing harbour of Malpe in Udupi District in Karnataka | 50.00 | 7.94 | 7.94 | 7.94 | Dept. of Fisheries, Karnataka | Completed |
| 3 | Coastal Districts Skill Development Program - Phase I - Karnataka | 1.53 | 1.53 | 0.76 | 0.76 | Ministry of Rural Development (DDU-GKY) | Completed |
| 4 | Extension of Southern breakwater by 145m and construction of 1-160 m northern breakwater at Karwar Port | 215.00 | 50.00 | 25.00 | 0.00 | Karnataka Maritime Board | Under Implementation |
| 5 | Construction of Coastal cargo berth of 250 m at Karwar Port | 61.00 | 25.00 | 12.50 | 0.00 | Karnataka Maritime Board | Under Implementation |
| 6 | Construction of coastal cargo berth at Old Mangaluru Port | 65.00 | 25.00 | 12.50 | 0.00 | Karnataka Maritime Board | Under Implementation |
| 7 | Capital Dredging at Old Mangaluru Port - Bengre Side | 29.00 | 14.50 | 7.25 | 0.00 | Karnataka Maritime Board | Under Implementation |
| 8 | Development of HejmaadiKodi Fishing Harbour in Udupi | 138.60 | 34.65 | 13.86 | 13.86 | Dept. of Fisheries, Karnataka | Under Implementation |
| 9 | Installation of Firefighting Equipment at Karwar | 19.00 | 9.50 | 4.55 | 3.63 | Karnataka Maritime Board | Under Implementation |
| 10 | Integrated Development of Tadadi – Aghanashini Waterway in Kumta Taluka of Uttar | 20.00 | 10.00 | 3.18 | 0.04 | Karnataka Maritime Board | Under Implementation |

| | | | | | | | |
|----|--|--------|--------|-------|------|------------------------------|----------------------|
| | Kannada | | | | | | |
| 11 | Development of waterways from Almatti to Bagalkot | 12.20 | 6.10 | 1.16 | 0.00 | Karnataka Maritime Board | Under Implementation |
| 12 | Development of waterways on Gurupur (NW-43) in Mangalore Taluka | 29.62 | 14.81 | 1.51 | 0.10 | Karnataka Maritime Board | Under Implementation |
| 13 | Development of Coastal Berth at Hangarkatte | 78.28 | 38.20 | 11.21 | 0.06 | Karnataka Maritime Board | Under Implementation |
| 14 | Development of Beachfront and ancillary infrastructure at Bengre | 10.00 | 5.00 | 1.61 | 0.04 | Karnataka Maritime Board | Under Implementation |
| 15 | Development of Coastal Berth at Gangolli | 95.88 | 47.94 | 7.17 | 0.06 | Karnataka Maritime Board | Under Implementation |
| 16 | Gurupur River Islands Development in Dakshina Kannada District | 30.50 | 4.25 | 0.00 | 0.00 | Karnataka Maritime Board | Under Implementation |
| 17 | Development of dedicated jetty for Lakshadweep with allied infrastructure facilities for cargo and cruise terminal at Old Mangalore Port | 65.00 | 65.00 | 0.00 | 0.00 | Karnataka Maritime Board | Under Implementation |
| 18 | Development of Fishing Harbour at Kulai | 197.00 | 98.50 | 49.13 | 4.10 | New Mangalore Port Authority | Under Implementation |
| 19 | Development of Majali Fishing Harbour at Karwar | 250.00 | 125.00 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |
| 20 | Creation of berthing facilities and land-side facilities at JappinaMogaru Old ferry, Karnataka | 5.23 | 5.23 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |
| 21 | Creation of berthing facilities and land-side facilities at KasabaBengre ferry, Karnataka | 4.89 | 4.89 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |
| 22 | Creation of berthing & landside facilities at Old Port, Karnataka | 5.23 | 5.23 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |

| | | | | | | | |
|----|--|---------------|---------------|---------------|--------------|--------------------------|-------------------|
| 23 | Creation of berthing & landside facilities at Northern Sandbar, Karnataka | 2.22 | 2.22 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |
| 24 | Development of waterways in Kali River (NW 52) in Karwar Taluka (Phase II) | 9.54 | 4.53 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |
| 25 | Creation of berthing facilities and landside facilities at Sandpit Bengre, Karnataka | 1.70 | 1.70 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |
| 26 | Creation of berthing facilities and landside facilities at Bandaru ferry, Karnataka | 1.78 | 1.78 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |
| 27 | Creation of berthing facilities and landside facilities at SulthanBathery, Karnataka | 5.06 | 5.06 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |
| 28 | Creation of berthing and landside facilities at ThannirBhavi Church, Karnataka | 5.23 | 4.84 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |
| 29 | Creation of berthing and landside facilities at BangraKuluru, Karnataka | 3.41 | 3.13 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |
| 30 | Creation of berthing and landside facilities at Kulur Bridge, Karnataka | 4.58 | 4.24 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |
| 31 | Creation of berthing and landside facilities at JappinaMogaru NH bridge, Karnataka | 5.28 | 4.90 | 0.00 | 0.00 | Karnataka Maritime Board | Under Development |
| | Total | 1440.8 | 635.35 | 164.01 | 35.27 | | |

Note: For items 16,17,19 to 31, there is no request for release of funds from the state government. As and when the request for fund release will be received, the funds will be released as per the Sagarmala funding guidelines.
