

GOVERNMENT OF INDIA  
MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION

**RAJYA SABHA**  
**UNSTARRED QUESTION NO. 149**  
TO BE ANSWERED ON 04.12.2023

PROJECTS UNDER A.P. REORGANISATION ACT, 2014

149. DR. C.M. RAMESH:

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

- (a) the number of projects that have been undertaken in Andhra Pradesh under the Andhra Pradesh Reorganisation Act, 2014, details thereof project-wise;
- (b) the status of those projects and number of those that have been completed and made functional, the projects, under construction and timeline of completion, project-wise, details thereof; and
- (c) whether any monitoring mechanism is in place in the Ministry to monitor those projects, details thereof and if not, reasons therefor?

**ANSWER**

MINISTER OF STATE (INDEPENDENT CHARGE) OF THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION, MINISTER OF STATE (INDEPENDENT CHARGE) OF THE MINISTRY OF PLANNING AND MINISTER OF STATE IN THE MINISTRY OF CORPORATE AFFAIRS [RAO INDERJIT SINGH]

(a) and (b): Andhra Pradesh Reorganization Act, 2014 came into effect on 02 June 2014. As on 31<sup>st</sup> May 2014, there were 44 projects in Andhra Pradesh and as on 30<sup>th</sup> June 2014, there were 22 Central Sector Projects each in Andhra Pradesh and Telangana.

As per information available with OCMS portal of the Ministry of Statistics and Programme Implementation, 155 Central Sector Projects have been undertaken in Andhra Pradesh from July, 2014 onwards (as on October 2023). The details of these projects are at Annexure.

(c): The monitoring system undertaken to ensure completion of Central Sector Infrastructure Projects without time and cost overruns include; Periodic review of projects under PRAGATI through video conferencing; rigorous project appraisal; On-line Computerized Monitoring System (OCMS) for better monitoring; setting up of Revised Cost Committees in the Ministries for fixation of responsibility for time and cost overruns; regular review of infrastructure projects by the concerned administrative Ministries; and setting up of Central Sector Projects Coordination Committees (CSPCCs) in the States under the Chief Secretaries for removal of bottlenecks and for facilitating the speedy implementation of major projects.

\*\*\*

## ANNEXURE

**ANNEXURE REFERRED TO IN REPLY TO PART (a) and (b) OF THE RAJYA SABHA UNSTARRED QUESTION NO. 149 TO BE ANSWERED****ON 04/12/2023****DETAIL OF CENTRAL SECTOR PROJECTS (AFTER ANDHRA PRADESH REORGANISATION ACT 2014 i.e JULY 2014)****AS ON 31<sup>st</sup> OCTOBER 2023****All Cost and expenditure in Rs Crore**

| S.NO. | PROJECT NAME   | SECTOR NAME                  | ORIGINAL DOC | ANTICIPATED DOC | DATE OF APPROVAL | ORIGINAL COST | ANTICIPATED COST | CUMMULATIVE EXPENDITURE | STATUS    |
|-------|--|------------------------------|--------------|-----------------|------------------|---------------|------------------|-------------------------|-----------|
| 1     | EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT  | CIVIL AVIATION               | 02/2020      | 11/2023         | 08/2017          | 177.1         | 177.1            | 143.24                  | ONGOING   |
| 2     | C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT  | CIVIL AVIATION               | 03/2023      | 06/2024         | 04/2020          | 611.8         | 611.8            | 224.46                  | ONGOING   |
| 3     | RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD | CIVIL AVIATION               | 08/2025      | 08/2025         | 12/2022          | 347.15        | 347.15           | 0                       | ONGOING   |
| 4     | FILM AND TELEVISION INSTITUTE ARUNACHAL PRADESH  | INFORMATION AND BROADCASTING | 02/2019      | N.A.            | 11/2016          | 204.32        | 204.32           | 0                       | DROPPED   |
| 5     | CONSTRUCTION OF 123 BLOCKS IN TELENGANA AND 167 BLOCKS IN A.P. FOR INDOOR SPORTS HALL UNDER RGKA   | URBAN DEVELOPMENT            | N.A.         | N.A.            | 07/2014          | 232           | 232              | 0                       | ONGOING   |
| 6     | CENTRAL DISPATCH YARD  | STEEL                        | 08/2018      | 11/2020         | 08/2015          | 320.66        | 336              | 280.96                  | COMPLETED |
| 7     | ADDITIONAL WATER STORAGE RESERVOIR(KBR-II)   | STEEL                        | 07/2018      | 07/2019         | 07/2015          | 465.85        | 465.85           | 390.25                  | COMPLETED |

|    |   |           |         |         |         |        |        |          |           |
|----|---|-----------|---------|---------|---------|--------|--------|----------|-----------|
| 8  | CHINCHINNADA<br>KAKINADA JUNCTION<br>POINT PIPE LINE  | PETROLEUM | 01/2017 | 09/2016 | 07/2014 | 419.04 | 419.04 | 378.59   | COMPLETED |
| 9  | VISAKH REFINERY<br>MODERNISATION<br>PROJECT   | PETROLEUM | 07/2020 | 04/2024 | 07/2016 | 20928  | 26264  | 25264.12 | ONGOING   |
| 10 | VVSPL CAPACITY<br>EXPANSION AND OSTT-SS<br>JETTY SUB SEA PIPELINE<br>PROJECT                        | PETROLEUM | 09/2019 | 09/2019 | 09/2016 | 407    | 407    | 391.85   | COMPLETED |
| 11 | KG-DWN-98-2 CLUSTER II<br>DEVELOPMENT PROJECT   | PETROLEUM | 06/2020 | 05/2024 | 03/2016 | 34012  | 34012  | 26644.65 | ONGOING   |
| 12 | ADDITIONAL FACILITIES<br>AT VIJAYWADA FOR<br>CONVERSION TO TOP ON<br>PARADEEP HYDERABAD<br>PIPELINE | PETROLEUM | 03/2021 | 03/2021 | 01/2015 | 342    | 342    | 0        | DROPPED   |
| 13 | REVAMPING OF<br>MARKETING TERMINAL AT<br>VISHAKHAPATNAM   | PETROLEUM | 03/2021 | 03/2021 | 07/2014 | 247    | 247    | 0        | DROPPED   |
| 14 | FIELD DEVELOPMENT OF<br>NELP BLOCK KG-ONN-<br>2003, NAGAYALANKA-KG                                  | PETROLEUM | 09/2018 | 09/2019 | 04/2017 | 420.76 | 407.45 | 239.45   | COMPLETED |
| 15 | CONSTRUCTION OF RAIL<br>FED DEPOT AT<br>GUNTAKAL, AP  | PETROLEUM | 04/2021 | 03/2021 | 08/2017 | 384.58 | 384.58 | 302.1    | COMPLETED |
| 16 | CONSTRUCTION OF<br>GRASS ROOT<br>PETROLEUM TOP AT<br>ATCHUTAPURAM,<br>ANDHRA PRADESH                | PETROLEUM | 04/2021 | 05/2023 | 08/2018 | 466    | 466    | 415.73   | COMPLETED |
| 17 | REVAMPING OF<br>FACILITIES AT VIZAG<br>TERMINAL   | PETROLEUM | 04/2022 | 03/2025 | 04/2018 | 355    | 355    | 207.93   | ONGOING   |
| 18 | REVAMPING OF<br>VIJAYAWADA TERMINAL<br>FOR CONVERSION TO<br>TOP                                     | PETROLEUM | 10/2021 | 09/2022 | 10/2018 | 316.2  | 316.2  | 210.17   | COMPLETED |

|    |  |           |         |         |         |        |        |        |           |
|----|--|-----------|---------|---------|---------|--------|--------|--------|-----------|
| 19 | DEVELOPMENT OF COASTAL TERMINAL AT KRISHNAPATNAM PORT  | PETROLEUM | 02/2021 | 03/2023 | 07/2017 | 580.2  | 580.2  | 449.99 | COMPLETED |
| 20 | SWRO II WITH LLPH FACILITIES   | PETROLEUM | 07/2020 | 03/2024 | 09/2019 | 196.26 | 196.26 | 144.47 | ONGOING   |
| 21 | LPG BP PROJECT CHITTOOR  | PETROLEUM | 07/2022 | 02/2024 | 07/2019 | 167    | 200.82 | 90.32  | ONGOING   |
| 22 | RUF PITCH LOADING GANTRY   | PETROLEUM | 11/2022 | 03/2024 | 10/2020 | 332.61 | 332.61 | 237    | ONGOING   |
| 23 | 220 KV GRID SUPPLY   | PETROLEUM | 03/2021 | N.A.    | 10/2020 | 303.4  | 303.4  | 199.17 | COMPLETED |
| 24 | SULPHUR FORMING UNIT IN SRU  | PETROLEUM | 08/2021 | 02/2023 | 10/2020 | 210.94 | 210.94 | 177.86 | COMPLETED |
| 25 | HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY                            | PETROLEUM | 06/2024 | 06/2024 | 09/2021 | 160    | 160    | 1.13   | ONGOING   |
| 26 | DEVELOPMENT OF NERP BLOCK KG-ONN-2003/1 NAGAYALANKA FIELD-PH II                                      | PETROLEUM | 06/2023 | 11/2023 | 03/2022 | 284.79 | 284.79 | 234.53 | ONGOING   |
| 27 | CREATION OF GDU AND DPD FACILITIES AT RAJAHMUNDRY  | PETROLEUM | 05/2024 | 05/2024 | 03/2022 | 211.22 | 211.22 | 6.12   | ONGOING   |
| 28 | CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS  | PETROLEUM | 03/2030 | 03/2030 | 03/2022 | 1420   | 1420   | 29.74  | ONGOING   |
| 29 | MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER | PETROLEUM | 03/2025 | 03/2025 | 09/2019 | 1932   | 1932   | 343.11 | ONGOING   |

|    |  |                           |         |         |         |         |         |         |           |
|----|--|---------------------------|---------|---------|---------|---------|---------|---------|-----------|
| 30 | TRANSMISSION SYSTEM FOR CONNECTIVITY FOR NCC POWER PROJECTS LTD.                                     | POWER                     | 02/2017 | 09/2017 | 08/2014 | 188.75  | 188.75  | 0       | DROPPED   |
| 31 | SUBSTATION WORKS ASSOCIATED WITH HYDERABAD (MAHESHWARAM) POOLING STATION                             | POWER                     | 03/2018 | 11/2017 | 03/2015 | 550.06  | 550.06  | 470.07  | COMPLETED |
| 32 | TRANSMISSION SYSTEM FOR ULTRA MEGA SOLAR PARK IN ANANTPUR DISTRICT, ANDHRA PRADESH- PART A (PHASE-I) | POWER                     | 05/2016 | 07/2016 | 05/2015 | 312.94  | 312.94  | 109     | COMPLETED |
| 33 | REMOVAL OF CONSTRAINTS IN 400KV BAYS EXTENSIONS AT 400KV VEMAGIRI SS                                 | POWER                     | 07/2018 | 03/2018 | 01/2016 | 207.88  | 207.88  | 17      | COMPLETED |
| 34 | RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS-MNAGLAGIRI GUNTUR, ANDHRA PRADESH                           | HEALTH AND FAMILY WELFARE | 03/2019 | 02/2021 | 08/2017 | 272.19  | 280     | 268.59  | COMPLETED |
| 35 | HOSPITAL AND TEACHING- AIIMS GUNTUR  | HEALTH AND FAMILY WELFARE | N.A.    | 12/2022 | 03/2018 | 601.02  | 601.02  | 590.2   | COMPLETED |
| 36 | DUVVADA-VIJAYAWADA   | RAILWAYS                  | N.A.    | N.A.    | 04/2015 | 3873.07 | 3873.07 | 0.07    | COMPLETED |
| 37 | GUNTUR-GUNTAKAL  | RAILWAYS                  | 03/2022 | 12/2025 | 04/2016 | 3631    | 3887.48 | 2728.66 | ONGOING   |
| 38 | VIJAYAWADA-GUDUR   | RAILWAYS                  | 12/2023 | 12/2023 | 04/2015 | 3246.26 | 3548.68 | 5250.33 | ONGOING   |
| 39 | KOTTAVALSA - KORAPUT DOUBLING  | RAILWAYS                  | 03/2022 | N.A.    | 04/2015 | 2499.71 | 2499.71 | 1093.09 | ONGOING   |

|    |  |                             |         |         |         |        |        |        |           |
|----|--|-----------------------------|---------|---------|---------|--------|--------|--------|-----------|
| 40 | MULTI MODAL LOGISTICS PARK AT KAKINADA   | RAILWAYS                    | 03/2019 | 03/2019 | 08/2016 | 234.5  | 235    | 14.14  | DROPPED   |
| 41 | PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM)   | RAILWAYS                    | 03/2026 | 02/2025 | 04/2019 | 294.67 | 307.66 | 31.82  | ONGOING   |
| 42 | MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23)   | RAILWAYS                    | 12/2025 | 12/2025 | 09/2022 | 323.14 | 323.14 | 25.51  | ONGOING   |
| 43 | DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225)   | RAILWAYS                    | 03/2027 | 03/2027 | 03/2023 | 351.83 | 351.83 | 0      | ONGOING   |
| 44 | VIJAYAWADA KAZIPET BYEPASS LINE  | RAILWAYS                    | 12/2025 | 12/2025 | 04/2016 | 226.72 | 226.72 | 73.9   | ONGOING   |
| 45 | RENIGUNTA WADI GOOTY - BYPASS  | RAILWAYS                    | 12/2025 | 12/2025 | 04/2016 | 302    | 302    | 14.29  | ONGOING   |
| 46 | REHABILITATION AND UP-GRADATION OF NH-221 (NEW NH-30) FROM KM 32.735 TO KM 71.200 (CHANDRAGUDEM TO A | ROAD TRANSPORT AND HIGHWAYS | 02/2015 | 05/2019 | 12/2014 | 201.12 | 201.12 | 150.19 | COMPLETED |
| 47 | REHABILITATION AND UPGRADATION OF NH -67 FROM KM 589/0 TO 641/0 (MYDUKUR TO DORNALA T-JUNCTION )     | ROAD TRANSPORT AND HIGHWAYS | 02/2017 | 05/2019 | 02/2015 | 241.61 | 241.61 | 178.94 | COMPLETED |
| 48 | REHABILITATION AND UPGRADATION OF NH-67 FROM KM 695.000 TO KM 741.950 (ATMAKUR – NELLORE SECTION) IN | ROAD TRANSPORT AND HIGHWAYS | 02/2017 | 05/2019 | 11/2014 | 297.78 | 329.57 | 284.89 | COMPLETED |

|    |  |                             |         |         |         |        |        |        |           |
|----|--|-----------------------------|---------|---------|---------|--------|--------|--------|-----------|
| 49 | REHABILITATION UPGRADATION OF NH-67 FROM KM 641.000 TO KM 695.000 (DORNALA T JUNCTION TO ATMAKUR SEC | ROAD TRANSPORT AND HIGHWAYS | 02/2015 | 05/2019 | 07/2014 | 251.55 | 251.55 | 172.65 | COMPLETED |
| 50 | REHABILITATION AND UPGRADATION OF NH -18 FROM KM 57/0 TO KM 108/850 PILERU TO RAYACHOTY SECTION TO T | ROAD TRANSPORT AND HIGHWAYS | N.A.    | 05/2019 | 03/2015 | 175.03 | 175    | 152.53 | COMPLETED |
| 51 | REHABILITATION AND UPGRADATION OF NH-67 FROM KM 695.000 TO KM 741.950 (ATMAKUR – NELLORE SECTION) IN | ROAD TRANSPORT AND HIGHWAYS | 02/2015 | 02/2017 | 10/2014 | 297.78 | 297.78 | 37.72  | DROPPED   |
| 52 | REHABILITATION AND UPGRADATION OF NH-67 FROM KM 695.000 TO KM 741.950 (ATMAKUR – NELLORE SECTION) IN | ROAD TRANSPORT AND HIGHWAYS | 02/2015 | 02/2017 | 10/2014 | 297.78 | 297.78 | 37.72  | DROPPED   |
| 53 | REHABILITATION AND UPGRADATION OF NH-42 (OLD NO.205) FROM KM.134/0 TO 202/050 (MUDIGUBBA TO ANANTHAP | ROAD TRANSPORT AND HIGHWAYS | N.A.    | 05/2019 | 02/2015 | 266    | 266    | 182.13 | COMPLETED |
| 54 | REHABILITATION AND UPGRADATION OF NH-221 (NEW NH-30) FROM KM 0.0 TO 32.735 (IBRAHIMAPATNAM TO CHANDR | ROAD TRANSPORT AND HIGHWAYS | N.A.    | 05/2019 | 07/2015 | 314.43 | 314.43 | 216.96 | COMPLETED |

|    |   |                             |         |         |         |        |        |        |           |
|----|---|-----------------------------|---------|---------|---------|--------|--------|--------|-----------|
| 55 | FOUR LANING OF 5.122 KM OF NH9 ( NEW NH 65) FROM KM 269.900 ( DESIGN CH0.0 ) TO KM 275-622( DESIGN C  | ROAD TRANSPORT AND HIGHWAYS | 12/2015 | N.A.    | 07/2015 | 333.21 | 333.21 | 256.11 | DROPPED   |
| 56 | REHABILITATION AND UPGRADATION OF NH-67 FROM KM 695.000 TO KM 741.950 (ATMAKUR – NELLORE SECTION) IN  | ROAD TRANSPORT AND HIGHWAYS | 02/2015 | 02/2015 | 10/2014 | 297.78 | 297.78 | 37.72  | DROPPED   |
| 57 | REHABILITATION AND UPGRADATION OF NH-214 (NEW NH-216) FROM KM 0.0 TO 26.150(KATHIPUDI TO START OF K   | ROAD TRANSPORT AND HIGHWAYS | N.A.    | 05/2019 | 10/2015 | 480.21 | 480.21 | 372.37 | COMPLETED |
| 58 | REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 70/000 TO KM 125-150                        | ROAD TRANSPORT AND HIGHWAYS | 05/2015 | 05/2019 | 02/2015 | 224.83 | 224.83 | 189.85 | COMPLETED |
| 59 | REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4 to 350 TO KM 75 to 600 TO TWO LANE WITH PAVE SOLDOU | ROAD TRANSPORT AND HIGHWAYS | 09/2015 | 05/2019 | 03/2015 | 309.01 | 309.01 | 391.89 | COMPLETED |
| 60 | REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES   | ROAD TRANSPORT AND HIGHWAYS | 10/2015 | 05/2021 | 03/2015 | 271.45 | 271.45 | 241.89 | ONGOING   |
| 61 | FOUR LANING OF 5.122 KM OF NH9( NEW NH 65) FROM KM 269.900( DESIGN CH0.0 )                            | ROAD TRANSPORT AND HIGHWAYS | 12/2015 | N.A.    | 07/2015 | 333.21 | 333.21 | 256.11 | DROPPED   |

|    |  |                             |         |         |         |         |         |        |           |
|----|--|-----------------------------|---------|---------|---------|---------|---------|--------|-----------|
| 62 | FOUR LANING OF 5.122 KM OF NH 9 (NEW NH 65) FROM KM 269/900 (DESIGN CH. 0/0) TO KM 275/022 (DESIGN C | ROAD TRANSPORT AND HIGHWAYS | 11/2015 | N.A.    | 10/2015 | 333.21  | 353.89  | 256.11 | DROPPED   |
| 63 | REHABILITATION AND UPGRADATION OF NH-167 FROM KM 70  | ROAD TRANSPORT AND HIGHWAYS | 04/2015 | 05/2019 | 02/2015 | 224.83  | 224.83  | 189.85 | COMPLETED |
| 64 | REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600                                   | ROAD TRANSPORT AND HIGHWAYS | 09/2015 | 05/2018 | 03/2015 | 309.01  | 309.01  | 309.01 | ONGOING   |
| 65 | FOUR LANNING OF NH-9 FROM VIJAYWADA-MACHLIPATNAM (KM 0.000 TO 63.800)                                | ROAD TRANSPORT AND HIGHWAYS | 11/2018 | N.A.    | 01/2016 | 1134.97 | 1134.97 | 809.71 | COMPLETED |
| 66 | VIJAYAWADA-GUNDUGOLANU SECTION   | ROAD TRANSPORT AND HIGHWAYS | 02/2017 | N.A.    | 09/2014 | 1684    | 1684    | 0      | DROPPED   |
| 67 | REHABILITATION AND UPGRADATION OF NH-4 FROM NALAGAMPALLI TO AP/KARNATAKA BORDER                      | ROAD TRANSPORT AND HIGHWAYS | 03/2020 | N.A.    | 03/2017 | 648.32  | 511.94  | 511.34 | COMPLETED |
| 68 | SIX LANNING OF RANASTALAM-ANANDAPURAM SECTION OF NH-16 FROM KM 634.000 TO KM 681.000                 | ROAD TRANSPORT AND HIGHWAYS | 03/2020 | 03/2022 | 03/2017 | 1041.62 | 1187.1  | 975.83 | COMPLETED |
| 69 | FOUR LANNING OF AP/TN BORDER TO NALAGAMPALLI VILLAGE(KM 133.360 TO 172.00) OF NH-4 (NEW NH-40)       | ROAD TRANSPORT AND HIGHWAYS | 06/2017 | 07/2020 | 06/2017 | 648.33  | 306     | 229.94 | COMPLETED |

|    |   |                             |         |         |         |         |         |         |           |
|----|---|-----------------------------|---------|---------|---------|---------|---------|---------|-----------|
| 70 | 6-LANING OF EXISTING 2-LANE (I) NANDIGAMA BYPASS FROM KM 220.700 TO KM 226.600 (DESIGN CHAINAGE FROM  | ROAD TRANSPORT AND HIGHWAYS | 06/2019 | 01/2024 | 12/2017 | 328.67  | 416.07  | 333.18  | COMPLETED |
| 71 | SIX LANING OF NARASANNAPETA – RANASTALAM SECTION OF NH-16 (OLD NH-5) FROM DESIGN KM 580.671 (EXISTIN  | ROAD TRANSPORT AND HIGHWAYS | 03/2022 | 12/2022 | 12/2017 | 1323.15 | 1323.15 | 1254.88 | COMPLETED |
| 72 | CAPACITY AUGMENTATION OF THE EXISTING 4 LANE STRETCH FROM ICHHAPURAM TO NARASANNAPETA IN THE STATE O  | ROAD TRANSPORT AND HIGHWAYS | N.A.    | N.A.    | 12/2017 | 357     | 357     | 0       | FREEZED   |
| 73 | SIX LANING OF ANANDAPURAM PENDURTHI ANAKAPALLI SECTION OF NH-5 NEW NH-16 FROM KM.681.000 EXISTING KM  | ROAD TRANSPORT AND HIGHWAYS | 04/2022 | 03/2023 | 02/2018 | 1959    | 1959    | 1645.08 | COMPLETED |
| 74 | FOUR LANING OF GUNDUGOLANU-DEVARAPALLI-KOVVURU SECTION OF NH-16 FROM KM 15.320 (EXISTING KM 15.700)   | ROAD TRANSPORT AND HIGHWAYS | 03/2021 | 09/2022 | 03/2018 | 1532.62 | 1827    | 1730.19 | COMPLETED |
| 75 | SIX LANING OF NH-140 FROM CHITTOR (DESIGN KM 0.000/EXISTING KM 158.000 OF NH-4) TO MALLAVARAM (DESIGN | ROAD TRANSPORT AND HIGHWAYS | 06/2022 | 11/2022 | 03/2018 | 1550.98 | 1550.98 | 1687.05 | COMPLETED |

|    |  |                             |         |         |         |        |        |        |           |
|----|--|-----------------------------|---------|---------|---------|--------|--------|--------|-----------|
| 76 | REHABILITATION AND UPGRADATION OF GIDDALUR-VINUKONDA SECTION OF NH-544D FROM DESIGN KM 212.983 (EXIS | ROAD TRANSPORT AND HIGHWAYS | N.A.    | 05/2022 | 03/2018 | 565.09 | 565.09 | 717.04 | COMPLETED |
| 77 | CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 | ROAD TRANSPORT AND HIGHWAYS | 12/2020 | 12/2024 | 03/2018 | 314.43 | 348.72 | 85.61  | ONGOING   |
| 78 | CAPACITY AUGMENTATION OF THE EXISTING 4 LANE STRETCH FROM ICHAPURAM TO NARASANNAPETA FROM KM 470.415 | ROAD TRANSPORT AND HIGHWAYS | N.A.    | 05/2022 | 03/2018 | 557.3  | 557.3  | 460.93 | COMPLETED |
| 79 | FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 | ROAD TRANSPORT AND HIGHWAYS | 12/2015 | 01/2021 | 10/2015 | 333.21 | 353.43 | 344.66 | ONGOING   |
| 80 | REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU  | ROAD TRANSPORT AND HIGHWAYS | 02/2017 | 02/2022 | 09/2016 | 372.68 | 309.37 | 275.18 | ONGOING   |
| 81 | REHABILITATION AND UPGRADATION OF NH67 FROM KM 424.650 TO 487.693 OF GOOTY-TADIPATRI SECTION TO TWO  | ROAD TRANSPORT AND HIGHWAYS | 01/2018 | N.A.    | 11/2016 | 378.24 | 378.24 | 315.42 | COMPLETED |
| 82 | REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 | ROAD TRANSPORT AND HIGHWAYS | 05/2017 | 11/2022 | 11/2016 | 290.15 | 236.16 | 205.02 | ONGOING   |

|    |  |                             |         |         |         |        |        |        |           |
|----|--|-----------------------------|---------|---------|---------|--------|--------|--------|-----------|
| 83 | REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD | ROAD TRANSPORT AND HIGHWAYS | 08/2017 | 07/2022 | 01/2017 | 319.28 | 319.28 | 245.55 | ONGOING   |
| 84 | CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V | ROAD TRANSPORT AND HIGHWAYS | 11/2017 | 11/2022 | 02/2017 | 429.43 | 373.05 | 376.8  | ONGOING   |
| 85 | REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 | ROAD TRANSPORT AND HIGHWAYS | 08/2018 | 05/2022 | 03/2018 | 228.32 | 202.83 | 175.77 | ONGOING   |
| 86 | REHABILITATION AND UPGRADATION OF NH-42 FROM 76/000 TO KM 102/130 (DESIGN CH. 76/000 TO 99.971 EXCLU | ROAD TRANSPORT AND HIGHWAYS | 08/2018 | N.A.    | 03/2018 | 244.95 | 244.95 | 136.22 | COMPLETED |
| 87 | REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG | ROAD TRANSPORT AND HIGHWAYS | 08/2018 | 10/2022 | 03/2018 | 289.67 | 285.29 | 254.19 | ONGOING   |
| 88 | REHABILITATION AND UPGRADATION OF NEW NH-544DD (OLD SH-30) FROM DESIGN CHAINAGE KM 0.000 TO 56.000 ( | ROAD TRANSPORT AND HIGHWAYS | 07/2018 | N.A.    | 03/2018 | 297.12 | 294.12 | 373.98 | COMPLETED |
| 89 | REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA  | ROAD TRANSPORT AND HIGHWAYS | 11/2018 | 11/2018 | 03/2018 | 504.19 | 504.19 | 518.99 | ONGOING   |

|    |   |                             |         |         |         |        |        |        |         |
|----|---|-----------------------------|---------|---------|---------|--------|--------|--------|---------|
| 90 | REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O  | ROAD TRANSPORT AND HIGHWAYS | 05/2016 | 02/2023 | 03/2016 | 995.09 | 995.09 | 643.54 | ONGOING |
| 91 | REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P) | ROAD TRANSPORT AND HIGHWAYS | 08/2018 | 12/2021 | 01/2018 | 418.03 | 386.99 | 367.88 | ONGOING |
| 92 | CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD  | ROAD TRANSPORT AND HIGHWAYS | 01/2017 | 06/2023 | 08/2016 | 350.61 | 411.18 | 344.71 | ONGOING |
| 93 | REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21  | ROAD TRANSPORT AND HIGHWAYS | 05/2016 | 10/2022 | 01/2016 | 386.09 | 288.76 | 264.38 | ONGOING |
| 94 | REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT    | ROAD TRANSPORT AND HIGHWAYS | 08/2016 | 11/2022 | 01/2016 | 348.95 | 355.69 | 316.35 | ONGOING |
| 95 | REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216  | ROAD TRANSPORT AND HIGHWAYS | 09/2016 | 10/2022 | 03/2016 | 444.84 | 459.37 | 420.74 | ONGOING |

|     |  |                             |         |         |         |        |        |        |           |
|-----|--|-----------------------------|---------|---------|---------|--------|--------|--------|-----------|
| 96  | REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 | ROAD TRANSPORT AND HIGHWAYS | 08/2017 | 10/2022 | 11/2016 | 376.25 | 414.44 | 399.5  | ONGOING   |
| 97  | CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216               | ROAD TRANSPORT AND HIGHWAYS | 09/2017 | 05/2023 | 01/2017 | 263.45 | 263.45 | 187.48 | ONGOING   |
| 98  | REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH  | ROAD TRANSPORT AND HIGHWAYS | 01/2018 | 02/2023 | 01/2017 | 576.48 | 686.13 | 669.74 | ONGOING   |
| 99  | REHABILITATION AND UPGRADATION OF EEPURUPALEM-ONGOLE SECTION FROM KM195.000 TO 254.500 OF NH214A(NH2 | ROAD TRANSPORT AND HIGHWAYS | 07/2017 | 07/2019 | 08/2016 | 574.19 | 574.19 | 456.98 | COMPLETED |
| 100 | REHABILITATION & UPGRADATION OF NH-67 FROM KM 641.000 TO KM 695.000 (DORNALA T JUNCTION TO ATMAKUR S | ROAD TRANSPORT AND HIGHWAYS | 02/2015 | N.A.    | 07/2014 | 251.55 | 251.55 | 7.74   | COMPLETED |
| 101 | SIX LANING OF EXISTING 4-LANE ROAD FROM GUNDUGOLANU (DESIGN KM 1023.280) TO KALAPARRU (DESIGN KM 105 | ROAD TRANSPORT AND HIGHWAYS | 01/2020 | 07/2024 | 09/2018 | 597.67 | 641.9  | 614.2  | COMPLETED |

|     |  |                             |         |         |         |         |         |         |           |
|-----|--|-----------------------------|---------|---------|---------|---------|---------|---------|-----------|
| 102 | SIX LANING OF EXISTING 4-LANE ROAD FROM KALAPARRU (DESIGN KM 1050.680) TO CHINNA AVUTUPALLI (DESIGN  | ROAD TRANSPORT AND HIGHWAYS | 08/2020 | 03/2022 | 09/2018 | 617.41  | 668.45  | 569.19  | COMPLETED |
| 103 | 6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 | ROAD TRANSPORT AND HIGHWAYS | 02/2021 | 01/2024 | 11/2019 | 1226.88 | 1581.24 | 1354.36 | ONGOING   |
| 104 | 6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) | ROAD TRANSPORT AND HIGHWAYS | 01/2024 | 07/2024 | 11/2019 | 1601.1  | 1601.1  | 834.23  | ONGOING   |
| 105 | REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION | ROAD TRANSPORT AND HIGHWAYS | 03/2021 | 11/2022 | 03/2020 | 207.79  | 207.79  | 176.62  | ONGOING   |
| 106 | WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR  | ROAD TRANSPORT AND HIGHWAYS | 05/2021 | 12/2022 | 06/2020 | 221.4   | 221.4   | 170.88  | ONGOING   |
| 107 | REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT | ROAD TRANSPORT AND HIGHWAYS | 03/2021 | 03/2024 | 08/2020 | 222.61  | 222.61  | 79.64   | ONGOING   |

|     |  |                             |         |         |         |         |        |        |         |
|-----|--|-----------------------------|---------|---------|---------|---------|--------|--------|---------|
| 108 | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI | ROAD TRANSPORT AND HIGHWAYS | 09/2022 | 09/2024 | 09/2021 | 517.05  | 655.06 | 256.71 | ONGOING |
| 109 | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP | ROAD TRANSPORT AND HIGHWAYS | 09/2022 | 09/2024 | 09/2021 | 622     | 817.91 | 241.77 | ONGOING |
| 110 | 6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16                                  | ROAD TRANSPORT AND HIGHWAYS | 03/2023 | 03/2024 | 02/2019 | 757.45  | 757.45 | 297.26 | ONGOING |
| 111 | 6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV)                   | ROAD TRANSPORT AND HIGHWAYS | 01/2025 | 01/2025 | 02/2021 | 818.73  | 1105   | 104.37 | ONGOING |
| 112 | 6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III)        | ROAD TRANSPORT AND HIGHWAYS | 01/2025 | 01/2025 | 03/2021 | 1102.63 | 1303   | 340.78 | ONGOING |
| 113 | 6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I)                     | ROAD TRANSPORT AND HIGHWAYS | 12/2024 | 12/2024 | 02/2021 | 1484.83 | 1768   | 572.4  | ONGOING |

|     |  |                             |         |         |         |         |         |        |         |
|-----|--|-----------------------------|---------|---------|---------|---------|---------|--------|---------|
| 114 | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP | ROAD TRANSPORT AND HIGHWAYS | 10/2024 | 10/2024 | 11/2020 | 1137.74 | 1289    | 505.9  | ONGOING |
| 115 | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE | ROAD TRANSPORT AND HIGHWAYS | 10/2024 | 10/2024 | 12/2020 | 1075.27 | 1307    | 489.3  | ONGOING |
| 116 | 4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A | ROAD TRANSPORT AND HIGHWAYS | 01/2025 | 01/2025 | 01/2022 | 1852.12 | 1787    | 275.59 | ONGOING |
| 117 | RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP                      | ROAD TRANSPORT AND HIGHWAYS | 01/2024 | 01/2024 | 03/2020 | 1863.09 | 2238    | 918.1  | ONGOING |
| 118 | 6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4)          | ROAD TRANSPORT AND HIGHWAYS | 10/2024 | 10/2024 | 02/2021 | 824.29  | 924     | 345.08 | ONGOING |
| 119 | 6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2)                   | ROAD TRANSPORT AND HIGHWAYS | 03/2024 | 03/2024 | 02/2021 | 663.6   | 768     | 268.09 | ONGOING |
| 120 | 6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1)                   | ROAD TRANSPORT AND HIGHWAYS | 03/2024 | 06/2024 | 02/2021 | 922.5   | 1128.68 | 320.22 | ONGOING |

|     |  |                             |         |         |         |         |         |        |         |
|-----|--|-----------------------------|---------|---------|---------|---------|---------|--------|---------|
| 121 | 6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3)                | ROAD TRANSPORT AND HIGHWAYS | 02/2024 | 02/2024 | 02/2021 | 772.7   | 980.51  | 443.78 | ONGOING |
| 122 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA | ROAD TRANSPORT AND HIGHWAYS | 09/2025 | 09/2025 | 12/2022 | 912.94  | 912.94  | 59.29  | ONGOING |
| 123 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5  | ROAD TRANSPORT AND HIGHWAYS | 11/2025 | 11/2025 | 12/2022 | 750.81  | 750.81  | 22.05  | ONGOING |
| 124 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH  | ROAD TRANSPORT AND HIGHWAYS | 11/2025 | 11/2025 | 12/2022 | 992.89  | 992.89  | 28.26  | ONGOING |
| 125 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM.   | ROAD TRANSPORT AND HIGHWAYS | 10/2025 | 10/2025 | 12/2022 | 1058.9  | 1058.9  | 28.29  | ONGOING |
| 126 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000  | ROAD TRANSPORT AND HIGHWAYS | 10/2025 | 10/2025 | 02/2023 | 1253.24 | 1253.24 | 68.5   | ONGOING |
| 127 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. | ROAD TRANSPORT AND HIGHWAYS | 10/2025 | 10/2025 | 02/2023 | 1200.42 | 1200.42 | 56.81  | ONGOING |

|     |  |                             |         |         |         |         |         |        |         |
|-----|--|-----------------------------|---------|---------|---------|---------|---------|--------|---------|
| 128 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA | ROAD TRANSPORT AND HIGHWAYS | 11/2025 | 11/2025 | 01/2023 | 956.14  | 956.14  | 18.72  | ONGOING |
| 129 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK | ROAD TRANSPORT AND HIGHWAYS | 10/2025 | 10/2025 | 02/2023 | 909.02  | 909.02  | 27.25  | ONGOING |
| 130 | 4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67                                  | ROAD TRANSPORT AND HIGHWAYS | 07/2025 | 07/2025 | 05/2022 | 1063.72 | 1063.72 | 170.67 | ONGOING |
| 131 | CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250  | ROAD TRANSPORT AND HIGHWAYS | 08/2025 | 08/2025 | 05/2023 | 648.75  | 648.75  | 0      | ONGOING |
| 132 | FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42   | ROAD TRANSPORT AND HIGHWAYS | 09/2023 | 12/2023 | 06/2020 | 220.66  | 220.66  | 147.14 | ONGOING |
| 133 | 4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH | ROAD TRANSPORT AND HIGHWAYS | 02/2025 | 02/2025 | 03/2022 | 536     | 536     | 157.79 | ONGOING |
| 134 | 2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342                              | ROAD TRANSPORT AND HIGHWAYS | 09/2024 | 09/2024 | 03/2022 | 401.72  | 401.72  | 82.84  | ONGOING |

|     |  |                             |         |         |         |        |        |        |         |
|-----|--|-----------------------------|---------|---------|---------|--------|--------|--------|---------|
| 135 | MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE | ROAD TRANSPORT AND HIGHWAYS | 12/2024 | 12/2024 | 12/2021 | 480.1  | 480.1  | 211.68 | ONGOING |
| 136 | NH440 RAYACHOTY TOVEMPALLI 2LPS  | ROAD TRANSPORT AND HIGHWAYS | 05/2024 | 05/2024 | 12/2021 | 439.82 | 439.82 | 112.56 | ONGOING |
| 137 | 4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67               | ROAD TRANSPORT AND HIGHWAYS | 08/2025 | 08/2025 | 03/2022 | 724.17 | 724.17 | 124.01 | ONGOING |
| 138 | NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS        | ROAD TRANSPORT AND HIGHWAYS | 09/2023 | 12/2024 | 03/2020 | 529.24 | 529.24 | 196.34 | ONGOING |
| 139 | 2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION                         | ROAD TRANSPORT AND HIGHWAYS | 07/2024 | 07/2024 | 03/2021 | 423.67 | 423.67 | 105.59 | ONGOING |
| 140 | NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS                                       | ROAD TRANSPORT AND HIGHWAYS | 03/2024 | 03/2024 | 12/2021 | 277.3  | 277.3  | 24.81  | ONGOING |
| 141 | NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS | ROAD TRANSPORT AND HIGHWAYS | 02/2025 | 02/2025 | 03/2021 | 369.81 | 369.81 | 108.07 | ONGOING |

|     |   |                             |         |         |         |        |        |        |         |
|-----|---|-----------------------------|---------|---------|---------|--------|--------|--------|---------|
| 142 | NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS                                 | ROAD TRANSPORT AND HIGHWAYS | 01/2025 | 01/2025 | 01/2022 | 403.22 | 403.22 | 91.69  | ONGOING |
| 143 | NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409                          | ROAD TRANSPORT AND HIGHWAYS | 08/2025 | 08/2025 | 03/2022 | 285.5  | 285.5  | 21.17  | ONGOING |
| 144 | NH-30-BHADRACHALAM TO KONTA SECTION 2LPS  | ROAD TRANSPORT AND HIGHWAYS | 09/2024 | 09/2024 | 12/2021 | 388.71 | 388.71 | 129.93 | ONGOING |
| 145 | WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820        | ROAD TRANSPORT AND HIGHWAYS | 01/2025 | 01/2025 | 03/2022 | 568.12 | 568.12 | 133.4  | ONGOING |
| 146 | GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 | ROAD TRANSPORT AND HIGHWAYS | 05/2025 | 05/2025 | 03/2022 | 317.22 | 317.22 | 38.78  | ONGOING |
| 147 | 2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E                   | ROAD TRANSPORT AND HIGHWAYS | 09/2023 | 03/2024 | 08/2020 | 296.66 | 296.66 | 156.02 | ONGOING |
| 148 | 2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E  | ROAD TRANSPORT AND HIGHWAYS | 07/2024 | 07/2024 | 08/2020 | 349.29 | 349.29 | 65.77  | ONGOING |
| 149 | 2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E   | ROAD TRANSPORT AND HIGHWAYS | 10/2024 | 10/2024 | 08/2020 | 311.22 | 311.22 | 39.94  | ONGOING |

|     |   |                                |         |         |         |        |        |        |           |
|-----|---|--------------------------------|---------|---------|---------|--------|--------|--------|-----------|
| 150 | 4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G                 | ROAD TRANSPORT AND HIGHWAYS    | 09/2025 | 09/2025 | 03/2022 | 839.98 | 839.98 | 76.63  | ONGOING   |
| 151 | CONSTRUCTION OF NIT AP PHASE 1A AT TADEPALLIGUIDEM AP   | URBAN DEVELOPMENT              | 03/2019 | N.A.    | 01/2018 | 206.58 | 206.58 | 185.84 | COMPLETED |
| 152 | C/O PERMANENT CAMPUS FOR NITAP UNDER PHASE 1B AT TADEPALLIGUIDEM, A.P.                                | DEPARTMENT OF HIGHER EDUCATION | 09/2020 | N.A.    | 02/2019 | 186    | 210.6  | 206.2  | COMPLETED |
| 153 | CONSTRUCTION OF NEW NACIN CAMPUS, PALASAMIDRAM, ANDHRA PRADESH  | URBAN DEVELOPMENT              | 08/2024 | 08/2024 | 02/2022 | 702.47 | 702.47 | 1.16   | DROPPED   |
| 154 | CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE  | DEPARTMENT OF HIGHER EDUCATION | 06/2020 | 06/2020 | 02/2019 | 655.34 | 655.34 | 689.31 | ONGOING   |
| 155 | CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT | DEPARTMENT OF HIGHER EDUCATION | 09/2022 | 12/2023 | 09/2019 | 588.72 | 588.72 | 503.11 | ONGOING   |