

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO -419
ANSWERED ON – 06/12/2023

EXPANSION OF NATIONAL HIGHWAYS IN ODISHA

419. SMT. MAMATA MOHANTA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) whether the Government proposes the expansion of National Highways (NHs) in the State of Odisha;
- (b) if so, the details thereof along with the funds allocated for the purpose, NH-wise;
- (c) The details and the present status of such ongoing expansion projects in the State along with the funds allocated for the purpose, NHs-wise;
- (d) The time frame set for their completion, NH-wise; and
- (e) Whether the Construction of VUPs at Kalabadia chowk and at Kuliana village in Balasore-Baripada-Jharpokharia Section of NH-5 has been completed and if so, the details thereof?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (d) Expansion of National Highways is a continuous process. The NH-wise details of ongoing NHs projects in the State of Odisha along with present status thereof and the time frame set for their completion are annexed. Funds are allocated for all NH projects in the State and not project wise separately.

(e) Construction of VUPs at Kalabadia chowk and at Kuliana village in Balasore-Baripada-Jharpokharia Section of NH-5 (new NH-18) have been completed on 31.05.2023 and the said VUPs are opened to traffic.

Annexure

ANNEXURE REFERRED TO IN REPLY TO PART (a) TO (d) OF RAJYA SABHA UNSTARRED QUESTION NO. 419 ON 06.12.2023 ASKED BY SMT. MAMATA MOHANTA REGARDING EXPANSION OF NATIONAL HIGHWAYS IN ODISHA

NH-wise details of ongoing NHs projects in the State of Odisha including present status and the time frame set for their completion:

Sl. No.	NH No.	Name of Project	Sanctioned Cost (Rs. in Cr.)	Total Length in Km	Length completed in Km	Present Status of Project	Likely date of completion
1	2	3	4	5	6	7	8
1	16	Gopalur port to Chatrapur (Km 0+00 to Km 4+500) and upgradation to 6 lane elevated configuration of existing NH-16	250	6.47	0.00	Work awarded but yet to commence	June, 2025
		6-laning of Bhadrak-Balasore Section of NH-16	844.67	62.641	48.35	Ongoing	31.03.2024
		Flyover at Naharakanta of Chandikhole-Jagatpur-Bhubaneswar Section of NH-16	32	0.4	0.4	Ongoing	31.01.2024
2	20	Widening and Strengthening to 4L+PS/2L+PS from km 0.000 to 35.800 (Kuakhia - Mangalpur section) of NH 20 in the state of Odisha in Annual Plan 2021-22."	636.1	35.8	0.00	Work awarded but yet to commence	
		Balance work of 4-laning of Panikoili-Rimuli Section of NH-20	183.95	21	20.3	Ongoing	15.12.2023
3	23	4-laning of Rajamunda to Barkote Section of NH-23 from km. 287.200 to km. 337.185	616.23	49.99	40.41	Ongoing	31.03.2024

Sl. No.	NH No.	Name of Project	Sanctioned Cost (Rs. in Cr.)	Total Length in Km	Length completed in Km	Present Status of Project	Likely date of completion
1	2	3	4	5	6	7	8
4	26	Widening to 2L+PS from km 319/280 to 345/480 (Boriguma - Jeypore) of NH-26	95.0391	26.20	26.00	Ongoing	30.12.2023
		Widening to 2L+PS from Km 294/280 to 319/280 (Nabarangpur to Borigumma) of NH-26	93.513	25.00	24.70	Ongoing	30.12.2023
		Construction of road from km 0/0 to 72/0 of NH-26 such as 4 lane from km 0/0 to 21/0 (Bargarh to Barpali) and 2L+PS from km 21/0 to 72/0 (Barpali to Bolangir)	414.24	72.00	55.50	Ongoing	31.03.2024
		Construction of 4 lane ROB with approaches in lieu of LC No. RV-172 at km 176.00 of NH-201 (present NH-26) at Kesinga including land acquisition in the state of Odisha on EPC mode under Annual Plan 2021-22	286.92	3.56	0.00	Ongoing	10.05.2025
		Construction of Bypass road to Balangir town from km 72/400 (Desing km 0/0) to km 79/800 (Design km 11/670) of NH-26 in the State of Odisha.	238.78	11.67	0.00	Ongoing	25.10.2025

Sl. No.	NH No.	Name of Project	Sanctioned Cost (Rs. in Cr.)	Total Length in Km	Length completed in Km	Present Status of Project	Likely date of completion
1	2	3	4	5	6	7	8
		Construction of four lane bypass to Jeypore town on NH-26 including land acquisition in the State of Odisha under Annual Plan 2021-22.	135.18	4.91	0.00	Ongoing	12.11.2024
		Construction of 2 lane with paved shoulder bypass to Bhawanipatna town including LA on NH-26 in the State of Odisha under Annual Plan 2021-22	226.23	10.57	0.00	Work awarded but yet to commence	
		Construction of Borigumma Bypass on NH-26 from km 317.400 to km 320.700 (design chainage 317.400 to km 321.415) under NH(O) in Annual Plan 2022-23 for the State of Odisha	69.48	4.02	0.00	Under Bidding	
		Construction of Bypass/realignment at Moter, Dargriguda, Kachhapadar & Chiligura village between Bhawanipatna and Koksara in Kalahandi District (Between Km 225/0 to 236/0 km)	28.26	2.48	0.00	Under Bidding	
		Construction of Bypass road on NH-26 for Nabarangpur town	168.95	9.12	0.00	Under Bidding	

Sl. No.	NH No.	Name of Project	Sanctioned Cost (Rs. in Cr.)	Total Length in Km	Length completed in Km	Present Status of Project	Likely date of completion
1	2	3	4	5	6	7	8
		under Annual Plan 2022-23.					
		Widening and strengthening to 2L+PS of NH-26 from km 367/480 to 376/480 for the year 2022-23 under NH(O) in the State of Odisha.	44.06	9.00	0.00	Under Bidding	
		Widening to 2L+PS from Km 269/300 to 328/200 (Jharsuguda to Bhojpur) of NH-49	199.16	56.60	55.5	Ongoing	31.03.2024
5	49	Construction of Jharsuguda Bypass including land acquisition on NH-49 from km 256/636 to 283/300 (Desing chainage km 258/636 to 289/786) under NH(O) in Annual Plan 2022-23.	587.1	31.24	0.00	Under Bidding	
		Construction of proposed bypass at Reamal on NH-53 in the State of Odisha under Annual Plan 2021-22.	66.31	3.3	0.00	Ongoing	31.03.2024
6	53	Widening and Strengthening for the Stretch 256/445 to 256/487,256/820 to 256/940,265/760 to 267/100,270/020 to 270/955,277/460 to 277/48,284/70 to 291/050 of NH-53	174.215	10.13	0.00	Under Bidding	

Sl. No.	NH No.	Name of Project	Sanctioned Cost (Rs. in Cr.)	Total Length in Km	Length completed in Km	Present Status of Project	Likely date of completion
1	2	3	4	5	6	7	8
		4-laning of Talcher to end of Kamakhyanagar Bypass km 8.844 - km 15.725 of NH-149 and km 301.875 - km 335.946 of NH-53 (Pkg-I)	795.18	41.73	41.45	Ongoing	30.06.2024
		4-laning of Duburi Chandikhole Section of NH-53	789.23	39.4	34.1	Ongoing	31.03.2024
		3L major bridge over river brahmani in Chandikhole Duburi Section of NH-53	92	1	0	Ongoing	31.01.2025
		Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole-Paradip Section of NH-53 (Old NH-5A) from Km.0.00 to Km.18.00 in the State of Odisha on HAM mode (Package-1)	930	18	0	Work awarded but yet to commence	December, 2025
		Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole-Paradip Section of NH-53 (Old NH-5A) from Km 18.00 to Km 39.00 in the State of Odisha on HAM mode (Package-2)	920	21	0	Work awarded but yet to commence	December, 2025
		Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole-Paradip Section of NH-53 (Old NH-	862	21	0	Work awarded but yet to commence	December, 2025

Sl. No.	NH No.	Name of Project	Sanctioned Cost (Rs. in Cr.)	Total Length in Km	Length completed in Km	Present Status of Project	Likely date of completion
1	2	3	4	5	6	7	8
		5A) from Km.39.000 to Km.60.00 in the State of Odisha on HAM mode (Package-3)					
		Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole-Paradip Section of NH-53 (Old NH-5A) from Km.60.00 to Km.76.646 in the State of Odisha on HAM mode (Package-4)	882	17	0	Work awarded but yet to commence	December, 2025
		Widening and strengthening to 2L+PS including LA of Kandarpur-Balikuda from km 277/500 to 318/970 of NH-55 in the State of Odisha under Annual Plan 2021-22.	499.79	41.47	7.5	Ongoing	04.06.2025
7	55	Widening and strengthening to 2L+PS including LA from km 318/0 to 353/450 (Balikuda - Mulakani section) of NH-55 under NH(O) in Annual Plan 2022-23 in the State of Odisha.	511.54	34.48	0.00	Under Bidding	
		4-laning of Angul-Sambalpur of NH-55 from Km.112.000 to Km.265.000 in the State of Odisha.	2491.53	150.86	128.43	Ongoing	31.03.2024

Sl. No.	NH No.	Name of Project	Sanctioned Cost (Rs. in Cr.)	Total Length in Km	Length completed in Km	Present Status of Project	Likely date of completion
1	2	3	4	5	6	7	8
		4-laning of Cuttack-Angul Section of NH-55 from km 0.400 to km 60.200 (Pkg-I) in the State of Odisha	999.32	59.8	52.75	Ongoing	31.03.2024
		4-laning of Cuttack-Angul Section of NH-55 from Km.60.200 to Km. 112.000 (Pkg-II) in the State of Odisha	991.41	51.8	42.1	Ongoing	31.03.2024
		Widening to 2L+PS from km 239/900 to 294/300 (Nayagarh to Khurda) of NH-57	223.5	52.11	48.11	Ongoing	31.12.2023
		Construction of Bypass to Khordha town from Km 294/000 to 300/300 on NH-57 including LA in the State of Odisha on EPC mode.	157.49	6.30	0.00	Ongoing	23.10.2024
8	57	Construction of bypass to Nayagarh town from km 235.469 to 252.482 of NH-57 including land acquisition in the state of Odisha.	300.33	17.01	0.00	Ongoing	19.04.2025
		Construction of Baghamari Bypass on NH-57 from Km 281/700 to 285/330 in the State of Odisha on EPC mode under AP 2022-23.	53.25	3.63	0.00	Under Bidding	
		Construction of Bypass road to Daspalla town from	155.97	5.34	0.00	Under Bidding	

Sl. No.	NH No.	Name of Project	Sanctioned Cost (Rs. in Cr.)	Total Length in Km	Length completed in Km	Present Status of Project	Likely date of completion
1	2	3	4	5	6	7	8
		km 195/250 to 200.635 of NH-57					
		Widening to 2L+PS from Km. 45/75o to 47/590 of NH-57 in Sonepur Town	1.6	1.84	0.00	Work awarded but yet to commence	
9	59	Widening to 2L+PS from km 296/500 to 336/500 (Mundamarai to Ratanpur Section) of NH-59	125.94	40.00	33.75	Ongoing	30.04.2024
		Construction of Bypass on NH-59 from Km 336/350 to 349/910 (13.56 km) near Berhampur town including 4-lane RoB in the state of Odisha.	196.94	13.56	0.00	Ongoing	29.03.2024
		Construction of two lane with PS including LA from km 56/780 to km 68/367 of NH-59 (Rigdol to Belgaon section) in the State of Odisha.	95.76	11.51	0.00	Ongoing	26.06.2025
		Construction of ROB cum By-Pass road for Titlagarh Town of NH-59	144.3	8.68	0.00	Under Bidding	
10	63	Construction of Kotpad Bypass to two lane with paved shoulder configuration on NH-63 in the State of Odisha under Annual Plan 2021-22.	74.48	14.31	0.00	Work awarded but yet to commence	
11	130C	Construction of Dharmagarh Bypass on NH-	172.66	7.13	0.00	Under Bidding	

Sl. No.	NH No.	Name of Project	Sanctioned Cost (Rs. in Cr.)	Total Length in Km	Length completed in Km	Present Status of Project	Likely date of completion
1	2	3	4	5	6	7	8
		130C including land acquisition					
12	157	Widening to 2L+PS from km 0/00 to km 81/00 & km 93/00 to km 119/00 (Charichhak to Bhanjanagar) of NH-157	287.69	106.62	106.00	Ongoing	30.12.2023
		Widening to two lane with paved shoulder of Bhanjanagar to Aska road of NH-157 from km 119/000 to 159/500 (Design chainage km 117/000 to 157/500) in the state of Odisha on EPC mode.	87.77	40.50	31.30	Ongoing	31.03.2024
		Construction of bypass road to Phulbani town from km 29/800 (Design km 0.00) to km 39/000 (Design km 7.250) of NH-157	256.97	7.25	0.00	Under Bidding	
		Widening of existing road of Kalinga Ghat in Valley side for elimination of Black spot using innovative Reinforced Earth Composite/Hybrid system from km 86/330 to 86/615	29.69	0.31	0.00	Ongoing	27.08.2024
13	220	Widening to 2L+PS from km 0/000 to 35/840 (Tiring to Rairangpur Section) of NH-220	94.71	35.84	31.94	Ongoing	31.03.2024

Sl. No.	NH No.	Name of Project	Sanctioned Cost (Rs. in Cr.)	Total Length in Km	Length completed in Km	Present Status of Project	Likely date of completion
1	2	3	4	5	6	7	8
		'Widening to 2L+PS of 3.556Km (De-scoped portion from Km 59/594 to 60/042 & 60/292 to 63/400 km) between Rairangpur-Jashipur section	30.51	3.56	0.00	Work awarded but yet to commence	
		'Widening to 2L+PS from Km 86/040 to 91/840 and 103/260 to 108/940 of NH-220	34.98	8.45	0.00	Under Bidding	
		Construction of two lane Bypass road at Rairangpur on Ranchi-Vijayawada Corridor on NH-220	121.27	8.47	0.00	Under Bidding	
14	316	Construction of Railway over Bridge at km 60/200 Matiapada on Puri-Konark Road, NH-316 (LC No KP-42 of Khurdha - Puri main line) in the state of Odisha.	137.61	0.9	0.00	Ongoing	28.03.2025
15	320D	Widening to 2 lane with paved shouldered of Jareikela (Jharkhand/Odisha Border) - Dhableswar section from 0/0 to 36/0 of NH-320D in the State of Odisha under Annual Plan 2021-22.	209.92	24.47	0.00	Under Bidding	

Sl. No.	NH No.	Name of Project	Sanctioned Cost (Rs. in Cr.)	Total Length in Km	Length completed in Km	Present Status of Project	Likely date of completion
1	2	3	4	5	6	7	8
16	326	Widening & strengthening to 2L+PS from km 0,000 to 40.000 (Dhaugaon-Podamari section) of NH 326 in the State of Odisha under Annual Plan 2021.22.	186.52	40	0.00	Under Bidding	
		Construction of bypass road to Rayagada town & JK Pur town including LA on NH-326 (13.00 km)	323.76	12.72	0.00	Under Bidding	
17	353	Construction of four lane ROB and its approaches in lieu of existing Level Crossing No. RV-71 at km 435 on NH-217 (New NH-353) at Khariar including land acquisition under NH(O) in Annual Plan 2021-22 for the state of Odisha for F.Y. 2021-22 to F.Y 2033-34	154.49	1.7	0.00	Ongoing	26.12.2024
18	520	6L Major Bridge including Approaches from Km.172.895 to Km.173.670 of NH-520	97.11	0.77	0.4	Ongoing	31.12.2023
19	130 CD	6L of Dhanara - Hatibena Section from Km 124.611 to km 146.50 of NH-130-CD (Package – OD-1)	477.76	21.839	10.25	Ongoing	23.03.2024

Sl. No.	NH No.	Name of Project	Sanctioned Cost (Rs. in Cr.)	Total Length in Km	Length completed in Km	Present Status of Project	Likely date of completion
1	2	3	4	5	6	7	8
	130 CD	6L of Hatibena - Badakumari Section from Km 146.50 to km 179.00 of NH-130-CD (Package – OD-2)	791.17	32.5	23.25	Ongoing	02.03.2024
	130 CD	6L of Badakumari - Karki Section from Km 179.00 to km 226.5.00 of NH-130-CD (Package – OD-3)	1169.1	47.5	16	Ongoing	11.04.2024
	130 CD	6L of Karki – Kaliagura Section from Km 226.500 to km 249.000 of NH-130-CD (Package – OD-4)	498.51	22.5	12.5	Ongoing	23.03.2024
	130 CD	6L of Kaliagura TO Baunsagur Section from Km 249.000 to km 293.000 of NH-130-CD (Package – OD-5)	1539.75	44	14.89	Ongoing	29.05.2024
	130 CD	6L of Baunsagur to Baraja Section from Km 293.000 to km 338.5 of NH-130-CD (Package – OD-6)	1265.59	45.5	18.11	Ongoing	31.05.2024
	130 CD	6L of Baraja to Kandili Section from Km 338.500 to km.342.500 of NH-130-CD (Package – OD-7)	838	4	0	Ongoing	29.09.2024
	130 CD	6L of Kandili to Tumbigura Section from Km 342.500 to km 365.003 of NH-130-CD (Package – OD-8)	1492.74	23	1.32	Ongoing	16.10.2024
