

GOVERNMENT OF INDIA
MINISTRY OF RURAL DEVELOPMENT
DEPARTMENT OF RURAL DEVELOPMENT

RAJYA SABHA
UNSTARRED QUESTION NO. 433
TO BE ANSWERED ON 06/12/2023

STATUS OF PMGSY IN MADHYA PRADESH

433 DR. SUMER SINGH SOLANKI:

Will the Minister of RURAL DEVELOPMENT be pleased to state:

- (a) the number of road works completed in the State of Madhya Pradesh, especially in the districts of Barwani, Khargone, Dhar, Jhabua and Alirajpur under the Pradhan Mantri Gram Sadak Yojana (PMGSY);
- (b) the number of road works pending under the scheme in the said districts; and
- (c) the estimated time frame for completing these works?

ANSWER

MINISTER OF STATE IN THE MINISTRY OF RURAL DEVELOPMENT
(SADHVI NIRANJAN JYOTI)

(a) &(b) The status of the road works sanctioned, completed and balance in the State of Madhya Pradesh and also in Barwani, Khargone, Dhar, Jhabua and Alirajpur districts of Madhya Pradesh under various interventions/ verticals of Pradhan Mantri Gram Sadak Yojana (PMGSY) are as under :-

Madhya Pradesh

Vertical	Sanctioned		Completed		Balance**	
	No. of Road works	Road Length (in Km)	No. of Road works	Road Length (in Km)	No. of Road works	Road Length (in Km)
PMGSY-I	18,950	75,945	18,935	72,956	15	40
PMGSY-II	374	4,985	369	4,885	7	14
*RCPLWEA	37	346	3	58	34	288
PMGSY-III	1,077	12,365	741	11,012	336	1,231

* RCPLWEA- Road Connectivity Project for Left Wing Extremism Affected Areas

Barwani

Vertical	Sanctioned		Completed		Balance**	
	No. of Road works	Road Length (in Km)	No. of Road works	Road Length (in Km)	No. of Road works	Road Length (in Km)
PMGSY-I	326	1460	323	1369	3	4
PMGSY-II	11	105	11	105	0	0
PMGSY-III	34	264	17	229	17	35

Khargone

Vertical	Sanctioned		Completed		Balance**	
	No. of Road works	Road Length (in Km)	No. of Road works	Road Length (in Km)	No. of Road works	Road Length (in Km)
PMGSY-I	479	2052	479	1953	0	0
PMGSY-II	9	176	9	177	0	0
PMGSY-III	20	344	13	333	7	8

Dhar

Vertical	Sanctioned		Completed		Balance**	
	No. of Road works	Road Length (in Km)	No. of Road works	Road Length (in Km)	No. of Road works	Road Length (in Km)
PMGSY-I	683	2718	683	2593	0	0
PMGSY-II	11	196	11	189	0	0
PMGSY-III	46	541	33	509	13	30

Jhabua

Vertical	Sanctioned		Completed		Balance**	
	No. of Road works	Road Length (in Km)	No. of Road works	Road Length (in Km)	No. of Road works	Road Length (in Km)
PMGSY-I	402	1607	402	1562	0	0
PMGSY-II	7	90	7	89	0	0
PMGSY-III	22	229	19	220	3	8

Alirajpur

Vertical	Sanctioned		Completed		Balance**	
	No. of Road works	Road Length (in Km)	No. of Road works	Road Length (in Km)	No. of Road works	Road Length (in Km)
PMGSY-I	304	1287	303	1233	1	3
PMGSY-II	3	39	3	39	0	0
PMGSY-III	21	205	16	184	5	18

** Balance road length is less than the difference of sanctioned and completed length due to reduction in road length, change in alignment, construction of part length by other agencies, etc.

(c) Timeline for completion of PMGSY-I, II & RCPLWEA is March, 2024 and for PMGSY-III, it is March, 2025.
