

Funds under JNNURM in Uttar Pradesh

4023. SHRI KIRANMAY NANDA: Will the Minister of URBAN DEVELOPMENT be pleased to state:

(a) the funds provided and utilized under Jawaharlal Nehru National Urban Renewal Mission (JNNURM) scheme in Uttar Pradesh in last three years, project-wise; and

(b) the details of achievement and present status of those projects under this scheme in Uttar Pradesh, project-wise?

THE MINISTER OF STATE IN THE MINISTRY OF URBAN DEVELOPMENT (SHRIMATI DEEPA DASMUNSHI): (a) Details of Additional Central assistance (ACA) released for utilization for the projects approved under Urban Infrastructure and Governance (UIG) Sub-Mission and Urban Infrastructure Development Scheme for Small and Medium Towns (UIDSSMT) of Jawaharlal Nehru National Urban Renewal Mission (JNNURM) in Uttar Pradesh in last three years, project-wise are given in the Statement-I and Statement-II (*See below*).

(b) Out of 33 projects approved under UIG Sub-Mission of JNNURM in the State of Uttar Pradesh, 4 projects have been reported physically completed and the remaining projects are at various stages of implementation. Details are given in the Statement-III (*See below*).

Under UIDSSMT of JNNURM, out of 64 projects approved in the State of Uttar Pradesh, 33 projects have been reported physically completed and the remaining projects are at various stages of implementation. Details are given in the Statement-IV.

Statement-I*Details of ACA released for utilization*

Amount Rs. in lakhs
Date as on 25.4.2013

Sl. No.	City	Project Name	ACA released for utilisation			
			2010-11	2011-12	2012-13	Total
1	2	3	4	5	6	7
1.	Agra	Municipal Solid Waste Management in Agra	0.00	616.80	0.00	616.80
2.	Agra	Yamuna Action Plan Phase-II for Branch and Lateral Sewer Lines in Northern Zone and Western Zone in Agra	0.00	0.00	0.00	0.00
3.	Agra	Agra Water Supply	0.00	620.29	0.00	620.29
4.	Allahabad	Water Supply Component of Allahabad City	0.00		0.00	0.00
5.	Allahabad	Solid Water Management for Allahabad	0.00	608.29	380.19	988.48
6.	Allahabad	Water Supply Component of Allahabad City (Part-II)	1217.55	1885.80	0.00	3103.35
7.	Kanpur	Municipal Solid Waste Management in Kanpur	0.00	1124.74	0.00	1124.74
8.	Kanpur	Water Supply works for Inner Old Area of Kanpur City	2032.11	3386.86	0.00	5418.97

9.	Kanpur	Sewerage work for Kanpur City (Inner Core Area)	0.00	1429.51	0.00	1429.51	Written Answers to
10.	Kanpur	Sewerage Treatment for Kanpur City	0.00	2020.08	0.00	2020.08	
11.	Lucknow	Municipal Solid Waste Management in Lucknow	0.00	858.48	0.00	858.48	
12.	Lucknow	Sewerage works for Lucknow Sewerage District-I (Vol. I and II)	2398.28	0.00	0.00	2398.28	
13.	Lucknow	Water Supply works of Lucknow (Phase-I, Part-I, Vol. I to V)	2914.58	0.00	0.00	2914.58	
14.	Lucknow	Sewerage works for Lucknow City Sewerage District-III (Part-I)	1966.20	3277.00	0.00	5243.20	[2 MAY, 2013]
15.	Lucknow	Sewerage works for Lucknow City Sewerage District-III (Part-II)	0.00	4287.98	0.00	4287.98	
16.	Lucknow	Storm Water Drainage for Lucknow City	2439.08	4065.13	0.00	6504.21	
17.	Mathura	Municipal Solid Waste Management in Mathura	0.00	317.31	0.00	317.31	Unstarred Questions
18.	Mathura	Storm Water Drainage for Mathura Town	1046.40	1744.00	0.00	2790.40	
19.	Meerut	Municipal Solid Waste Management	0.00	169.46	0.00	169.46	
20.	Meerut	Water Supply for Meerut	2047.58	3412.63	0.00	5460.21	
21.	Varanasi	Water Supply Component Priority of Varanasi	832.65		0.00	832.65	
22.	Varanasi	Solid Waste Management of Varanasi	0.00	973.55	0.00	973.55	

1	2	3	4	5	6	7
23.	Varanasi	Water Supply Part-II of C-s-Varuna Area	645.75		1076.25	1722.00
24.	Varanasi	Storm Water Drainage works for Varanasi	1437.15	2395.25	0.00	3832.40
25.	Varanasi	Sewerage work for Varanasi Trans-Varuna Area	2318.40	3864.00	0.00	6182.40
26.	Kanpur	Water Supply Part-II for remaining areas of Kanpur	2833.43	9444.73	0.00	12278.16
27.	Allahabad	Sewerage System of Allahabad City (Zone-D) Phase-I	0.00	6543.70	0.00	6543.70
28.	Kanpur	Sewerage work in District-IV of Kanpur City	0.00	1500	0.00	1500.00
29.	Lucknow	Water Supply for Lucknow (Phase-I, Part-II)	0.00	2931.31	0.00	2931.31
30.	Agra	Agra Sewerage Scheme Phase-I (Part-I)	1350.00	4500.00	0.00	5850.00
31.	Meerut	Sewerage works in Sewerage Zone-5&7 of Meerut City	0.00	1350.00	0.00	1350.00
32.	Varanasi	Water Supply Component (Priority-II) for Trans-Varuna Area of Varanasi City	0.00	1350.00	0.00	1350.00
33.	Mathura	DPR for Sewerage Works in Sewerage Zone-II of Mathura City	0.00	675.00	0.00	675.00
TOTAL:			25479.16	65351.90	1456.44	92287.50

270 Written Answers to

[RAJYA SABHA]

Unstarred Questions

Statement-II**Urban Infrastructure Development Scheme for Small and Medium Towns (UIDSSMT)****Project-wise status as on 26.04.2013**

(Rs. in lakhs)

Sl. No.	Name of towns/cities	Scheme/Name of component	ACA released during 2010-11	ACA released during 2011-12	ACA released during 2012-13
1	2	3	4	5	6
Uttar Pradesh					
1.	Aligarh	Solid Waste Management	0.00	641.93	0.00
2.	Badaun	Solid Waste Management	0.00	0.00	231.38
3.	Balia	Solid Waste Management	0.00	0.00	272.67
4.		Water Supply	0.00	0.00	0.00
5.		Sewerage	1786.28	0.00	0.00
6.	Basti	Road	0.00	950.78	0.00
7.		Water Supply	0.00	0.00	0.00
8.		Solid Waste Management	0.00	0.00	0.00
9.	Bulandshahr	Water Supply	0.00	0.00	0.00
10.	Etah	Water Supply	384.99	0.00	0.00
11.	Etawah	Solid Waste Management	0.00	229.59	0.00
12.	Fatehpur	Water Supply	0.00	0.00	0.00
13.		Solid Waste Management	0.00	375.17	0.00
14.	Firozabad	Sewerage	3424.08	0.00	0.00
15.		Solid Waste Management	0.00	0.00	0.00
16.		Water Supply	0.00	0.00	0.00

1	2	3	4	5	6
17.	Ghaziabad	Roads and Flyover	0.00	0.00	0.00
18.	Gonda	Water Supply	0.00	0.00	0.00
19.	Gorakhpur	Solid Waste Management	0.00	0.00	0.00
20.		Water Supply	0.00	0.00	0.00
21.	Jhansi	Solid Waste Management	0.00	485.60	0.00
22.	Kannauj	Solid Waste Management	183.86	0.00	0.00
23.	Mainpuri	Sewerage	1949.67	0.00	0.00
24.		Solid Waste Management	0.00	166.56	0.00
25.	Moradabad	Solid Waste Management	0.00	523.23	0.00
26.		Water Supply	1487.70	0.00	0.00
27.	Muzaffarnagar	Solid Waste Management	262.00	0.00	0.00
28.		Water Supply	1285.73	0.00	0.00
29.	Raibareilly	Solid Waste Management	300.26	0.00	0.00
30.	Bareilly*	Water Supply	0.00	0.00	0.00
31.	Sambhal	Water Supply	0.00	480.52	0.00
32.		Solid Waste Management	0.00	262.04	0.00
33.	Siddharthnagar	Water Supply	0.00	0.00	0.00
34.	Unnao	Water Supply	0.00	0.00	0.00
35.	Loni	Sewerage	0.00	0.00	0.00
36.		Solid Waste Management	0.00	0.00	0.00
37.		Water Supply	0.00	0.00	0.00
38.	Baruasagar	Water Supply	0.00	0.00	0.00
39.	Faizabad	Water Supply	752.33	0.00	0.00
40.	Gazipur	Water Supply	0.00	272.60	0.00
41.	Bagpat	Water Supply	127.26	0.00	0.00

1	2	3	4	5	6
42.	Mirzapur	Solid Waste Management	0.00	440.35	0.00
43.	Hapur	Water Supply	1139.58	0.00	0.00
44.	Modinagar	Water Supply	0.00	0.00	0.00
45.	Nanpara	Water Supply	0.00	95.10	0.00
46.	Laharpur (Sitapur)	Water Supply	71.30	0.00	0.00
47.	Jaunpur	Solid Waste Management	0.00	0.00	0.00
48.	Barabanki	Solid Waste Management	0.00	205.07	0.00
49.	Khurza	Water Supply	0.00	0.00	0.00
50.	Vrindavan	Sewerage	1384.87	0.00	0.00
51.		Drainage	870.30	0.00	0.00
52.	Balrampur	Water Supply		246.52	0.00
53.	Bijnor	Water Supply	414.78	0.00	0.00
54.	Badaun	Water Supply	0.00	446.52	0.00
55.	Mau	Water Supply	0.00	222.37	0.00
56.	Deoria	Water Supply	0.00	441.62	0.00
57.	Lakhimpur	Water Supply	475.64	0.00	0.00
58.	Ramnagar	Water Supply	234.61	0.00	0.00
59.	Padrauna	Water Supply	0.00	246.10	0.00
60.	Azamgarh	Water Supply	0.00	183.15	0.00
61.	Ghaziabad	Water Supply (Part-I)	0.00	1243.25	0.00
62.	Sandila	Water Supply	0.00	277.43	0.00
63.	Kannauj	Water Supply	0.00	354.10	0.00
64.	Shahajanpur	Water Supply	398.60	0.00	0.00
TOTAL: 46		64	16933.84	8789.60	504.05

Statement-III**Project Implementation Status: Uttar Pradesh**

Amount Rs. in lakhs Date as on 25.4.2013													
Sl. No.	Name of the City	Project Title	Sector	Approved cost	Date of CSMC/ CCEA/ CCI Meeting/ Project approval	Total ACA Commitment (Central Share)	Date of last ACA released	Instalment numbers	As per MoF release order – ACA released till date	Utilisation as per Dec.'12 QPR	% of amount utilised against approved cost	% of work completed (physical progress)	Date of completion as per latest QPR
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1.	Agra	Municipal Solid Waste Management in Agra	Solid Waste Management	3,083.99	5-Mar.-07	1,542.00	12-Mar.-12	4	1,387.80	2,015.52	65%	80%	Mar.-13
2.	Agra	Yamuna Action Plan Phase-II for Branch and Lateral Sewer Lines in Northern Zone and Western Zone in Agra	Sewerage	2,162.00	26-Oct.-07	1,081.00	31-Mar.-10	4	1,081.00	2,162.00	100%	Completed	Completed

3.	Agra	Agra Water Supply	Water Supply	8,270.50	22-Feb.-08	4,135.25	7-June-11	4	3,721.72	7,856.33	95%	90%	Mar.-13
4.	Agra	Agra Sewerage Scheme Phase-I (Part-I)	Sewerage	19,592.00	24-July-09	9,000.00	12-Mar-12	4	8,100.00	14,198.19	72%	70%	Mar.-13
4	Agra			33,108.49		15,758.25			14,290.52	26,232.04	79%		1
5.	Allahabad	Water Supply Component of Allahabad City	Water Supply	8,969.00	6-Aug.-07	4,484.50	31-Mar.-10	4	4,484.52	7,965.20	89%	94%	Mar.-13
6.	Allahabad	Solid Waste Management for Allahabad	Solid Waste Management	3,041.49	22-Feb.-08	1,520.75	7-Sep.-12	4	1,368.66	2,600.24	85%	70%	Mar.-13
7.	Allahabad	Water Supply Component of Allahabad City (Part-II)	Water Supply	15,915.22	29-Dec.-08	7,957.61	29-Sep.-11	4	7,161.85	12,222.17	77%	84%	Mar.-13
8.	Allahabad	Sewerage System of Allahabad City (Zone-D) Phase-I	Sewerage	33,826.00	13-Feb.-09	16,913.00	12-Mar.-12	3	10,993.45	20,596.50	61%	60%	June-13
4	Allahabad			61,751.71		30,875.86			24,008.48	43,384.11	70%		0
9.	Kanpur	Municipal Solid Waste Management in Kanpur	Solid Waste Management	5,623.79	26-Mar.-07	2,811.90	25-Oct.-11	4	2,530.70	5,341.88	95%	Completed	Completed
10.	Kanpur	Water Supply Scheme for Inner Old Area of Kanpur City Vol.I and II	Water Supply	27,094.89	26-Oct.-07	13,547.45	12-Mar.-12	4	12,192.58	26,235.02	97%	89%	Sept.-13

Written Answers to

[2 MAY, 2013]

Unstarred Questions 275

1	2	3	4	5	6	7	8	9	10	11	12	13	14
11.	Kanpur	Sewerage work of Inner Old City Area of Kanpur	Sewerage	19,088.22	6-Dec.-07	9,544.11	7-June-11	4	8,587.57	16,699.00	87%	84%	Sept.-13
12.	Kanpur	Sewerage Treatment for Kanpur City	Sewerage	10,100.45	30-Oct.-08	5,050.23	25-Oct.-11	3	3,282.63	9,076.87	90%	72%	June-13
13.	Kanpur	Water Supply Part-II for remaining Area of Kanpur	Water Supply	37,778.92	22-Jan.-09	18,889.48	12-Mar.-12	4	17,000.53	32,407.48	86%	77%	Sept.-13
14.	Kanpur	Kanpur – Sewerage works in District-IV in Kanpur City	Sewerage	20,736.00	13-Feb.-09	10,000.00	1-Sept.-11	2	4,000.00	9,368.00	45%	53%	Sept.-13
6	Kanpur			120,422.27		59,843.16			47,594.01	99,128.25	82%		1
15.	Lucknow	Sewerage works for Lucknow Sewerage District-I (Vol.I and II)	Sewerage	23,623.00	17-Aug.-07	11,811.50	31-Mar.-10	4	11,811.48	21,802.61	92%	Completed	Completed
16.	Lucknow	Municipal Solid Waste Management in Lucknow	Solid Waste Management	4,292.37	5-Mar.-07	2,146.19	12-Mar.-12	3	1,395.03	2,151.20	50%	58%	June-13

276 Written Answers to

[RAJYA SABHA]

Unstarred Questions

17.	Lucknow	Water Supply works of Lucknow (Phase-I Part-I Vol.I to V)	Water Supply	38,861.00	7-Sept.-07	19,430.50	31-Mar.-11	4	17,487.46	39,466.67	102%	96%	Mar.-13
18.	Lucknow	Sewerage works for Lucknow City-Sewerage District-III (Part-I)	Sewerage	26,216.00	21-Nov.-08	13,108.00	1-Sept.-11	3	8,520.20	17,466.58	67%	53%	June-13
19.	Lucknow	Storm Water Drainage for Lucknow	Drainage/Storm Water Drains	32,521.00	29-Dec.-08	16,260.50	12-Mar.-12	4	14,634.55	23,439.39	72%	53%	June-13
20.	Lucknow	Sewerage works for Lucknow City-Sewerage District-III (Part-II)	Sewerage	21,443.00	29-Dec.-08	10,721.50	12-Mar.-12	3	6,968.98	8,972.00	42%	47%	Sept.-13
21.	Lucknow	Water Supply for Lucknow (Phase-I, Part-II)	Water Supply	14,656.60	21-Feb.-09	7,328.30	25-Oct.-11	4	6,595.43	11,103.35	76%	72%	Mar.-13
7	Lucknow			161,612.97		80,806.49			67,413.13	124,401.80	77%		1
22.	Mathura	Municipal Solid Waste Management in Mathura	Solid Waste Management	991.60	8-Dec.-06	793.28	25-Oct.-11	4	713.95	887.48	89%	Completed	Completed
23.	Mathura	Storm Water Drainage	Drainage/Storm Water Drains	8,720.00	12-Dec.-08	6,976.00	1-Sept.-11	3	4,534.40	5,929.55	68%	61%	Mar.-13

Written Answers to

[2 MAY, 2013]

Unstarred Questions 277

1	2	3	4	5	6	7	8	9	10	11	12	13	14
24.	Mathura	DPR for Sewerage works in Sewerage Zone-II of Mathura City	Sewerage	6,035.77	29-Sept.-09	4,500.00	29-Sept.-11	2	1,800.00	2,567.88	43%	55%	Mar.-13
3	Mathura			15,747.37		12,269.28			7,048.35	9,384.91	60%		1
25.	Meerut	Municipal Solid Waste Management	Solid Waste Management	2,259.40	8-Dec.-06	1,129.70	29-Sept.-11	3	734.32	1,118.66	50%	40%	June-13
26.	Meerut	Water Supply for Meerut	Water Supply	27,301.00	11-Jan.-08	13,650.50	12-Mar.-12	4	12,285.34	20,176.00	74%	78%	Dec.-13
27.	Meerut	Sewerage work in Sewerage Zone-5&7 of Meerut City	Sewerage	18,589.00	24-July-09	9,000.00	29-Sept.-11	2	3,600.00	8,288.00	45%	42%	Sept.-13
3	Meerut			48,149.40		23,780.20			16,619.66	29,582.66	61%		0
28.	Varanasi	Water Supply Component Priority of Varanasi	Water Supply	11,102.00	6-Aug.-07	5,551.00	24-Feb.-11	4	4,995.90	9,396.51	85%	80%	Dec.-13
29.	Varanasi	Solid Waste Management of Varanasi	Solid Waste Management	4,867.73	26-Oct.-07	2,433.87	12-Mar.-12	3	1,582.02	2,409.03	49%	70%	Mar.-13

278 Written Answers to

[RAJYA SABHA]

Unstarred Questions

30.	Varanasi	Water Supply Part-II of Cis-Varuna Area	Water Supply	8,610.00	30-Oct.-08	4,305.00	7-Sept.-12	3	2,798.25	3,769.14	44%	56%	Sept.-13
31.	Varanasi	Storm Water Drainage works for Varanasi	Drainage/Storm Water Drains	19,162.00	21-Nov.-08	9,581.00	1-Sept.-11	3	6,227.65	11,292.41	59%	65%	Apr.-13
32.	Varanasi	Sewerage work for Varanasi Trans-Varuna Area	Sewerage	30,912.00	12-Dec.-08	15,456.00	1-Sept.-11	3	10,046.40	16,536.70	53%	47%	Mar.-14
33.	Varanasi	Water Supply Component (priority-II) for Trans-Varuna Area of Varanasi City	Water Supply	20,916.00	29-Sept.-09	9,000.00	27-July-11	2	3,600.00	7,551.91	36%	30%	Dec.-13
6	Varanasi			95,569.73		46,326.87			29,250.22	50,955.70	53%		0
33		TOTAL:		536,361.94		269,660.09			206,224.37	383,069.47	71%		4

Written Answers to

[2 MAY, 2013]

Unstarred Questions 279

Statement-IV*Details of the 64 projects approved in Uttar Pradesh under UIDSSMT of JNNURM*Amount Rs. in lakhs
Date as on 25.4.2013

Sl. No.	Name of towns/cities	Name of component	Approved cost sanctioned by SLSC	Total commitment (Central Share)	Total ACA released	Status
1	2	3	4	5	6	7
1.	Aligarh	Solid Waste Management	1,606.81	1,309.55	1,308.75	Completed
2	Badaun	Solid Waste Management	578.45	471.44	471.44	In progress
3.	Balia	Solid Waste Management	681.66	555.55	555.55	In progress
4.	Balia	Water Supply	804.23	655.44	655.45	Completed
5.	Balia	Sewerage	4,472.31	3,644.93	3,642.29	In progress
6.	Basti	Road	2,376.94	1,901.55	1,901.56	In progress
7.	Basti	Water Supply	973.26	793.20	793.20	Completed
8.	Basti	Solid Waste Management	586.11	477.68	243.23	In progress

9.	Bulandshahr	Water Supply	1,937.86	1,579.36	1,579.36	Completed
10.	Etah	Water Supply	962.48	784.42	784.42	Completed
11.	Etawah	Solid Waste Management	582.10	474.41	471.16	Completed
12.	Fatehpur	Water Supply	1,570.04	1,279.58	1,279.58	In progress
13.	Fatehpur	Solid Waste Management	937.93	750.34	750.34	In progress
14.	Firozabad	Sewerage	8,691.66	7,083.70	7,031.12	In progress
15.	Firozabad	Solid Waste Management	713.50	581.50	296.10	In progress
16.	Firozabad	Water Supply	2,638.88	2,150.69	2,144.76	Completed
17.	Ghaziabad	Road	9,087.67	7,406.45	3,771.38	In progress
18.	Gonda	Water Supply	985.71	803.36	803.35	Completed
19.	Gorakhpur	Solid Waste Management	1,563.60	1,274.33	648.89	In progress
20.	Gorakhpur	Water Supply	1,598.85	1,279.08	1,254.56	Completed
21.	Jhansi	Solid Waste Management	1,216.00	991.04	990.24	In progress
22.	Kannauj	Solid Waste Management	462.30	376.77	375.71	Completed
23.	Mainpuri	Sewerage	4,874.18	3,972.45	3,972.45	In progress

Written Answers to

[2 MAY, 2013]

Unstarred Questions 281

1	2	3	4	5	6	7
24.	Mainpuri	Solid Waste Management	428.40	349.15	344.35	Completed
25.	Moradabad	Solid Waste Management	1,315.70	1,072.30	1,069.25	Completed
26.	Moradabad	Water Supply	3,719.24	2,975.39	2,975.40	In progress
27.	Muzaffarnagar	Solid Waste Management	657.50	535.86	534.86	Completed
28.	Muzaffarnagar	Water Supply	3,214.33	2,571.46	2,571.46	In progress
29.	Raibareilly	Solid Waste Management	878.00	715.57	664.63	Completed
30.	Bareilly*	Water Supply	7,800.04	6,374.40	3,717.57	In progress
31.	Sambhal	Water Supply	1,201.29	961.03	961.04	In progress
32.	Sambhal	Solid Waste Management	655.09	533.89	533.90	In progress
33.	Siddharthnagar	Water Supply	203.36	165.74	165.73	Completed
34.	Unnao	Water Supply	385.09	313.84	313.84	Completed
35.	Loni	Sewerage	7,341.24	5,872.99	5,819.14	Completed
36.	Loni	Solid Waste Management	1,181.28	945.02	472.51	In progress
37.	Loni	Water Supply	4,983.63	3,986.90	3,978.90	Completed

282 Written Answers to

[RAJYA SABHA]

Unstarred Questions

38.	Baruasagar	Water Supply	718.62	574.90	574.41	Completed
39.	Faizabad	Water Supply	1,880.82	1,504.66	1,504.66	In progress
40.	Gazipur	Water Supply	681.50	545.20	545.20	Completed
41.	Bagpat	Water Supply	318.15	254.52	254.51	Completed
42.	Mirzapur	Solid Waste Management	1,100.87	880.70	880.70	In progress
43.	Hapur	Water Supply	2,848.96	2,279.17	2,279.16	In progress
44.	Modinagar	Water Supply	2,339.17	1,871.34	1,871.27	Completed
45.	Nanpara	Water Supply	237.78	190.22	190.21	Completed
46.	Laharpur (Sitapur)	Water Supply	178.25	142.60	142.60	Completed
47.	Jaunpur	Solid Waste Management	1,220.39	976.31	488.16	In progress
48.	Barabanki	Solid Waste Management	537.43	429.94	420.04	Completed
49.	Khurza	Water Supply	1,243.81	995.05	994.93	Completed
50.	Vrindavan	Sewerage	3,463.00	2,770.40	2,770.07	In progress
51.	Vrindavan	Storm Water Drainage	2,195.16	1,756.13	1,748.36	Completed
52.	Balrampur	Water Supply	616.29	493.03	493.04	Completed

Written Answers to

[2 MAY, 2013]

Unstarred Questions 283

1	2	3	4	5	6	7
53.	Bijnor	Water Supply	1,036.94	829.55	829.56	Completed
54.	Badaun	Water Supply	1,118.74	894.99	894.02	In progress
55.	Mau	Water Supply	555.93	444.74	444.74	In progress
56.	Deoria	Water Supply	1,104.06	883.25	883.24	In progress
57.	Lakhimpur	Water Supply	1,190.31	952.25	951.76	In progress
58.	Ramnagar	Water Supply	591.93	473.54	471.38	Completed
59.	Padrauna	Water Supply	615.25	492.20	492.20	Completed
60.	Azamgarh	Water Supply	458.34	366.67	366.49	In progress
61.	Ghaziabad	Water Supply	3,108.12	2,486.50	2,486.50	In progress
62.	Sandila	Water Supply	693.58	554.86	554.86	In progress
63.	Kannauj	Water Supply	885.26	708.21	708.21	Completed
64.	Shahajanpur	Water Supply	999.77	799.82	798.51	Completed
TOTAL:			115,805.15	93,521.12	84,886.26	33

284 Written Answers to

[RAJYA SABHA]

Unstarred Questions