

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO-3138
ANSWERED ON- 30/03/2022

STATUS OF ROAD PROJECTS IN MAHARASHTRA

3138. DR. FAUZIA KHAN:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details of road projects launched by Government in the State of Maharashtra during the last five years which have been completed in time along with the projects which are pending as on date;
- (b) the time by when the said pending projects are likely to be completed;
- (c) the measures taken by Government to ensure the completion of the said projects; and
- (d) the total economic cost due to the delay in the completion of the projects, project-wise?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) & (b) The details of road projects launched by Government in the State of Maharashtra during the last five years which have been completed in time along with the projects which are pending as on date and the time by when these pending projects are likely to be completed are annexed.

(c) Government has taken various steps to ensure the completion of projects such as streamlining of land acquisition & environment clearances, close coordination with other Ministries, revamping of dispute resolution mechanism, frequent review meetings with project developers, State Government and contractors at various levels etc.

(d) Delay in completion of the projects may sometimes lead to cost implication due to price escalation. In BOT projects, there is no cost overrun due to time overrun as escalation cost is absorbed by the Concessionaire. In other projects, if delay is attributable to the Contractor, damages are imposed and price escalation is not paid, so there is no cost overrun. If delay is attributable to the Project Authority, price escalation is paid as per contract conditions.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) & (b) OF RAJYA SABHA UNSTARRED QUESTION NO. 3138 FOR ANSWER ON 30.03.2022 ASKED BY DR. FAUZIA KHAN REGARDING STATUS OF ROAD PROJECTS IN MAHARASHTRA.

Details of road projects launched by Government in the State of Maharashtra during the last five years which have been completed in time along with the projects which are pending as on date and the time by when the said pending projects are likely to be completed

Sr. No.	Name of the Project	NH No.	Length (km)	TPC (Rs. in Cr.)	Physical progress	Length Completed	Appointed date	Scheduled date of completion	Actual/Likely date of completion of the project
1	Aurangabad - Sillod	753F	60.64	456.32	83.65%	36.021	15.06.2017	14.06.2019	30.06.2022
2	Paithan - Shirur	752E	55.937	341.8	65.09%	37.151	02.06.2017	01.06.2019	30.06.2022
3	Shirur - Kharda	752E	58.55	381.77	74%	40.809	17.06.2017	16.06.2019	30.06.2022
4	Sillod - Fardapur	753F	39.03	337.46	85.67%	30	12.06.2017	11.06.2019	30.05.2022
5	Fardapur - Jalgaon	753F	47.72	456.45	85.75%	42.923	12.06.2017	11.06.2019	30.05.2022
6	Parli Pimpala Dahiguda	548B	18.44	205.72	72%	15.17	17.06.2017	16.06.2019	30.06.2022
7	Sarsum-Kothari NH161A	161A	57	545.64	71.13%	40.65	27.06.2017	26.06.2019	30.06.2022
8	Guhaghar Chiplun Helwak Road from existing Km. 00+00 to 26+890 & 40+610 to 54+260 (SH78)	166E	39.83	407.19	66.82%	25.63	13.06.2017	12.06.2019	30.07.2022
9	Morshi - Chandurbazar-Achalpur	353J	53.719	341.16	88.10%	48.173	13.06.2017	12.06.2019	PCOD
10	Akola - Akot	161A	39.29	313.95	65.54%	21.947	10.08.2017	09.08.2019	19.05.2022
11	Akot - Anjangaon	548C	31.534	245.77	99.07%	31.534	13.06.2017	12.06.2019	PCOD
12	Anjangaon - MAH / MP border	548C	41.36	359	99%	41.32	13.06.2017	12.06.2019	PCOD
13	Shegaon - Deori Phata	548C	39.375	373.1	99.12%	39.035	29.05.2017	28.05.2019	PCOD
14	Digras - Darwah - Karanja	361C	74.351	391.06	90.90%	67.592	13.06.2017	12.06.2019	30.05.2022
15	Deori - Amgaon	543	38.20	409.62	75.59%	31.004	25.05.2017	24.05.2019	30.06.2022

16	Wadi - Asola	351	39.20	363.82	25%	16.75	26.09.2017	25.09.2019	31.12.2022
17	Ajantha - Buldhana	753E	49.13	401	90.98%	48.64	14.06.2017	13.06.2019	30.05.2022
18	Helwak-- Karad	166E	48.417	416.99	69.68%	34.994	11.07.2017	10.07.2019	30.06.2022
19	Karad- Tasgaon	166E	58.83	537.81	57.60%	51.03	27.06.2017	26.06.2019	30.07.2022
20	Tembhurni Pandharpur from Ch.0/000 to Ch.36/190	516A	36.19	112.49	98%	36.19	11.7.2017	10.07.2019	PCOD
21	Pandharpur Mangalwedha Marwade Umadi from ch.40/800 to ch.95/136	516A	54.34	422.02	94.95%	52.166	13.07.2017	12.07.2019	PCOD
22	Malewada - Chimur	353E	31	322.55	96%	29.03	05.06.2017	04.06.2019	PCOD
23	Chimur - Warora	353E	42.75	467.7	76.35%	32.42	04.03.2017	03.03.2019	30.06.2022
24	Gadchiroli - Mul	930	41.617	484.15	93.89%	41.169	27.06.2017	26.06.2019	PCOD
25	Mul - Chandrapur	930	39.674	162.34	90.65%	39.674	25/07/2017	25.07.2019	30.04.2022
26	Sakoli - Bhandara	353C	55.8	362.96	95%	55.88	09.11.2017	09.11.2019	30.04.2022
27	Ghoti - Gondia	753	14.4	116.62	90%	14.4	09.05.2018	28.11.2019	30.04.2022
28	Pimpalgaon - Baswant	953	39.42	250.46	97.92%	39.322	12.06.2017	13.06.2019	30.04.2022
29	Ralegaon-Sirasgaon-Vadner 0/000 to 27/199	361B	27.199	210.81	95.99%	26.64	28.07.2017	27.07.2019	30.04.2022
30	Mehkar to Ajispur	548C	35.836	232.77	100%	35.84	11.07.2017	10.07.2019	31.03.2022
31	Ahmedpur to Pimpal Junction	548D	55.623	422.38	76.50%	54.4	18.08.2017	17.08.2019	25.06.2022
32	Pimpal Junction to Manjarsumbha	548D	81.685	595.77	79.30%	78	18.08.2017	17.08.2019	30.05.2022
33	Manjarsumbha to Chumbli phata	548D	32.172	228.54	96%	32.172	18.08.2017	17.08.2019	30.04.2022
34	Latur- Jahirabad	752K	64.936	461.96	97.80%	63.504	27.11.2017	26.11.2019	30.04.2022
35	Mantha - Partur	548C	51.262	486.19	93.69%	49.9	01.08.2017	31.07.2019	30.05.2022
36	Partur - Majalgaon	548C	50.49	420.57	88.71%	46.54	01.08.2017	31.07.2019	30.05.2022
37	Kaij - Kusulumb	548C	60.728	554.78	83.36%	55.237	01.08.2017	31.07.2019	30.06.2022

38	Shirod Shahpur - Basmat	752I	22.43	211.34	99%	21.663	01.08.20 17	31.07.201 9	30.06.2021
39	Jintur- Parbhani	752K	38.42	356.66	61.25%	32.351	20.09.20 17	19.09.201 9	30.07.2022
40	Indapur - Agardanda	753F	42.34 5	355.17	96.63%	40.07	11.07.20 17	10.07.201 9	30.04.2022
41	Mangaon - Dighi Port	753F	54.75	457.52	94.60%	51.6	11.07.20 17	10.07.201 9	30.04.2022
42	Wakan - Pali - Khopoli	548A	40.6	376.19	72.30%	32.15	01.08.20 17	12.05.201 9	30.06.2022
43	Ahmednaga r - Vasunde phata	60	93.8	955.4	88%	87.615	02.8.201 7	02.8.2019	30.05.2022
44	Satara - Mhaswad	548C	85.68 6	653.46	65.13%	72.295	01.08.20 17	31.07.201 9	30.06.2022
45	Mhaswad - Tembhurni	548C	57.67 8	488.6	69.61%	51.901	01.08.20 17	31.07.201 9	30.06.2022
46	Mhaswad - Piliv - Pandharpur	548E	53.08 0	388.44	84.46%	48.02	28.06.20 17	27.06.201 9	30.05.2022
47	Kurduwadi - Pandharpur	965C	48.37 5	307.63	93.55%	47.34	01.08.20 17	31.07.201 9	30.04.2022
48	Pandharpur Sangola	965C	34.35	218.38	97.82%	30.388	16.06.20 17	15.06.201 9	30.04.2022
49	Pahur - Bodhwad	753L	44.76	244.93	90.73%	40.718	01.06.20 18	30.05.202 0	30.05.2022
50	Kolde - Khetia	752G	48.62	509.18	92.38%	44.9	27.07.20 17	26.07.201 9	30.05.2022
51	Kolha to Nasratpur, Section of NH-222	61	51.5	281.78	53%	32.31	13.04.20 17	12.04.201 9	30.08.2022
52	Nasratpur to Barasgaon, Section of NH-222	61	30.05	406.54	55%	21.815	08.09.20 17	07.09.201 9	30.08.2022
53	Barasgaon to Rahatee	161A	55.53 0	289.11	96%	53.83	15.03.20 17	14.09.201 8	30.04.2022
54	Indapur - Wadpale	66	26.75	1202.5 2	35.51%	11.15	18.12.20 17	17.12.201 9	31.12.2022
55	Wadpale - Bhogaon Khurd	66	38.76	1598.4 7	79.54%	29.56	27.11.20 17	26.11.201 9	30.06.2022
56	Parshuram ghat - Arawali	66	34.45	983.14	52.24%	18	04.12.20 17	12.03.201 9	30.08.2022
57	Talasari - Sutrakar	848A	5.100	36.37	75%	3.5	6.3.2018	05.09.201 8	30.06.2022
58	Old Bhiwandi missing link of NH-848	848	4.84	48.31	55%	3.43	30.05.20 17	29.11.201 8	PCOD
59	Lokhandi Sawargaon - Renapur	548B	38.27 8	519.63	96.71%	38.609	16.06.20 17	16.06.201 9	PCOD

60	Bhokardan Hasnabad	753M	66.73	406.51	86.32%	57.64	16.06.20 17	15.06.201 9	PCOD
61	Mehkar - Chikhli	548C C	39.7	322.48	100%	39.7	29.05.20 17	28/05/20 19	PCOD
62	Chikhli - Khamgaon	548C C	56.10 3	548.03	100%	56.103	29.05.20 17	28/05/20 19	PCOD
63	Bhokar- Sarsum NH161A	161A	33	295.09	96.99%	32.75	17.06.20 17	16.06.201 9	PCOD
64	Khamgaon - Shegaon	548C	22.8	203.21	99.85%	22.73	29.05.20 17	28.05.201 9	PCOD
65	NandgaonPe th to Morshi	353K	43	385.87	88.68%	42.622	13.06.20 17	12.06.201 9	PCOD
66	Morshi - Warud - MH/MP border	353K	52.39	471.61	91.92%	51.401	13.06.20 17	12.06.201 9	PCOD
67	Amdi - Saoner	753	39.58	396.91	98.57%	39.094	12.06.20 17	11.06.201 9	PCOD
68	Dahegaon - Kuhi	247	41.54	228.89	96%	40.8	15.06.20 17	14.06.201 9	PCOD
69	Katol - Warud	353J	40.46 5	463.62	88%	35.455	12.06.20 17	11.06.201 9	PCOD
70	Bhandara - Ghotitok	247	37.47	392.83	98.41%	36.56	15.06.20 17	15.06.201 9	PCOD
71	Nagaj - Jath - Muchandi	266	49.38 1	376.72	92.25%	48.106	12.06.20 17	12.06.201 9	PCOD
72	Tasgaon Shirdhon	266	22.99 9	195.64	90.38%	20.787	10.11.20 17	09.11.201 9	PCOD
73	Watul - Talgaon	66	33.25 8	1244.7 5	93.21%	31	01.02.20 18	31.01.202 0	PCOD
74	Talgaon - Kalmath	66	38.38	904.7	99.72%	38.095	04.12.20 17	12.03.202 0	PCOD
75	Majalgaon - Kaij	548C	58.52	413.99	97.88%	59.72	01.08.20 17	31.07.201 9	PCOD
76	Kalamb- Ralegaon- Wadki 0/000 to 50/275	361B	50.27 5	467.78	100%	50.275	01.08.20 17	31.07.201 9	PCOD
77	Bodhwad - Muktanagar	753L	33.38 5	178.26	100%	33.385	27.07.20 17	26.07.201 9	PCOD
78	Saoner bypass	547E	4.70	138.61	100%	4.7	30.11.20 16	29.05.201 8	PCOD
79	Nagbhid - Armor	353D	39.76	269.05	100%	39.76	13.01.20 17	11.07.201 9	PCOD
80	Akkalkot - Dhudhni	150	37.33	211.42	81.25%	33.26	23.02.20 17	22.02.201 9	PCOD
81	Kharwandi - Rajuri	361F	36.9	276.95	87.69%	32.5	05.06.20 18	04.12.201 9	30.06.2022
82	Palphata - Khultabad	752H	31.92	227.19	94%	31.518	30.06.20 18	24.12.201 9	30.05.2022
83	Shivur - Yeola	752H	29.1	181.08	99%	29.1	30.06.20 18	24.12.201 9	PCOD
84	Dhad - Bhokardan	753M	54.5	336.21	93.16%	50.773	30.06.20 18	21.12.201 9	30.05.2022
85	Chikhali - Dhad	753M	28.00	189.46	73.92%	20.7	30.06.20 18	21.12.201 9	30.06.2022

86	Parbhani - Gangakhed	752K	35.88 5	238.19	95.51%	34.553	30.06.20 18	21.12.201 9	30.04.2022
87	Wadigodri - Dhangripim pri	753H	30.39	194.23	97.26%	30.03	30.06.20 18	21.12.201 9	30.04.2022
88	Dhangripim pri to Jalna and Ambad chowk to Mantha Chowk	753H	25.11 7	217.14	97.50%	25.59	30.06.20 18	21.12.201 9	30.04.2022
89	Pangaon - Dharmapuri	548B & 361H	24.75	110.83	83.39%	22.2	03.06.20 19	02.12.202 0	30.05.2022
90	Kothari - Dhanora NH-161A	161A	58	301.38	73.34%	57.65	15.02.20 19	30.08.202 0	30.06.2022
91	Ardhapur- Himayatnager 752I	752I	64.7	426.06	76.73%	49.643	5.06.201 8	03.06.202 0	30.06.2022
92	Himayatnager- Fulsawngi 752I	752I	39.01 3	294.87	74.13%	28.919	5.06.201 8	03.06.202 0	30.06.2022
93	Osmanagar - Kundral	161A	52.73	344.25	77.50%	42.68	5.06.201 8	02.08.202 0	30.06.2022
94	Jalkot - Togari	50	45.45	299.92	92%	42.675	6.02.201 9	30.08.202 0	30.04.2022
95	Nanded - Jalkot	50	65.95 2	456.93	82.95%	62.206	8.06.201 8	30.09.201 9	30.06.2022
96	Pen - Khopoli	166D	33.32 8	301.39	66.52%	21.656	30.06.20 18	29.12.201 9	30.06.2022
97	Pacharal - Mandangarh	965D D	59.72 5	381.08	2.55%	0	05.01.20 22	04.07.202 3	31.12.2022
98	Mahad - Raigad Fort	166F	25.60 9	237.4	0.79%	0	15.11.20 21	14.05.202 3	31.12.2022
99	Arni - Naigainbandi	161A	45.81 7	309.94	86.45%	33.882	07.06.20 18	28.11.201 9	30.04.2022
100	Naigaonbandi - Mangrulpir	161A	35.00	244.04	97.90%	34.975	30.06.20 18	22.12.201 9	30.04.2022
101	Talegaon Gonapur	347A	43.30 3	264.41	93.01%	39.44	30.06.20 18	22.12.201 9	30.04.2022
102	Takarkhed - Jalna	753A	40.26	417.9	96.12%	38.7	26.06.20 18	25.06.20	PCOD
103	Mangrulpir - Mahan	161A	32.5	222.13	96.10%	31.1	30.06.20 18	29/06/20 19	PCOD
104	Jalgaon - Nandura	161G	25.83 9	177.84	98%	25.026	07.06.20 18	29.11.201 9	PCOD
105	Malegaon to Risod	461B	44.22	303.34	88.35%	35.2	30.06.20 18	22.12.201 9	PCOD
106	Risod to Hingoli	461B	53.23	355.99	97.44%	53.11	30.06.20 18	20.12.201 9	PCOD
107	Mansar - Salaikhurd	543	44.00	418.36	98.64%	43.402	30.06.20 18	21.12.201 9	PCOD
108	Salaikhurd - Tirora	753	42.2	415.25	96.97%	40.88	30.06.20 18	21.12.201 9	30.04.2022

109	Arvi - Talegaon	347A	13.700	99.43	13.16%	1.61	11.10.18	09.01.2020	30.06.2022
110	Wardha - Arvi	647	53.708	313.58	95%	51.895	15.10.18	07.04.2020	28.02.2022
111	Nilaj phata - Bhandara	247	53.26	420.63	67%	36.33	29.05.2018	28.05.2020	30.06.2022
112	Wardha - Hinganghat	347A	35.46	216.9	98.02%	34.2	27.06.18	26.12.2019	30.04.2022
113	Seldoh - Pavnat	3353I	48.62	404.33	35%	20.68	17.11.18	10.05.2020	01.08.2022
114	Jalgaon - Bhadgaon	753J	52.2	307.54	83.10%	43.61	06.06.2018	28.11.2019	30.05.2022
115	Bhadgaon - Chalisgaon	753J	46.8	259.55	92.89%	44.65	06.06.2018	28.11.2019	30.04.2022
116	Karad-Vita	166E	47.50	344.85	84.61%	42.675	07.07.18	29.12.2019	27.05.2022
117	Vita-Nagaj	166E	46.66	304.58	64.52%	36.63	07.07.18	29.12.2019	30.06.2022
118	Chalisgaon - Nandgaon	753J	44.425	206.97	100%	44.425	05.06.2018	04.12.2019	PCOD
119	Kusumba - Malegaon	160H	41.345	243.45	99.48%	41.745	30.05.2018	29.11.2019	PCOD
120	Rahuri - Sonai - Shani Singnapur	160C	26.16	136.3	73%	23.4	05.06.2018	04.12.2019	30.05.2022
121	Naldurg - Akkalkot	652	39.825	274.5	78.10%	29.738	30.06.18	31.12.2019	30.05.2022
122	Sangola - Jath	965G	44.784	257.38	90.60%	42.92	30.06.2018	29.12.2019	30.05.2022
123	Shahpur - Patgaon section I	548A	20.13	150.79	60.37%	13.485	30.06.2018	21.12.2019	30.06.2022
124	Shahpur - Patgaon section II	548A	23.653	140.2	72%	16.753	30.06.2018	21.12.2019	30.06.2022
125	Patgaon - Khopoli section I	548A	25.525	170	93.65%	24.5	30.06.2018	21.12.2019	30.05.2022
126	Patgaon - Khopoli section II	548A	21.631	119.79	94.37%	19.658	30.06.2018	21.12.2019	30.05.2022
127	Pune to Male Village	753A	30.125	228.31	83.89%	25.271	30.06.2018	30.12.2019	30.05.2022
128	Male Village to Pune- Raigad Dist Border	753A	37.6	256.15	88%	34.16	30.06.2018	30.12.2019	30.05.2022
129	Pune- Raigad Dist Border to Mangaon	753A	34.775	223.46	100%	34.78	30.06.2018	30.12.2019	PCOD in progress
130	Kashedi ghat section	66	8.957	743.21	75.30%	0	14.12.2018	14.04.2021	30.10.2022

13 1	Latur - Pangaon	548B & 361H	41.95	336.47	97.45%	37.008	29.06.20 18	21.12.201 9	PCOD
13 2	Omerga - Ausa	548B	47.8	272.04	1	47.8	30.06.20 18	29.12.201 9	PCOD
13 3	Bamni - Ashti	353B	42.25	241.69	95.10%	41.74	26.06.18	10.04.202 0	PCOD
13 4	Kundral - Wazzar	161A	46.52	327.33	100%	41.45	4.06.201 8	23.12.201 9	PCOD
13 5	Chikli - Takarkhed	753A	39.6	393.1	96.21%	39.19	13.06.17	12-6-19	PCOD
13 6	Kalmath - Zarap	66	43.90 5	1338.1 3	99.99%	43.86	01.02.20 18	2.01.2020	PCOD
13 7	Khamgaon to Deulgaon Sakarsha	548C	35.78 6	249.29	99.50%	35.786	30.06.20 18	22.12.201 9	PCOD
13 8	Deulgaon Sakarsha to Mehkar	548C	36	219.91	100%	36	30.06.20 18	31.12.201 9	PCOD
13 9	Washim to Dastapur	161E	29.07 4	165.51	99.33%	27.795	30.06.20 18	22.12.201 9	PCOD
14 0	Dastapur to Karanja	161E	31.3	182.63	100%	30.985	30.06.20 18	31.12.201 9	PCOD
14 1	Kherda to Nagzari	161E	28.98	181.13	100%	29.24	30.06.20 18	31.12.201 9	PCOD
14 2	Gadchiroli - Asthi concrete	353C	33.07	329.96	79.72%	29.8	09-12- 2019	05-06- 2021	30.06.2022
14 3	Gadchiroli - Asthi flexible	353C	35.63	66.5	100%	33.96	09.12.20 19	07.12.202 0	COD
14 4	Navle bridge - Katraj scetion	548D D	3.88	96.77	34%	2.65	30-11- 2019	29-05- 2021	30.10.2022
14 5	Nhavra - Adhalgaon	548D	48.45	311.86	97.21%	45.998	26.11.20 19	19.05.202 1	30.05.2022
14 6	Athamode - Tivityal	63	37.97	228.82	68.40%	28.894	15-01- 2020	14-07- 2021	30.06.2022
14 7	Pimpalner - Satana	752G	42.57 3	277.82	33.30%	16.98	15-01- 2020	08-07- 2021	31.12.2022
14 8	Chandwad - Manmad	752G	24.05	168.45	81.35%	19.56	15-01- 2020	14-07- 2021	30.06.2022
14 9	Umred - Malewada	353E	16.00	113.47	100%	16	26.11.20 19	19.05.202 1	COD
15 0	6-lane flyover at Katraj junction	548D D	1.33	169.15	0	0	25.02.20 22	24.02.202 4	24.02.2024
15 1	4-lane Parali bypass	548B	4.00	60.23	0	1.9	23.03.20 21		31.03.2023
15 2	Nandgaon - Manmad	753J	21.38	252.66 2	14.52%	2.504	20.12.20 21	20.06.202 3	20.06.2023
15 3	Amgaon - Gondia	543	20.08	239.24	0	0	01.11.20 21	25.04.202 3	25.04.2023
15 4	Tirora - Gondia	753	28.20	288.13	0	0	01.11.20 21	25.04.202 3	25.04.2023

155	Kalyan - Nirmal road in km 11/700 to km 15/200 of NH-61	61	3.50	47.66	0	0	18.10.2021	17.04.2023	17.04.2023
156	Parali - Dharmapuri	361H	22.50	79.72	0	0	23.03.2021	22.09.2022	31.03.2023
157	NH-353C Section Guddiguda m to Govindpur Km 243/00 to Km 269/00	353C	24.00	81.21	0	0	23.11.2021	22.05.2023	31.03.2023
158	Km 89/800 to km 94/210 [Ajanta ghat portion] of NH-753F	753F	4.41	34.07	0	0	25.06.2020	24.12.2021	30.06.2022
159	NH-353C Section Choudampalli to Guddiguda m from Km 219/00 to 243/00	353C	24.00	83.73	0	0	23.11.2021	22.10.2022	31.03.2023
160	Km.0/000 to 21/500 (NH 548C to NH 52 Yedshi)	63	21.50	49.12	0	0	Yet to be issued	Yet to be issued	31.03.2023
161	Tembhurni-Kuslamb	548C	73.00	157.71	0	0	Yet to be issued	Yet to be issued	31.03.2023
162	Adhalgaon - Jamkhed	548D	62.78	399.33	0	0	11.02.2022	10.08.2023	10.08.2023
163	Parli - Gangakhed-Loha	361F	30.40	224.44	0	0	14.02.2022	13.08.2023	13.08.2023
164	Watur phata - Jintur	752I	27.00	228	0	0	Yet to be issued	Yet to be issued	31.03.2023
165	Guhagar Chiplun (from Km.26+200 to Km.40+000)	166 E	13.77	171.03	0	0	Yet to be issued	Yet to be issued	31.03.2023
166	6/8 laning of JNPT project, Pkg-IV	348A & 548	10.56	589.55	100%	10.46	16.05.2016	15.05.2018	30.11.2020 (COD)

167	Taking up of Balance / Road Safety Works of 6 Laning of Pimpalgaon Nashik - Gonde under EPC-I	60 & 848	3.72	65	100%	3.72	20.06.2017	17.12.2019	17.12.2019 (CC issued)
168	Taking up of Balance / Road Safety Works of 6 Laning of Pimpalgaon Nashik - Gonde under EPC-II	60 & 848	7.57	448.18	100%	7.57	23.04.2018	22.10.2020	13.09.2021 (CC issued)
169	Balance work of Khed Ghat realignment (km.46/981 to km.51/400) and Narayangao n Bypass (km.76/300 to km.81/200) (total length- 9.319 km) in Khed – Sinnar section of NH-50 (new –NH-60) On EPC mode	60	9.319	72.89	100%	9.319	19.07.2019	18.04.2020	20.11.2021 (CC issued)
170	Yedshi-Aurangabad section of NH-52	52	190.2	2788.42	100%	190.2	01-07-2015	26-12-2017	24-09-2020 (CC Date)
171	Wadner-Devdhari Section of NH-44-NS-60(MH)-Bal-2	44	29	433.53	100%	29	28-07-2016	27-07-2018	27-07-2018 (PCC Date)
172	Kelapur - Pimpalkhutti Section of NH-44 - NS-62(MH)-Bal-2	44	21.3	285.37	100%	21.3	28-07-2016	27-07-2018	27-07-2018 (PCC Date)

17 3	Yavatmal- Wardha on NH-361	361	64.93	1876.3 6	100%	64.93	05-02- 2018	02-08- 2020	02-08-2019 (PCC Date)
17 4	Mahagaon- Yavatmal on NH-361	361	80.2	2119.0 2	100%	77.7	28-02- 2018	26-08- 2020	12-06-2020 (PCC Date)
17 5	Saoner- Gondkhairi Section NH- 547E	547E	29	723.62	100%	29	24-08- 2019	23-08- 2021	15-01-2022 (CC Date)
17 6	Tuljapur - Ausa Section of NH-361	361	67.43	1564.3 4	100%	65.72	22-11- 2017	20-05- 2020	18-11-2019 (PCC Date)
17 7	Aurangabad -Karodi section of NH-52	52	30.44	2057.7 4	100%	30.44	12-02- 2019	10-08- 2021	02-02-2022 (CC Date)
17 8	Karodi- Telwadi section of NH-52	52	55.61	1575.0 7	100%	55.61	09-10- 2018	06-04- 2021	06-03-2021 (PCC Date)
17 9	Butibori - Wardha on NH-361	361	59.19	1833.7 4	100%	58.88	30-11- 2017	27-05- 2020	20-11-2019 (PCC Date)
18 0	Flyover at Butibori MIDC T junction on NH-44	44	1.69	57.99	100%	1.69	01-12- 2018	31-05- 2020	05-05-2021 (CC Date)
18 1	Flyover at Hinganghat - Nandgaon junction on NH-44	44	1.14	82.9	100%	1.14	04-12- 2018	03-12- 2020	03-04-2021 (CC Date)
18 2	ROB at Khapri on NH-44	44	1.12	70.07	100%	1.12	29-03- 2017	28-03- 2019	19-02- 2021(CC Date)
18 3	Flyover from Liberty Cinema to Mental Hospital Square on NH-47	47	3.96	284.55	100%	3.96	29-03- 2017	28-03- 2019	19-10-2020 (CC Date)
18 4	Multilane carriageway from Automotive Sqr. to Kanhani section of NH-44	44	17.8	356.76	100%	17.8	27-04- 2017	26-04- 2019	18-03-2020 (PCC Date)
18 5	Upgradation of NH- 53 passing through Khamgaon city	53	7.3	81.14	100%	7.3	28-08- 2018	27-08- 2019	01-06-2021 (CC Date)

18 6	Pimpalkuti ROB on NH-44	44	0.7	16.2	100%	0.7	25-11- 2017	24-11- 2019	01-07-2021 (CC Date)
18 7	Chikhali- Tarsod section of NH-53	53	62.7	1848.8 1	97%	61.57	16-01- 2019	14-07- 2021	25-08-2021 (PCC Date)
18 8	6/8 laning of JNPT project, Pkg-I	348, 348A & 548	4.6	715.97	97%	4.36	16.05.20 16	15.05.201 8	30.06.2022
18 9	6/8 laning of JNPT project, Pkg-II		18.3	871.94	90%	16.55	16.05.20 16	15.05.201 8	30.06.2022
19 0	6/8 laning of JNPT project, Pkg-III		11.1	758.46	80%	9.01	16.05.20 16	15.05.201 8	30.06.2022
19 1	4 laning Km 0.000 to Km 110.542 Solapur Vijayapur section of NH-13	52	109.0 8	1576.7 9	100%	108.05	26.10.20 18	23.04.202 1	30.09.2022
19 2	4 laning Km 99.400 to Km 138.352 Akkalkot Solapur section of NH-150E.	150E	39	807	95%	36.15	14.12.20 18	13.12.202 0	30.06.2022
19 3	Sangli – Borgaon – Package - I from Km. 182.556 to Km. 224.000 Section of NH- 166 - On HAM Basis	166	41.2	1102.4	84%	35.99	23.05.20 19	21.05.202 1	19.06.2022
19 4	Borgaon – Watambare – II from Km. 224.000 to Km.276.000 Section of NH- 166 On HAM Basis	166	52	1029.4	100%	51.75	22.04.20 19	20.04.202 1	30.04.2022
19 5	4 laning Km. 276.000 to Km.321.600 Watambare –	166	45.6	957	95%	45.20	31.12.20 18	31.12.202 0	30.06.2022

	Mangalwedha – III								
19 6	4 laning of Mangalwedha – Solapur - IV from Km. 321.600 to Km. 378.100 Section of NH- 166 On HAM Basis	166	56.5	1141	99%	55.80	23.05.2019	21.05.2021	30.04.2022
19 7	4-laning of Sinnar to Shirdi Section of NH 160 from Design Ch:0/000 to 50/943 including Bypass of 3.375 km in the state of Maharashtra	160	50.9	1026	56%	33.85	18.08.2020	17.08.2022	15.11.2022
19 8	Construction of new six lane tunnel at Khambataki Ghat Section at NH-4	48	6.5	493	29%	0	28.02.2019	27.02.2022	14.03.2023
19 9	Integrated Infrastructure and Road Development on NH-4 at Chandani Chowk	48	16.97	397.6	45%	3.84	28.02.2019	26.08.2021	31.01.2023
20 0	Balance work under Phase-I for 4 laning of Khed Sinner Section of NH-50 (New NH-60) comprising of the stretches Khed Bypass (km 42.000 to km 46.981),	60	14.14	169.83	64%	5.5	14.10.2020	13.10.2022	13.10.2022

	Peth (km 56.100 to km 56.780), Manchar bypass and linear length of Eklahre from km 60.100 to km 68.576								
20 1	Balance work under phase-II for 4 laning of Khed Sinnar section of NH-50(New NH-60) comprising of the stretches of Kalamb Bypass (From KM 68/576 To KM 72/390), Linear Length Of Bhatkalwai (From KM 89/550 To KM 90/400) & Alephata Bypass (KM 92/030 To KM 96/000)	60	8.63	90.99	48%	2.5	29.12.20 20	28.06.202 2	28.06.2022
20 2	6/8 laning of Vadape to Thane (Bhiwandi Bypass) section of NH-3 (new NH-848)	848	20.7	1182.8 7	2%	0	21.01.20 19	31.10.202 3	31.10.2023
20 3	Mohol-Wakhari Package - I from Km. 0+000 to Km. 44+700 (Saint Dyaneshwar Palakhi Marg Section of NH- 965) on EPC Mode)	965	44.7	731.89	67%	35	31.01.20 20	30.07.202 2	30.07.2022

20 4	Wakhari - Kudus Package - II from Km. 44+700 to Km. 77+800 (Saint Dyaneshwar Palakhi Marg Section of NH- 965) on EPC Mode	965	33.1	362.46	76%	28.5	31.01.20 20	30.07.202 2	30.07.2022
20 5	Khudus to Dharmapuri Package - III from Km. 77+800 to Km. 115+350 (Saint Dyaneshwar Palakhi Marg Section of NH- 965) on EPC Mode)	965	39.2	594.75	51%	21	31.01.20 20	30.07.202 2	30.07.2022
20 6	Dharampuri -Lonand from km. 117.00 to 166.40 (Pkg-IV) on Mohol- Alandi Section NH- 965	965	49.4	618.45	17%	0	14.09.20 21	13.09.202 3	13.09.2023
20 7	4-Laning of existing 2- Laning stretch from Patas at km 0.000 to Baramati at km 41.369 (package-1) on Sant Tukaram Maharaj Palkhi Marg section of NH-965G (Design length 46.702 Km)in the state of Maharashtra on EPC Mode	965G	41.4	531.86	30%	9	09.09.20 21	08.09.202 3	08.09.2023

208	4-Laning of existing 2-Laning stretch from Baramati at km 41.369 to Indapur at km 83.500 (package-2) on Sant Tukaram Maharaj Palkhi Marg section of NH-965G (Design length 46.702 Km)in the state of Maharashtra on EPC Mode	965G	42.1	624.45	23%	4.5	09.09.2021	08.09.2023	08.09.2023
209	4-Laning of existing 2-Laning stretch from Indapur at km 83.500 to Tondale at km 130.202 (package-3) on Sant Tukaram Maharaj Palkhi Marg section of NH-965G	965G	46.7	667.66	12%	0.5	07.09.2021	06.09.2023	06.09.2023
210	Construction of Elevated Structure (Flyover) in Ahmednagar City area from Sakkar Chowk to SBI Chowk (Km 0/000 to Km 03/080)	61	3.08	258.30	65%	0.4	18.12.2020	17.12.2022	17.12.2022

21 1	Improvement and construction of Ahmednagar Bypass of NH222 (Design Ch. Km. 0.000 to Km. 40.600) on Hybrid Annuity Mode in the State of Maharashtra on HAM basis	61	40.6	715	21%	3.57	21.07.2021	20.07.2023	20.07.2023
21 2	4-laning of the highway starting from existing km 88.400 (Savali Vihir) to km 163.400 (start of Ahmednagar bypass) section of NH-160	160	75	313.21	5%	6.7	31.08.2021	03.03.2023	03.03.2023
21 3	4L of Ahmednagar - Mirajgaon - Karmala - Tembhurni (Pkg-I) [Ahmednagar to Ghogargaon] from km. 0.00 to km. 38.775 of NH-516A	516A	38.78	605	6%	0	28.12.2021	27.12.2023	27.12.2023
21 4	4L of Ahmednagar - Mirajgaon - Karmala - Tembhurni (Pkg-II) [Ghogargaon to Ahmednagar - Solpaur District Border] from km.	516A	41.62	629	5%	0	13.01.2022	12.01.2024	12.01.2024

	38.775 to km. 80.390 of NH-516A								
215	Improvement of NH-53 passing through Jalgaon City to four lane along with construction of VUPs & PUP	53	7	76.76	100%	6.9	06-09-2019	07-03-2021	31-03-2022
216	Flyover at Dumri Junction (from km 697.580 to km 698.56) with slip/service road on Nagpur Bypass section	44	0.98	24	100%	0.97	20-01-2020	20-07-2021	31-03-2022
217	Flyover in Sakoli town on NH-53 (Old NH - 6) (from 451.244 km to 454.184 km)	53	2.94	351.97	100%	2.93	23-05-2018	22-11-2020	31-03-2022
218	Flyover in Lakhani town on NH-53 (Old NH-6) (from 469.920 km to 473.420 km)	53	3.5	354.53	97%	3.47	23-05-2018	22-11-2020	31-03-2022
219	Washim - Pangare Section of NH-161	161	42.3	884.73	99%	41.54	15-05-2019	14-05-2021	31-03-2022
220	Nagpur-Umred Section of NH-353D	353D	41.1	671.4	99%	40	09-08-2019	08-08-2021	31-05-2022
221	Flyovers in Akola City	53	4.8	209.35	95%	4.59	27-02-2019	20-08-2021	31-05-2022

22 2	Development of Multi Lane Carriageway of Jalna Road in Aurangabad city from Nagarnaka Junction to Cambridge School Road Section from km. 0.00 to km. 14.293	52	14.93	82.72	73%	14.92	19-03-2020	18-09-2021	16-03-2022
22 3	Akola City - Shivar-PKV Square- Nehru Park Square - Dakshata Nagar Square- Nimwadi Chowk - Washim Bypass - Ridhora Bypass road	53	13	170.3	72%	10	16-08-2019	15-08-2021	30-04-2022
22 4	6L of Saundard ROB on Raipur Nagpur (from 441.970 km to 443.560 km)	53	1.6	122.98	73%	0.63	04-12-2018	03-12-2020	30-06-2022
22 5	Waranga - Mahagaon Section of NH-361	361	66.88	1632.18	75%	55.5	21-05-2018	15-11-2020	30-06-2022
22 6	Wani - Warora Section of NH-930	930	18.31	482.85	77%	16.3	28-10-2019	27-10-2021	20-04-2022
22 7	Flyover at Km.544.650 including ROB, Service Roads ,Footpath for RCC drains on urban link to Nagpur - Raipur road	53	7.046	619.47	65%	3.67	31-03-2016	30-03-2019	28.06.2022

	(Pardi octroi Naka to Itwari)								
228	Medshi - Washim Section of NH-161	161	44.5	1061.29	65%	29.31	03-10-2019	02-10-2021	22-04-2022
229	Bal. Work of Fagne - MH/Guj Border Section of NH-53	53	140.79	1654.07	61%	90	18-09-2020	17-09-2022	18-09-2022
230	4 Lane Stand Alone Ring Road/ Bypasses for Nagpur City, Package - I from Km 0.500 to Km 34.000	ORR	33.5	684.98	62%	17.96	05-01-2017	04-07-2019	30.09.2023
231	Amravati-Chikhali Section of NH-53 - Package-III	53	45	682	58%	34.5	14-01-2021	13-01-2023	13-01-2023
232	Amravati-Chikhali Section of NH-53 - Package-IV	53	45	641	55%	29.5	19-05-2021	18-05-2023	18-05-2023
233	Tarsod - Fagne section of NH-53	53	87.3	2267.99	55%	58.91	14-01-2019	12-07-2021	25-04-2022
234	Flyover at Karanja on NH-53	53	1.1	48.11	54%	0.21	25-06-2020	25-12-2021	25-06-2022
235	Akola-Medshi Section of NH-161	161	47.7	1393.95	46%	26.05	16-11-2020	15-11-2022	15-11-2022
236	Ring road /Bypasses for Nagpur City, Package-2 from km 34.000 to km 62.035	ORR	28.035	763.27	44%	7.45	20-01-2017	19-07-2019	30-09-2023
237	Chakur-Loha section of NH-361	361	73.35	1241.38	28%	18.5	25-03-2019	24-03-2021	24-03-2023

23 8	Loha- Waranga section of NH-361	361	56.57	1236.6 8	28%	15.93	25-03- 2019	24-03- 2021	24-03-2023
23 9	Ausa - Chakur section of NH-361	361	58.51	1169.0 4	27%	21.64	25-03- 2019	24-03- 2021	24-03-2023
24 0	Amravati- Chikhali Section of NH-53 - Package-II	53	50	677	25%	12.5	29-06- 2021	28-06- 2023	28-06-2023
24 1	Pangare - Warangafata Section of NH-161	161	41.65	1188	22%	8.8	01-07- 2021	30-06- 2023	30-06-2023
24 2	Amravati- Chikhali Section of NH-53 - Package-I	53	54	713.07	20%	14	10-07- 2021	09-07- 2023	09-07-2023
24 3	4L Mitigation Measure structures on CH/MH Border to Wainganga Bridge Section of NH-6 (New NH-53)	53	10.99 5	540.24	0%	0	08-11- 2021	07-11- 2023	07-11-2023
24 4	Bodhre- Dhule Section of NH-52	52	67.23	1344.7 8	0%	0	29-01- 2022	28-01- 2024	28-01-2024
24 5	Nagpur - Katol section of NH-353J	353J	48.2	1166.9 6	0%	0	29-10- 2021	28-10- 2023	28-10-2023
