

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO - 878
ANSWERED ON- 09/02/2022

STATUS OF DELAYED NH PROJECTS IN TAMIL NADU

878. SHRI TIRUCHI SIVA:
SHRI A. VIJAYAKUMAR:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) whether it is a fact that many Highways proposals/projects in Tamil Nadu are not completed/delayed/pending during last five years and their expected deadline;
- (b) if so, the reasons for non completion/delay and pending proposed Highways in Tamil Nadu; and
- (c) the cost of acquiring land for National Highway due to non payment of designated compensation?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)

(a)&(b) The details of National Highway (NH) projects delayed in the State of Tamil Nadu along with their expected deadline for completion are at Annexure-I. Delay in timely completion of projects is mainly due to delay/non-granting of permission for extraction of borrow earth, delay due to COVID, delay in land acquisition, forest and environmental clearances, shifting of utility services, slow progress of works by contractors etc.

(c) The land for development of National Highways (NHs) is acquired under provisions of NH ACT, 1956. The compensation for land acquired for NH projects is determined by CALA as per the procedure laid down in NH Act. Pursuant to enactment of RFCTLARR Act of 2013 and its coming into force with effect from 01.01.2014, the provisions regarding determination of compensation of RFCTLARR, Act are made applicable to NH Act, 1956 with effect from 01.01.2015 in terms of Section 105(3) of the RFCTLARR Act, 2013.

The Govt. of India has issued various circulars/ guidelines including detailed Land Acquisition Manual for applicability of provisions and determination of compensation. Based on the same, compensations are determined by CALAs and subsequent to acceptance of same, the amount is deposited with CALA for disbursement to the landowners.

ANNEXURE-I

ANNEXURE REFERRED TO PART (a) & (b) OF RAJYA SABHA UNSTARRED QUESTION NO. 878 FOR ANSWER ON 09-02-2022 ASKED BY SHRI. TIRUCHI SIVA AND SHRI A. VIJAYAKUMAR REGARDING STATUS OF DELAYED NH PROJECTS IN TAMIL NADU.

Details of NH projects delayed in the State of Tamil Nadu are as follows:

Sl. No	Project Name	Length (in Km)	Awarded Cost (Rs. in Crore)	Start Date	Completion date as per Contract Agreement	Likely Completion date
1	6 laning of Balance Work of Chennai - Tada from km. 21.40 to km. 54.40	33.00	295.97	28-03-2018	27-03-2020	31-08-2022
2	6-laning of Karaipettai to Walajapet section of NH-4	36.08	707.90	11-02-2019	09-02-2021	22-12-2022
3	6-laning of Sriperumbudur Karaipettai Section of NH-4	34.02	777.52	24-05-2019	22-05-2021	24-02-2023
4	Six laning of Krishnagiri to Walajahpet section of NH-48 from Km 0+000 to Km 148+300	148.30	1380.73	07-06-2011	06-06-2013	31-12-2023
5	Kerala / Tamil Nadu border to Villukuri section from km 43/0 to km 70/250 of NH-47	27.25	1274.39	12-08-2016	11-08-2018	31-03-2022
6	4-laning of Villukuri to Kanyakumari section from km 70/250 to km 96/714 of NH-47 and Nagercoil to Kavalkinaru section from km 0/0 to km 16/376 of NH-47B	42.70	1041.34	08-07-2016	07-07-2018	31-03-2022
7	Four Laning of Chettikulam to Natham section of NH-785	29.39	773.75	05-11-2018	03-11-2020	31-07-2022
8	4L of Madurai to Chettikulam from km.0.00 to km 7.30 of NH-785	7.30	751.04	05-11-2018	03-11-2020	31-07-2022
9	Karaikudi - Ramanathapuram section from Km.94/000 to Km.174/000 including 500 m on SH 35	80.00	355.90	01-11-2017	29-04-2020	31-03-2022
10	4L of Cholanpuram - Thanjavur section from km 116.4 to km 164.275 of Old NH-45C	47.84	1345.60	06-09-2018	04-09-2020	31-07-2022
11	4L of Sethiyathope -Cholanpuram section from Km. 65.960 to Km. 116.440 section of NH-45 C (Pkg-II)	50.48	1461.00	16-08-2018	14-08-2020	31-07-2022
12	Vikravandi to Sethiyathopu section of NH - 45C in Tamil Nadu (Pkg I)	65.96	1258.87	20-03-2018	18-03-2020	31-12-2022
13	Balance work of 2-lane with Paved Shoulders of Dindigul - Theni - Kumili section of NH-45E and NH-220	44.06	365.89	09-09-2019	08-03-2021	31-03-2022
14	Balance work of 2-lane with Paved Shoulders of Trichy - Karaikudi section of NH-210, including construction of Trichy bypass on NH-67	12.77	166.90	12-09-2019	11-03-2021	20-04-2022
15	Reconstruction of 12 nos. Minor bridge at Km 92/10,95/4,98/6, 119/2, 124/4(i),(ii),	-	21.19	19-07-2017	18-11-2019	31-03-2022

	130/2,134/6,139/4,139/6(ii),148/4(i),& 151/2, widening of 2 nos Minor bridges at Km 131/8 & 139/10, Reconstruction of 2 nos pipe culverts at Km 120/2,120/4, construction of retaining wall at Km.120/2,Km 120/4,Km124/4,Km 127/6,Km 130/2, Km 151/2 & construction of dwarf wall and drainage at Km 128/470-128/635 of NH-208					
16	Construction of retaining wall at Km 621/2, km.622/10 and km. 627/8 - 628/2, Widening of narrow slab culverts at km.625/4, km.627/8 & km. 627/10 of NH 47	-	5.51	23-03-2018	22-12-2018	31-07-2022
17	Widening & Strengthening from (i) 2 lane to 2 lane with paved shoulder from km.0/550-1/100, 5/700-21/070, 21/500-34/200 & 34/870-38/000 (ii) Strengthening existing 4-lane from km.0/0-0/550, 1/100-1/780, 2/420-5/700, 21/070-21/500, 34/200-34/870 & 2 lane from km.1/780-2/420 (Dindigul-Natham section) on NH 383	38.00	240.38	06-06-2019	07-12-2020	05-03-2022
18	Strengthening in km 0/380-22/6 of NH 47B	22.20	18.99	02-03-2020	01-12-2020	30-03-2022
19	Strengthening in Km 600/0-601/0,602/0 -603/0,616/0 -618/0,619/0 -623/0,627/0 -629/0, 633/0 -634/0,649/0 -650/0,653/0 -655/0 of NH 47	14.00	10.68	02-03-2020	01-11-2020	22-04-2022
20	Widening existing two lane to four lane including Strengthening the existing carriageway from Km 16/170 - 18/110 including CD works, drainage, interlocking paver-block on NH-207(New NH-648)	1.93	13.85	26-11-2018	25-09-2019	25-05-2022
21	Construction of Grade Separator at Km.138/2 of NH 234 on EPC Basis	-	19.31	08-03-2019	07-09-2020	28-02-2022
22	Strengthening in Km.599/0-633/0 in selected stretches of NH 47 including the widening of existing two lane at Km.625/0-626/2 into double lane with paved shoulder of NH 47 in the State of Tamil Nadu.	13.60	15.78	20-11-2019	19-11-2020	16-05-2022
23	Providing junction improvement in Km 95/8, 128/6 & 179/2 and Improvements to accident prone zones at Km 114/0 - 116/0, 117/4 - 117/8, 147/4 - 147/6, 175/6 & 202/1 of NH 208 (New NH744) of Kollam - Thirumangalam NH208	-	10.28	11-07-2019	10-06-2020	10-03-2022
24	Construction of fly over at Km.15/2 including centre median in between Km.10/6-19/8 and Storm Water Drain	-	52.04	06-11-2019	05-10-2020	24-02-2022

	in Built up area in selected stretches of NH49 Extension (New NH 85) on EPC contract Basis					
25	Widening from 2 lane to 4 lane and strengthening the existing carriage way from Km 36/0 -80/0 of Salem - Tirupathur - Vaniyambadi Road (NH - 179 A)	44.00	297.55	25-11-2019	24-11-2021	24-05-2022
26	Widening from 2L+PS to Four Lane from km 51/4-52/8, 55/9-56/8 & 57/0-57/8 including construction of centre median at selected stretches of NH 532	3.10	12.12	17-12-2020	12-12-2021	31-03-2022
27	Junction Improvements at km 76/2 of NH 209 (ID No. TN-(02)-234) at Vayalur (Dindigul – Coimbatore – Annur – Sathiyamangalam – Mysore – Bengaluru road).(New NH No.83).	0.84	3.94	24-02-2021	23-08-2021	28-02-2022
28	Permanent Measures for Black spots at km 87/6 - 90/2 of NH 49 Extn (New NH No. 85) (Black Spot ID-TN-02-199) in the state of Tamil Nadu.	2.70	7.75	09-04-2021	04-01-2022	31-03-2022
