

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO - 417
ANSWERED ON- 06/12/2023

NATIONAL HIGHWAY PROJECTS IN TAMIL NADU

417. SHRI P. WILSON:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the total number of National Highways projects sanctioned in Tamil Nadu during the last three years, details thereof;
- (b) the details of pending and delayed National Highways projects with expected completion date in the State of Tamil Nadu; and
- (c) the details of original cost and expected increase in cost of these projects due to delay in project completion?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) Total 123 number of projects have been sanctioned/awarded on National Highways in Tamil Nadu during the last three years. The estimated cost of these projects is Rs. 18,616 Cr and cover an aggregate length of 1149 Km.
- (b) The details of delayed project on National Highways in the State of Tamil Nadu are Annexed.
- (c) The original cost of the delayed projects is Rs. 17,112 Cr. The increase in the cost of these projects due to delay in project completion is subject to site/local/project specific factors or other factors including price escalation during the project time cycle and the actual cost increase is known only on final completion of the project.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PART (b) OF RAJYA SABHA UNSTARRED QUESTION NO. 417 FOR ANSWER ON 06.12.2023 ASKED BY SHRI P. WILSON REGARDING NATIONAL HIGHWAY PROJECTS IN TAMIL NADU:

Sl.No	Project Name	NH No (New)	Total Length(km)	Total Project Cost (in Cr)	Appointed Date	Scheduled Completion Date	Rescheduled Completion Date/ Remarks
DELAYED NH PROJECTS UNDER IMPLEMENTATION BY TAMIL NADU STATE PWD							
1	Improvements from Km 91/8-93/7, 95/0-96/0, 96/8-97/2, 97/7-98/568, 99/798-100/0, 114/0-119/560, 120/0-130/0, 131/0-132/0, 136/8-137/0, 139/0-141/6 and 143/2-153/0 including Junction and curve improvement, CD Works and Protective works of Kollam Thirumanagalam road NH 208 on EPC Mode	744	33.53	53.62	11.05.2022	10.05.2023	31.12.2023
2	Reconstruction of minor bridge at Km 496/6 and 498/2 of NH 67 (ghat section) in the state of Tamilnadu	181	0.01	3.85	09.11.2022	08.10.2023	31.03.2024
3	Permanent measures to improve the Blackspot at Km 46/020-46/810 (Arasakuzhi) and Km 84/200-84/840 (Adari) of NH 532 (Cuddalore-Vridhachalam-Salem road) Job No. NH-532-TN-2022-23-1007	532	1.43	15.01	12.10.2022	07.10.2023	05.01.2024
4	Widening to Two Lane with Paved shoulders from Km 414/4-428/0 and Strengthening from Km 422/0 - 425/0 of NH 67 including CD works and Protective works in the state of Tamilnadu on EPC mode.	181	13.6	36.49	05.10.2020	02.06.2022	Under termination
5	"Reconstruction of Existing ROB at km 113/4 and Construction of Grade Separator at Km 113/8 of NH 4 (Chennai - Chittoor - Bangalore Road)"	40	0.01	34.16	03.08.2020	19.01.2023	30.04.2024
6	Construction of Grade Separator at Km 218/6 of NH 67 (Nagappatnam-Guddalore-Mysore Road)(New NH-81)in the State of Tamilnadu on EPC Basis	81	0.58	30.52	28.12.2020	21.06.2022	No works in progress. Under arbitration

7	Construction of Flyover at Km 362/790 - 364/555 of (Nagapattinam - Gudalur - Mysore Road) Periyanaickenpalayam Junction - Coimbatore Outskirt in the state of Tamilnadu on EPC mode	181	0	99.4	24.11.2020	25.05.2022	31.12.2023
8	Construction of Grade separator at Km 51/2 of NH -532 (Cuddalore-Vridhachalam -Salem road) on engineering Procurement & Construction (EPC) Mode	532	0.93	37.34	05.02.2021	04.08.2022	31.01.2024
9	Widening existing 2 lane to 4 lane with paved shoulder including strengthening carriageway from Km 80/0-125/0 of Salem-Tirupathur Vaniyambadi Road of NH-179A on EPC mode-Job No-NH-179A-TN-2020-21-926	179A	45	302.62	26.02.2021	25.02.2023	31.12.2023
10	Construction of ROB at km 22/2 of NH 49 Extn (New NH No 85) (Madurai - Cochin road) & Railway chainage in km 19/2-3 in lieu of LC-17 between Vadapalanji & Usilampatti Railway stations under Sethubharatham project on Engineering, Procurement and Construction (EPC) Basis contract.	85	0.01	59.38	22.02.2021	22.02.2023	30.04.2024
11	Construction of Grade Separator at Kochadai junction at km 5/10 of NH 49 Extn (New NH No.85) under Annual plan 2020-21 on Engineering, Procurement and Construction (EPC) Basis contract in the state of Tamil Nadu	85	1.19	53.95	09.04.2021	09.04.2023	07.12.2023
12	Construction of ROB at Km 93/4 of NH 49 Extn. (Madurai - Cochin road) in lieu of LC 85 and Railway Km 89/7-8 in between Theni and Bodi Railway Stations.Under Sethu Bharatham project on EPC Mode.	85	0.85	45.18	29.10.2021	29.10.2023	28.08.2024
13	Construction of ROB at Km 75/8 of NH 49 Extn. (Madurai - Cochin road) in lieu of LC 68 and Railway Km 72/6-7 in between Aundipatti and Theni Railway Stations Under SethuBharatham Project on Engineering, Procurement & Construction (EPC) Basis Contract in the state of Tamil Nadu	85	1.26	92.02	29.10.2021	29.10.2023	28.06.2024

14	Permanent Measures to Improve the Black spot ID No.TN-02-680 at Alpet Junction at Km 59/200-59/600 & 60/100-60/800 and Black spot ID No.TN (02)-457 at Manjakuppam clock tower junction at km 60/80-60/90 by providing including the existing two lane with paved shoulder to Four lane with centre median & Storm water drain including CDD works of NH45A Villupuram - Pandy-Nagapattinam Road	32	1.2	8.57	29.07.2022	25.04.2023	25.12.2023
15	Widening of Minor Bridge at Km 477/6, Reconstruction of Minor Bridge at Km 480/2 including Reconstruction of Slab Culvert at Km 474/4 of NH-67 on Engineering Procurement & Construction (EPC) Basis Contract in the state of Tamilnadu	181	0.01	7.5	12.10.2022	12.09.2023	31.12.2023
	TOTAL(i)		99.61	879.61			

DELAYED NH PROJECTS UNDER IMPLEMENTATION BY NHA I IN TAMIL NADU

Sl.No	Project Name	NH No (New)	Total Length(km)	Total Project Cost (in Cr)	Appointed Date	Scheduled Completion Date	Rescheduled Completion Date
1	Balance work of two laning with paved shoulder of Tindivanam-Krishnagiri section of NH-66 from Km 37.600 to Km 219.782	77	182.2	513.5	04.11.2019	03.07.2021	31.01.2024
2	Two laning with Paved Shoulder of Meensurutti (Km. 98.433) to Chidambaram (Km.129.965) Section of NH-227	81	31.5	736.3	09.08.2021	08.08.2023	31.12.2023
3	Strengthening and Widening the existing 2 lane carriageway to 2 lane with paved shoulders from Km 0+000 to Km 85+000 of NH-544H (NH(O) Project (Thoppur – Mettur – Bhavani –Erode section)	544H	85.0	186.5	14.07.2022	Package I 3 08.2023 Package II 2 4.7.2023, Package III 3.08.2023 PackageIV 07.08.2023	Package I 31.0 1.2024 Package II 24.7 .2023, PackageIII 31.0 1.2024 PackageIV 31.0 3.2024
4	Six Lanning of Sriperumbudur to Karaipettai from km 37.000 to 71.015 of NH-4 (New NH-48) in the state of Tamil Nadu under residual NHDP (Phase-V) under Bharatmala Pariyojana on EPC mode	48	34.0	819.9	24.05.2019	22.05.2021	31.12.2024

5	Six laning of Karaipettai to Walajapet Section of NH – 4 (New NH-48) From Km. 71+015 to Km. 107+091 on EPC Mode in the state of Tamil Nadu under NHDP Phase-V	48	36.1	776.7	11.02.2019	09.02.2021	31.08.2024
6	6L of Maduravoyal to Sriperumbudur Section from Km. 13.800 to Km. 37.000 of NH-4 through State Highways Department	48	23.2	463.4	14.02.2022	13.02.2023	01.02.2024
7	Four laning of Villupuram Km. 0/00 to Puducherry Km 29/000 Section of NH-45A	332	29.0	998.7	25.11.2021	24.11.2023	31.03.2024
8	Four laning of Puducherry (km.29/000) to Poondiyankuppam (km.67/000) section of NH-45A	32	38.0	1294.5	15.11.2021	14.11.2023	30.06.2024
9	Four laning of Sattanathapuram (km.123/800) to Nagapattinam (km.179/555) section of NH45A	32	55.8	1872.7	05.10.2020	04.10.2022	17.01.2025
10	Four laning of Kamalapuram - Oddanchatram section of NH-209 (New NH-83)	83	36.5	1039.0	05.12.2019	20.01.2023	31.05.2024
11	Four Laning of Chettikulam - Natham section from km 7.300 to km 36.690 of NH-785	785	29.4	837.6	05.11.2018	03.11.2020	31.12.2023
12	Four Laning of Vadipatti – Thamarai section (Madurai Ring Road) from km 0.000 to km 29.960 of NH-744A	744A	30.0	833.2	16.03.2020	15.03.2022	31.07.2024
13	Four Laning of Melur – Karaikudi section from km 0.000 to km 45.855 of NH-36, 338 and 383	36,338 & 383	45.9	1103.9	16.03.2020	15.03.2022	31.03.2024
14	4-laning of Vikravandi - Sethiathope section of NH-45C from Km 0.000 to Km 65.960	36	66.0	1105.5	20.03.2018	18.03.2020	31.05.2024
15	4-laning of Sethiathope - Cholapuram section of NH-45C from Km 65.960 to Km 116.440	36	50.5	1671.8	16.08.2018	15.08.2020	30.06.2024
16	4-laning of Cholapuram - Thanjavur section of NH-45C from Km 116.440 to Km 164.275	36	47.8	1544.7	06.09.2018	04.09.2020	31.03.2024
17	Balance work of 2L+PS of Nagapattinam - Thanjavur section of NH-67 from Km 1.600 to Km 16.690 & Km 29.850 to Km 80.133	83	65.4	434.1	05.05.2021	04.05.2023	31.12.2023
	TOTAL(ii)		886.3	16232			
	GRAND TOTAL(i)+(ii)[32 Nos.]		985.91	17111.61			
