

(d) The study recommended that the pesticide infested ground water should not be used for drinking.

Pending River Water Projects of M.P. and Chhattisgarh

†1795. SHRI P.K. MAHESHWARI: Will the Minister of WATER RESOURCES be pleased to state:

(a) the number of River Water Projects of Madhya Pradesh and Chhattisgarh which are pending;

(b) the details of cost overrun as a result of delay in completion of these projects; and

(c) by when these projects are likely to be completed?

THE MINISTER OF STATE IN THE MINISTRY OF WATER RESOURCES (SHRIMATI BIJOYA CHAKRAVARTY): (a) to (c) The details of irrigation projects of Madhya Pradesh and Chhattisgarh alongwith cost overrun and likely year of completion which are pending for implementation during Tenth Five Year Plan are given in the enclosed Statement.

Statement

Irrigation Projects of Madhya Pradesh and Chhattisgarh

Details of Ongoing Irrigation Projects of Madhya Pradesh during Tenth plan.

Major Projects

(Rs. Crore/Th.ha.)

Sl. No.	Projects Name	Started in Plan	Estd. Cost	Exp. upto- end of IX Plan	Spillover Cost	Likely Achiev. of Pjt. Upto end of IX Plan	XPlan outlay	Likely year of Completion
1	2	3	4	5	6	7	8	9
1	Bansagar (IS) Unit-I	V	1151.41	481.22	670.19	0	388.89	2006
	Bansagar (IS) Unit-II	V	1245	186.63	1058.4	5	1367.52	XI
2.	Bargi Div.	VIII	1709.95	24.88	1685.1	0.67	857.29	2004
3	Bariarpur LBC	V	231.65	71.29	160.36	-	91.58	XI
4	Mahan	VI	155.1	51.83	103.27	0	126.09	2007

†Original notice of the question was received in Hindi.

[5 August, 2003]

RAJYA SABHA

1	2	3	4	5	6	7	8	9
5	Indira Sagar	VI	1731.4	610.78	1120.6	0	570.12	2004
6	Jobat	VI	129.2	37.92	91.28	0	100.7	2005
7	Kolar	IV	195	178.68	16.32	35	17.14	2004
8	Mahi	VI	265.77	74.93	190.84	0	122.1	XI
9	Man	VI	118.93	106.61	12.32	0	13.32	2003
10	Omkareshwar (NVDA)	VIII	830.5	15.36	815.14	0	497.54	2002
11	Pench Diversion	VIII	549.65	9.5	540.15	0	122.1	XI
	- Rajghat (IS) Unit-I	V	143.5	143.33	0.17	0	0.17	2003
	- Rajghat (IS) Unit-II	V	523.41	436.74	86.67	18.8	93.42	2005
12	Rani Avanti Bai Sagar (Bargi)	V	534.9	560.08	8	25.68	303.22	2005
13	Sindh Ph.I	IV	84.51	59.43	25.08	40.2	26.33	2004
14	Sindh Ph.II	VI	607.67	188.15	419.52	8.7	183.15	XI
15	Upper Wainganga	V	369.72	239.74	129.98	81	146.52	2007
16	Urmil (IS) Bawanthadi Unit-I	V	31.8	26.7	5.1	3.8	5.63	2005
	Bawanthadi Unit-II	V	82.8	60.33	22.47	0	27.44	2007
	Bawanthadi Unit-II	V	149.19	45.17	104.02	0	91.58	XI

Medium Projects

1	Name of Projects	Plan Started	Latest Estd. cost (Rs. Cr.)	Likely Expenditure (Rs. Cr.)	Spillover Cost	Likely achv't ('000 ha)	Proposed Outlay in X Plan	Likely year of Completion
1	Banjar	V	16.75	16.44	0.31	2.40	0.31	2003
2	Bandia Nalla	VI	23.13	20.13	3.00	1.20	3.15	2004
3	Bahula	VI	54.30	3.72	50.58		54.95	XI PLAN
4	Kunwari Lift	VI	5.31	0.31	5.00		6.11	XI PLAN
5	Mahuar	VI	57.68	4.39	53.29		34.54	XI PLAN
6	Sagar	VI	31.99	1.29	30.70		30.53	XI PLAN
7	Dudhi	AP 78-80	37.50	27.50	10.00	1.70	11.03	2005
8	Kallasofe	AP 78-80	69.52	60.79	8.73	3.80	5.73	2003
9	Gopad Lift	VII	18.40	18.04	0.36	5.70	0.36	2003
10	Barchhar	VIII	20.87	19.68	1.19	2.40	1.19	2003

ERM Projects

Sl. No.	Name of the project	Plan of Start	Latest Estd. Cost (Rs. Cr.)	Likely Expend. (Rs. Cr.)	Spillover Cost	Likely year of Completion
1	Chambal Lift	VII	25.80	4.18	21.62	2007
2	Modi. of Harsi	VII	24.80	10.51	14.29	2006
3	Sindh Removal Link	VII	22.31	9.18	13.13	2007

Details of Ongoing Irrigation Projects of Chhattisgarh during Tenth Plan.

Major Projects

(Rs. Crore/Th. ha.)

Sl. No.	Projects Name	Started in Plan	Estd. Cost	Exp. upto end of IXth Plan	Spillover Cost	Likely Achiev. of Pjt. Upto end of IX Plan	Xth Plan Outlay	Likely year of Completion
1	Mahanadi Reservoir	IV	629.2	494.42	134.78	135.4	164.56	2007
2	Jonk Diversion	IV	64.33	40.39	23.94	10.1	23.94	2003
3	Hasdeo Bango	78-80	1122	709.72	412.28	186.9	454.88	2005

Medium

Projects

Sl. No.	Name of Projects	Plan Started	Latest Estd. cost (Rs. Cr.)	Likely Expenditure (Rs. Cr.)	Spillover Cost	Likely achiev. ('000 ha)	Proposed Outlay in X Plan	Likely year of Completion
1	Bilaspur Div.	V	13.84	0.48	13.36	0.0	15.50	2006
2	Shivnath Div.	V	24.20	20.33	3.87	4.45	3.87	2003
3	Barmai	VI	25.32	23.00	2.32	2.00	2.32	2003
4	Gej	VI	58.30	55.22	3.08	4.00	3.08	2003
5	Koserteda	VI	58.31	11.39	46.92	0.00	57.29	2007
6	Sutiapat	IX	19.05	0.28	18.77	0.00	22.93	2007
7	Upper Jonk	IX	2.08	0.70	1.38	0.00	1.69	2007